

### NHIDCL-Completed and Ongoing Projects Status as on 31.05.2025

| Sl. No. | State/UT          | PMU Name       | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                             | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                       | Contractor Email id                                      |
|---------|-------------------|----------------|---------|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|--------------------------------------------------------------|----------------------------------------------------------|
| 1       | Andaman & Nicobar | PMU Mayabunder | 123230  | Completed     | Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder (Package-V)                                                                                                                                                                             | 223/ 4            | 12                  | 32.54                                 | 14-02-2019    | 02-04-2019     | 100                   | 100                    | 31-03-2020                | -                                  | 11-06-2021                | Mohan Mutha Exports Pvt Ltd                                  | 1) dkmutha@mmexport.com<br>2) pkmutha@mmexports.com      |
| 2       | Andaman & Nicobar | PMU Mayabunder | 60004   | Completed     | 2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) (Package-I)                                                                                                                                          | 223/ 4            | 25.931              | 176.758                               | 01-03-2017    | 01-11-2017     | 100                   | 100                    | 31-10-2018                | -                                  | 15-03-2019                | Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)         | prabakaran@sreeinfotech.com                              |
| 3       | Andaman & Nicobar | PMU Mayabunder | 123227  | Completed     | Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder (Package-VI)                                                                                                                                                                                            | 223/ 4            | 14.1                | 59.08                                 | 14-02-2019    | 02-04-2019     | 100                   | 100                    | 31-03-2020                | -                                  | 22-09-2021                | Mohan Mutha Exports Pvt Ltd                                  | 1) dkmutha@mmexport.com<br>2) pkmutha@mmexports.com      |
| 4       | Andaman & Nicobar | PMU Mayabunder | 80782   | Completed     | Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 (Jarwa-I) and Km 138.30 to Km 155.00 (Jarwa-II) on Item Rate basis                                                                                                                                             | 223/ 4            | 64.3                | 59.56                                 | 05-03-2018    | 09-04-2018     | 100                   | 100                    | 09-04-2019                | -                                  | 31-03-2021                | J Infretech Limited (JIL)                                    | 1) hoplanningicipl@gmail.com<br>2)janduconstco@yahoo.com |
| 5       | Andaman & Nicobar | PMU Baratang   | 157635  | Ongoing       | Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km 108.553 of NH-223 (New NH-04) connecting South Andaman and Baratang Islands in UT of A&N islands on EPC mode                                                                                                                | 223/ 4            | 1.963               | 371.88                                | 16-03-2024    | 07-05-2024     | 4.68                  | 0                      | 25-02-2026                | 25-02-2026                         | -                         | RKEC Projects- YFC (JV)                                      | msbridge@rkecprojects.com                                |
| 6       | Andaman & Nicobar | PMU Baratang   | 157583  | Ongoing       | Rehabilitation and up-gradation of section to Intermediate/2-Lane with hard shoulder from Km 107.760 to Km 129.445 (After Middle strait to Humphrey), Km 130.600 to Km 138.00 (After Humphrey to Kadamtala) of NH-04 in the Union Territory of Andaman & Nicobar Islands on EPC (Package-IIIA)-Balance work | 223/ 4            | 29.405              | 376.48                                | 25-01-2024    | 14-03-2024     | 39.27                 | 28.88                  | 13-09-2025                | 12-09-2025                         | -                         | SMC Infrastructures                                          | andaman3a.smcip@gmail.com                                |
| 7       | Andaman & Nicobar | PMU Mayabunder | 157584  | Ongoing       | Rehabilitation and up-gradation and completion of balance work of section from Km 155.00 to Km 181.00 (End of Jarwa to Rangat) of NH -4 (Total length 26 Km) to Intermediate Lane/2-lane with hard shoulders in the UT of A&N Islands on EPC basis - (Package-III)-B Balance work                           | 223/ 4            | 26                  | 333.115                               | 16-03-2024    | 07-05-2024     | 31.76                 | 16.21                  | 05-10-2025                | 05-11-2025                         | -                         | RKEC Projects Ltd.                                           | roadpkg3@rkecprojects.com                                |
| 8       | Andaman & Nicobar | PMU Mayabunder | 60003   | Completed     | Construction of Major Bridge (Bridge Length- 1020m) over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 "Azad Hind Fauz Setu"                                                                                                                                                            | 223/ 4            | 1.45                | 271.06                                | 15-02-2017    | 26-04-2017     | 100                   | 100                    | 25-04-2020                | -                                  | 15-03-2022                | MBZ -RDS (JV)                                                | mayank.goyal@rdsproject.com                              |
| 9       | Andaman & Nicobar | PMU Mayabunder | 123231  | Completed     | Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder (Package-VII)                                                                                                                                                                        | 223/ 4            | 25                  | 71.93                                 | 28-11-2018    | 01-01-2019     | 100                   | 100                    | 31-12-2019                | -                                  | 31-03-2021                | Garg & Sons Estate Promoters Pvt Ltd                         | 1) racgarg@yahoo.com<br>2) racgarg260@gmail.com          |
| 10      | Andaman & Nicobar | PMU Mayabunder | 102028  | Ongoing       | 2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) (Package-IV).                                                                                                                                            | 223/ 4            | 33.405              | 234.27                                | 27-03-2018    | 04-09-2018     | 82.97                 | 78.99                  | 03-09-2020                | 31-07-2025                         | -                         | Vasishta Construction Pvt.Ltd                                | aditya.k@vasishta.in                                     |
| 11      | Andaman & Nicobar | PMU Mayabunder | 63704   | Ongoing       | 2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4). (Package-II)                                                                                                                                                                             | 223/ 4            | 55.46               | 409.85                                | 31-03-2017    | 05-12-2017     | 95.1                  | 94.03                  | 04-12-2019                | 15-06-2025                         | -                         | Vasishta Constructions Pvt. Ltd. - Mantena Infra LLP NH (JV) | aditya.k@vasishta.in                                     |
| 12      | Andaman & Nicobar | PMU Mayabunder | 152098  | Ongoing       | Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder (Package-VIII)                                                                                                                                                                  | 223/ 4            | 32.662              | 109.33                                | 13-04-2021    | 01-07-2021     | 87.54                 | 78.44                  | 01-07-2023                | 30-09-2025                         | -                         | Kaba Infretech Pvt. Ltd.                                     | shivam.agrawal@kabagroup.com                             |

| Sl. No. | State/UT          | PMU Name   | PMIS ID | Project Stage          | Name of Project                                                                                                                                                                                                                                                                                                        | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                                     | Contractor Email id                                     |
|---------|-------------------|------------|---------|------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|--------------------------------------------------------------------------------------------|---------------------------------------------------------|
| 13      | Arunachal Pradesh | PMU Namsai | 60009   | Completed              | 2 laning from Mahadevpur to Buri Dihing Bridge point section (NH-52B) (New NH-215) of the stretch from 0.00 km. to 25.135 km in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC basis                                                                                                             | 52B/215           | 25.135              | 136.6                                 | 31-03-2015    | 30-05-2015     | 100                   | 100                    | 30-05-2018                | -                                  | 21-05-2018                | Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL) - Puna Hinda (JV)                     | punahinda@gmail.com                                     |
| 14      | Arunachal Pradesh | PMU Namsai | 60013   | Completed              | 2-Laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road of NH-52B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC Mode                                                                                | 52B/215           | 22.23               | 189.91                                | 23-07-2015    | 23-10-2015     | 100                   | 100                    | 22-10-2018                | -                                  | 08-05-2018                | Bhartia Infrastructures Projects Ltd. (BIPL)- Bharat Vanijya Eastern Pvt. Ltd.(BVEPL) (JV) | bipbvepljv@rediffmail.com                               |
| 15      | Arunachal Pradesh | PMU Namsai | 60011   | Completed              | 2-Laning from Changlang/Tirap District Boundary to Changlang of NH-52B (New NH-215) from design km 0.00 to km 18.266 (length 18.266 km) in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC mode                                                                                                   | 52B/215           | 18.266              | 172.75                                | 31-03-2015    | 01-06-2015     | 100                   | 100                    | 31-05-2018                | -                                  | 14-04-2021                | T K Engineering Consortium Pvt. Ltd.(TKECPL)                                               | tkecontld@gmail.com<br>debajitdz501@gmail.com           |
| 16      | Arunachal Pradesh | PMU Namsai | 60010   | Completed              | 2-Lanning from Changlang/Tirap District Boundary to Khonsa of NH 52B (New NH 215) (Length 42.844 km ) in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE Phase-II on EPC mode                                                                                                                            | 52B/215           | 42.844              | 438.32                                | 01-03-2016    | 15-06-2016     | 100                   | 100                    | 14-06-2019                | -                                  | 03-04-2019                | MGCPL-HGIEPL (JV)                                                                          | delhi@mgcpl.com                                         |
| 17      | Arunachal Pradesh | PMU Namsai | 60015   | Completed              | 2-Laning from Kanubari to Longding Section of NH-52B (New NH215) From km.0.000 to km. 47.213 (DPR Length 47.213 km & Design length 45.600) in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC mode                                                                                                | 52B/215           | 45.6                | 522.87                                | 31-03-2015    | 02-06-2015     | 100                   | 100                    | 26-11-2018                | -                                  | 31-03-2021                | Monte Carlo Ltd.                                                                           | kanubari.ap@mclindia.com                                |
| 18      | Arunachal Pradesh | PMU Namsai | 157542  | Ongoing                | Construction of 2-Laning with hard shoulder road of Ram- Mandir to Arrowa section of NH-113 from Design Km 0.000 to Km 2.910 (Existing Km 65.080 to Km 67.990) of total length 2.755 km excluding Tidding Bridge (155 m) on EPC mode                                                                                   | 113               | 2.755               | 46.9                                  | 15-03-2024    | 28-06-2024     | 63.94                 | 53.47                  | 28-12-2025                | 28-12-2025                         | -                         | GRRB Associates                                                                            | grrb.tezu.hayuliang@gmail.co<br>m                       |
| 19      | Arunachal Pradesh | PMU Namsai | 150859  | Ongoing                | Construction of 2-Laning with hard shoulders of Arrowa-Khupa-Hayuliang section of NH-113 from Ch.68.550 to Ch.91.633 on EPC mode under SARDP-NE (NH(O)-NE)                                                                                                                                                             | 113               | 23.083              | 301.06                                | 31-08-2020    | 25-10-2020     | 81.06                 | 76.44                  | 27-04-2022                | 27-04-2025                         | -                         | M. P. (Mahabir Prasad) Agarwala Pvt. Ltd.                                                  | mp.arrowa.khupa@gmail.com                               |
| 20      | Arunachal Pradesh | PMU Namsai | 60025   | Completed              | 2-Laning with hard shoulders of Khupa-Hayuliang-Hawai Road NH-113 on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawait Road)] Pkg - I under SARDP-NE                                                                               | 113               | 17                  | 252.05                                | 23-03-2017    | 10-11-2017     | 100                   | 100                    | 09-11-2020                | -                                  | 19-10-2022                | Sushee Infra & Mining Limited                                                              | susheehayuliang@gmail.com<br>puttakishore333@gmail.com  |
| 21      | Arunachal Pradesh | PMU Namsai | 60026   | Completed              | 2-Laning with hard shoulders of Hayuliang – Hawait Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawait Road)] Pkg - II under SARDP-NE                                                                                                                  | 113               | 17                  | 252.79                                | 23-03-2017    | 10-11-2017     | 100                   | 100                    | 08-11-2020                | -                                  | 31-01-2023                | Sushee Infra & Mining Limited                                                              | susheehayuliang@gmail.com<br>puttakishore333@gmail.com  |
| 22      | Arunachal Pradesh | PMU Namsai | 60027   | Completed              | 2-Laning with hard shoulders of Hayuliang – Hawait Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawait Road)] Pkg - III under SARDP-NE                                                                                                                         | 113               | 17.825              | 263.31                                | 23-03-2017    | 10-11-2017     | 100                   | 100                    | 09-11-2020                | -                                  | 27-06-2023                | Sushee Infra & Mining Limited                                                              | susheehayuliang@gmail.com                               |
| 23      | Arunachal Pradesh | PMU Namsai | 151889  | Ongoing                | 2-Laning with hard shoulders of Hayuliang– Hawait bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 (Existing Km 45.050 of Hayuliang – Hawait road to Hawait Town) Pkg - IV under SARDP-NE -Balance work                                                                                                   | 113               | 11.3                | 216.76                                | 31-03-2021    | 03-05-2021     | 92.36                 | 92.36                  | 02-05-2023                | 19-02-2026                         | -                         | Poddar Infratech Pvt. Ltd. - GRRB Associates (JV)                                          | poddargrrb@gmail.com                                    |
| 24      | Arunachal Pradesh | PMU Roing  | 159588  | Ongoing                | Construction of Intermediate Lane with Hard Shoulder of Hunli to Hayuliang (Package-I) from Design Km 0.000 to Km 53.000 (Design Length 53.000 km, Greenfield) Section of Frontier Highway (NH-913) in the State of Arunachal Pradesh on EPC Mode                                                                      | 913               | 53                  | 1262.43                               | 13-12-2024    | 01-03-2025     | 2.35                  | 2.34                   | 29-02-2028                | 29-02-2028                         | -                         | Bhartia Infra Projects Ltd Shivam Transcon (JV)                                            | shivambhartiajv@gmail.com                               |
| 25      | Arunachal Pradesh | PMU Roing  | 159342  | Awarded, not Appointed | Construction of Intermediate Lane with Hard Shoulder of Hunli to Hayuliang (Package-III) from design Km 60.000 to Km 121.500 (Design Length 61.500 km, Greenfield) Section of Frontier Highway (NH-913) in the State of Arunachal Pradesh on EPC Mode                                                                  | 913               | 61.5                | 1418.67                               | 30-10-2024    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Bhartia Infrastructures Projects Ltd. (BIPL)                                               | bipplpkg003@gmail.com                                   |
| 26      | Arunachal Pradesh | PMU Basar  | 157540  | Ongoing                | Construction of Intermediate Lane Road with hard shoulder from design Km 0.000 to Km 17.387 (Total length 17.387 km) of Hunli to Ithun Bridge section on NH-913 (Frontier Highway) in State of Arunachal Pradesh* on EPC mode under NH(O)-NE                                                                           | 913               | 17.387              | 275.5                                 | 15-03-2024    | 30-01-2025     | 6.01                  | 5.18                   | 30-01-2027                | 30-01-2027                         | -                         | J Infratech Limited (JIL)                                                                  | infojcipl@gmail.com                                     |
| 27      | Arunachal Pradesh | PMU Basar  | 157541  | Awarded, not Appointed | Construction of Intermediate Lane Road with hard shoulder from design chainage Km 0.000 to Km 53.040 (Existing Length:68.500 Km & Total Design length 53.04 km) of Tato to Monigong section of NH-913 (Frontier Highway) on Nafra (Bomdila) to Vijaynagar along China border in state of Arunachal pradesh on EPC mode | 913               | 53.04               | 625.61                                | 15-03-2024    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | ABCI -Brand Eagles (JV)                                                                    | abcibe.jv@gmail.com                                     |
| 28      | Arunachal Pradesh | PMU-Basar  | 159587  | Awarded, not Appointed | Construction of Intermediate Lane Road with hard shoulder from design Km 0.000 to Km 13.080 of Tuting-Zido section on NH-913 (Frontier Highway) on EPC Mode                                                                                                                                                            | 913               | 13.08               | 316.44                                | 13-12-2024    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | J Infratech Limited (JIL)- OJSC "EVRASCON" (JV)                                            | infojcipl@gmail.com<br>&<br>contracts.ho@jinfratech.com |
| 29      | Arunachal Pradesh | PMU Basar  | 158669  | Ongoing                | Construction of Intermediate Lane of Pango to Jorging Road from 0+000 to Design Km Design Km 40+000 (Design Length: 40.00 Km, Pkg-I, Greenfield Alignment) in the State of Arunachal Pradesh on EPC mode (Pkg-1)                                                                                                       | 913               | 40                  | 898.19                                | 10-09-2024    | 14-01-2025     | 4.06                  | 1.65                   | 16-07-2027                | 16-07-2027                         | -                         | TTC Infra India                                                                            | ttcii.pango@gmail.com                                   |

| Sl. No. | State/UT          | PMU Name  | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                            | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                          | Contractor Email id                                       |
|---------|-------------------|-----------|---------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|---------------------------------------------------------------------------------|-----------------------------------------------------------|
| 30      | Arunachal Pradesh | PMU Roing | 60032   | Ongoing       | Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)-Green Field alignment                                                                                | 313               | 74.86               | 1718.59                               | 24-03-2017    | 05-03-2018     | 73.64                 | 70.21                  | 04-03-2022                | 31-03-2026                         | -                         | Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL) - Iron Triangle (ITL) (JV) | roymonpm1962@gmail.com                                    |
| 31      | Arunachal Pradesh | PMU Roing | 149013  | Completed     | Rehabilitation/ Restoration (One Time Improvement) of Hunli -Anini Road on NH-313 from km 0.00 to km 21.500 in the State of Arunachal Pradesh on EPC basis                                                                                                 | 313               | 21.5                | 23.56                                 | 22-02-2019    | 10-10-2019     | 100                   | 100                    | 09-10-2020                | -                                  | 06-01-2021                | Nani Mamung Enterprises (NME-N.M. Enterprises)                                  | n.menterprises.n751@gmail.com                             |
| 32      | Arunachal Pradesh | PMU Roing | 154361  | Ongoing       | Construction of 1 Major bridges at Existing Ch. 23+650 (Design Ch. 23+550) of bridge span 160 m along the Existing Hunli-Anini Road (Pkg.1) from Km 21.500 to Km 37.500 on EPC mode (CoS work at Km 23+650 & de-scoping of 1 MJR Bridge at Ch. 28+200)     | 313               | 0.16                | 60                                    | 28-09-2021    | 17-12-2021     | 70.01                 | 70                     | 19-06-2023                | 31-10-2025                         | -                         | Poddar Infratech Pvt. Ltd.                                                      | varun@ipoddarinfra.com                                    |
| 33      | Arunachal Pradesh | PMU Roing | 60014   | Completed     | Construction of 2-lane road from design km. 21.50 (Near Ithun Bridge) to Km. 37.500 (existing Km 21.450 to Km 40.160) of Hunli-Anini road in the State of Arunachal Pradesh on EPC basis under SARDP-NE (Pkg-1)                                            | 313               | 16                  | 378.8                                 | 06-05-2016    | 21-12-2016     | 100                   | 100                    | 20-12-2019                | -                                  | 15-10-2022                | Madhucon Projects Limited                                                       | gm.bd@madhucon.com                                        |
| 34      | Arunachal Pradesh | PMU Roing | 60031   | Completed     | Construction of 2-lane existing Hunli-Anini road from Design km. 37.500 to Km. 53.500 (Existing km 40.160 to 56.320) on EPC basis under SARDP-NE - (Pkg.-2)                                                                                                | 313               | 16                  | 259.52                                | 06-05-2016    | 07-10-2016     | 100                   | 100                    | 06-10-2019                | -                                  | 19-12-2019                | Madhucon Projects Limited                                                       | gm.bd@madhucon.com                                        |
| 35      | Arunachal Pradesh | PMU Roing | 60016   | Completed     | Construction of 2-lane Hunli-Anini road from Design km 53.500 to km 92.500 (Existing Km 56.320 to Km 97.650) on EPC basis under SARDP-NE - (Pkg.-3)                                                                                                        | 313               | 39                  | 516.7                                 | 12-09-2016    | 16-12-2016     | 100                   | 98.46                  | 15-12-2019                | -                                  | 15-09-2024                | Progressive Construction Limited (PCL) -Eagle Infra India Limited (JV)          | pcl.etalin@gmail.com                                      |
| 36      | Arunachal Pradesh | PMU Roing | 60017   | Completed     | Construction of 2-lane of Hunli-Anini road from Design Km 92.500 to Km 106.200 (Existing Km 97.670 to Km 111.600) on EPC basis under SARDP-NE - (Pkg.-4)                                                                                                   | 313               | 13.7                | 188.78                                | 14-12-2016    | 19-01-2017     | 100                   | 100                    | 18-01-2020                | -                                  | 15-10-2022                | Sushee Infra & Mining Limited                                                   | ttc.hapkg6@gmail.com                                      |
| 37      | Arunachal Pradesh | PMU Roing | 60029   | Completed     | Construction of 2-lane of Hunli-Anini road from Design km. 106.200 to Km. 120.00 on EPC basis under SARDP-NE - (Pkg.-5)                                                                                                                                    | 313               | 13.8                | 200.44                                | 14-12-2016    | 19-01-2017     | 100                   | 100                    | 19-01-2020                | -                                  | 15-09-2023                | Sushee Infra & Mining Limited                                                   | puttakishore333@gmail.com                                 |
| 38      | Arunachal Pradesh | PMU Roing | 60030   | Completed     | Construction of 2-lane of Hunli-Anini road from Existing km. 120.000 to Km. 130.300 on EPC basis under SARDP-NE - (Pkg.-6)                                                                                                                                 | 313               | 10.3                | 145.17                                | 16-03-2018    | 15-06-2018     | 100                   | 100                    | 14-06-2021                | -                                  | 30-07-2022                | TTC Infra India                                                                 | ttc.hapkg6@gmail.com                                      |
| 39      | Arunachal Pradesh | PMU Ziro  | 60020   | Completed     | 2-Laning of existing Akajan-Likabali- Bame Road on EPC basis from design Km.12+000 to Km. 33+000 (existing Km.12+000 to Km.36+000) in the state of Arunachal Pradesh under SARDP-NE (Pkg-1)                                                                | State Road        | 21                  | 210.5                                 | 02-11-2015    | 20-01-2016     | 100                   | 100                    | 18-01-2019                | -                                  | 11-10-2021                | Jugal Kishore Mahanta Infra works (JKM)-Keti Constructions Limited (KCL) (JV)   | jkmlkibali@gmail.com                                      |
| 40      | Arunachal Pradesh | PMU Basar | 151432  | Completed     | Construction of Balance work of 2-Laning of existing Akajan-Likabali-Bame Road on EPC basis from design Km 33.00 to Km 65.810 (Existing km 36.00 to km 71.00) in the state of Arunachal Pradesh under SARDP-NE (Pkg-2)                                     | State Road        | 32.81               | 263.397                               | 30-06-2021    | 01-09-2021     | 100                   | 99.46                  | 03-03-2023                | -                                  | 31-03-2024                | MVV Satyanaryana                                                                | mvvs.alb2@gmail.com                                       |
| 41      | Arunachal Pradesh | PMU Ziro  | 60023   | Completed     | Construction of 2-lane with hard shoulder of Akajan-Likabali-Bame road from existing km 71.00 to km 99.00 (Design Km 65.810 to Km 91.928) in the state of Arunachal Pradesh under SARDP-NE (Pkg-3)                                                         | State Road        | 26.118              | 323.49                                | 31-03-2017    | 21-03-2018     | 100                   | 100                    | 19-03-2021                | -                                  | 23-12-2022                | SCIW-Shivam (JV)                                                                | sciwshivamjv.nhidcl@gmail.com                             |
| 42      | Arunachal Pradesh | PMU Ziro  | 63151   | Completed     | Construction of 2-Lane with Paved shoulder of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 (Existing Km 20.000 to Km 35.150) in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-1)                                               | 713               | 12.05               | 175.65                                | 24-03-2017    | 22-04-2019     | 100                   | 100                    | 20-04-2022                | -                                  | 28-02-2022                | T K Engineering Consortium Pvt. Ltd.(TKECPL) -Brand Eagles (TKECPL - BE)        | debajitdz501@gmail.com                                    |
| 43      | Arunachal Pradesh | PMU Ziro  | 63152   | Completed     | Construction of 2-Lane with Paved shoulder of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-2)                                               | 713               | 11.95               | 176.22                                | 24-03-2017    | 22-04-2019     | 100                   | 100                    | 20-04-2022                | -                                  | 09-04-2022                | T K Engineering Consortium Pvt. Ltd.(TKECPL) -Brand Eagles (TKECPL - BE)        | debajitdz501@gmail.com                                    |
| 44      | Arunachal Pradesh | PMU Ziro  | 150992  | Ongoing       | Construction of Balance work of 2-Lane with PS of Joram-Koloriang Road (NH-713) on EPC basis from Design Km 44.989 to Km 61.547 (Existing Km 50.050 to Km 70.000) in the state of Arunachal Pradesh under SARDP-NE (Pkg-3)                                 | 713               | 16.558              | 228.71                                | 10-08-2020    | 01-10-2020     | 99.52                 | 96.62                  | 02-04-2022                | 30-06-2025                         | 30-09-2024                | Valecha Engg. Ltd.                                                              | contracts@valecha.in                                      |
| 45      | Arunachal Pradesh | PMU Ziro  | 150993  | Completed     | Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) on EPC basis from Design Km 61.547 to Km 78.724 (Existing Km 70.000 to Km 88.700) in the state of Arunachal Pradesh under SARDP-NE (Pkg-4)                              | 713               | 17.177              | 294.04                                | 11-08-2020    | 01-10-2020     | 100                   | 98.75                  | 02-04-2022                | -                                  | 30-09-2024                | Bhimji Velji Sorathia Construction Pvt. Ltd.                                    | gm.jkroad@bvscpl.in                                       |
| 46      | Arunachal Pradesh | PMU Ziro  | 150994  | Completed     | Construction of Balance work of 2-Lane with P S of Joram – Koloriang (NH-713) on EPC basis from existing km 88.700 to 104.850 [Design km. 78.724 to Km 93.724] in the state of Arunachal Pradesh under SARDP-NE (Pkg-5)                                    | 713               | 15                  | 229.7                                 | 14-08-2020    | 01-10-2020     | 100                   | 99.59                  | 02-04-2022                | -                                  | 06-11-2023                | Bhimji Velji Sorathia Construction Pvt. Ltd.                                    | kuvraji@yahoo.com<br>kbh@bvscpl.in<br>gm.jkroad@bvscpl.in |
| 47      | Arunachal Pradesh | PMU Ziro  | 150995  | Completed     | Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) on EPC basis from existing km 104.850 to km 122.600 [Design km. 93.724 to km. 108.724] (Design length – 15 km) in the state of Arunachal Pradesh under SARDP-NE (Pkg-6) | 713               | 14.6                | 199.03                                | 17-08-2020    | 01-10-2020     | 100                   | 100                    | 02-04-2022                | -                                  | 31-07-2023                | Jainco Enterprises Pvt. Ltd.                                                    | arunachaljainco@gmail.com<br>jainco.kota@gmail.com        |

| Sl. No. | State/UT          | PMU Name   | PMIS ID | Project Stage          | Name of Project                                                                                                                                                                                                                                                                                                               | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                   | Contractor Email id                                                  |
|---------|-------------------|------------|---------|------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|----------------------------------------------------------|----------------------------------------------------------------------|
| 48      | Arunachal Pradesh | PMU Ziro   | 150996  | Ongoing                | Construction of Balance work of 2-Lane with PS of Joram – Koloriang Road from existing Km122.600 to km138.00 [Design Km108.724 to Km123.714] in Arunachal Pradesh on EPC Mode under SARDP-NE (Pkg-7)                                                                                                                          | 713               | 14.99               | 184.88                                | 07-08-2020    | 01-10-2020     | 97.42                 | 96.01                  | 02-04-2022                | 30-06-2025                         | -                         | Jainco Enterprises Pvt. Ltd.                             | Jainco Enterprises <jainco.kota@gmail.com> arunachaljainco@gmail.com |
| 49      | Arunachal Pradesh | PMU Ziro   | 153209  | Ongoing                | Construction of Balance Work of 2-Lane with Paved Shoulders of Joram-Koloriang Road (NH-713) on EPC basis from existing km 138.000 to km158.000 [Design km. 122.353 to km. 138.389] (design length – 16.036 km) in the state of Arunachal Pradesh under SARDP-NE (Pkg-8)                                                      | 713               | 16.035              | 244.1                                 | 07-03-2022    | 07-05-2022     | 96.63                 | 95.45                  | 06-11-2023                | 30-06-2025                         | 26-12-2024                | Puna Hinda                                               | Jainco Enterprises <jainco.kota@gmail.com> arunachaljainco@gmail.com |
| 50      | Arunachal Pradesh | PMU Namsai | 60007   | Completed              | 2-Laning from Pasighat to Pangin section of NH-229 (New NH-13) from km 0 to Km 28 (Existing Km 1013.85 to Km 1041.85) of 28 Km (Section-I) under SARDP-NE in Arunachal Pradesh on EPC Mode                                                                                                                                    | 229/13            | 26.58               | 299.66                                | 31-03-2015    | 27-05-2015     | 100                   | 100                    | 25-05-2018                | -                                  | 28-12-2018                | Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)     | punahinda@gmail.com                                                  |
| 51      | Arunachal Pradesh | PMU Namsai | 60006   | Completed              | 2-Laning from Pasighat to Pangin section of NH-229 (New NH-13) from km 41.3 to 58.420 (Existing Km 982.85 to Km 998.85 of Existing 16Km) (Section-III) under SARDP-NE in Arunachal Pradesh on EPC Mode                                                                                                                        | 229/13            | 17.12               | 247.44                                | 27-03-2015    | 27-05-2015     | 100                   | 100                    | 25-05-2018                | -                                  | 31-07-2020                | T K Engineering Consortium Pvt. Ltd.(TKECPL)             | tkeconltd@gmail.com debajitdz501@gmail.com                           |
| 52      | Arunachal Pradesh | PMU Namsai | 60012   | Completed              | Construction of 2-Laning of Pasighat-Mariyang-Yingkiong road (New NH-513) from Singer River to Sijon River from 19.880km to 43.257km in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC basis                                                                                                            | 513               | 23.38               | 238.46                                | 09-11-2015    | 15-01-2016     | 100                   | 100                    | 19-01-2019                | -                                  | 07-07-2019                | ABL-BIPL (JV)                                            | Bipl.tinsukia@gmail.com                                              |
| 53      | Arunachal Pradesh | PMU Namsai | 60008   | Completed              | 2-Laning with paved shoulder of NH-52 (New NH-13) from km 583.450 to km 605.600 (Existing chainage from km 583.450 to km 595.000) from Pasighat to Bomjir Road including Re-alignment from km 591.900 to km 602.600 in Arunachal Pradesh under Arunachal Pradesh package of SARDP-NE on EPC Mode                              | 52/13             | 22.15               | 244.82                                | 02-03-2016    | 24-02-2017     | 100                   | 100                    | 23-02-2020                | -                                  | 08-10-2020                | Bhartia Infrastructures Projects Ltd. (BIPL) - ABL (JV ) | Bipl.tinsukia@gmail.com                                              |
| 54      | Arunachal Pradesh | PMU Namsai | 160163  | Awarded, not Appointed | Construction of 2-Laning with hard shoulders of Demwe-Brahmakund section of NH-13 from Ch.0.00 km to 18.464 km on EPC under SARDP-NE (NH(O)-NE) -Balance Work                                                                                                                                                                 | 13                | 18.464              | 353.9                                 | 31-03-2025    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Spica Projects and Infrastructures Pvt. Ltd              | spicaprojectspvtltd@gmail.com                                        |
| 55      | Arunachal Pradesh | PMU-Namsai | 160150  | Awarded, not Appointed | Improvement and Widening to 2-lane with Paved Shoulder of NH-13 & 15 (Old NH-52) from Existing Km 745.60 (Design Km 0.000) to Existing km 770.600 (Design Km 24.819) (Brahmakund T-junction to Kamlang T-Junction, Existing Length: 25.00 Km, Design Length: 24.819 Km) in the state of Arunachal Pradesh on EPC mode (Pkg-1) | 13 & 15           | 24.819              | 441.41                                | 31-03-2025    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | TTC Infra India-M/s Lopon Enterprises (JV)               | info@tcfinfraindia.com                                               |
| 56      | Arunachal Pradesh | PMU-Namsai | 160151  | Awarded, not Appointed | Improvement and Widening to 2 lane with paved Shoulder of NH-15 (old NH-52) from Existing Km 770.600 (Design Km 24.819) to Existing km 805.750 (Design Km 59.885) (Kamlang T-Junction to Chowkham, Existing Length: 35.150 Km, Design Length-35.066 Km) in the state of Arunachal Pradesh on EPC mode (Pkg-2)                 | 52/15             | 35.066              | 316.73                                | 31-03-2025    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Jayshree International - BK Construction (JV)            | jayshreegroupittd@gmail. Com                                         |

| Sl. No. | State/UT | PMU Name      | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                                                 | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                       | Contractor Email id                                                                    |
|---------|----------|---------------|---------|---------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|
| 57      | Assam    | PMU Silchar   | 60052   | Completed     | Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis                                                                                                                                                                                       | 208A              | 17.95               | 66.94                                 | 04-10-2016    | 28-11-2016     | 100                   | 100                    | 24-01-2018                | -                                  | 31-03-2018                | Ganesh Ram Dokania                                                           | -                                                                                      |
| 58      | Assam    | PMU Dibrugarh | 150699  | Completed     | One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500                                                                                                                                                                                                                                               | 37                | 3.5                 | 14.52                                 | 31-05-2019    | 19-08-2019     | 100                   | 100                    | 17-08-2020                | -                                  | 31-12-2020                | BB Enterprises                                                               | binudborgohain1972@gmail.com                                                           |
| 59      | Assam    | PMU Dibrugarh | 151237  | Completed     | One time improvement of Digboi to Ledo Town section (via Powal and Margherita) of NH-38 from km 20.000 to km 53.000                                                                                                                                                                                                             | 38/315            | 31.5                | 30.84                                 | 29-07-2019    | 25-09-2019     | 100                   | 100                    | 23-09-2020                | -                                  | 23-09-2020                | Ganpati Builders                                                             | ganpatidib@gmail.com<br>op.sharma0082@gmail.com<br>ganpatibuilders0082@gmail.com       |
| 60      | Assam    | PMU Silchar   | 60038   | Completed     | 2-laning with paved shoulders from km 6.25 to 10.40 including RoB (Railway Over Bridge) at Srikona Railway Level Crossing at km 9.901 of Silchar Badarpur section of NH-53 under SARDP                                                                                                                                          | 53/37             | 4.15                | 76.78                                 | 23-03-2015    | 01-10-2015     | 100                   | 100                    | 11-12-2017                | -                                  | 10-06-2022                | Shree Gautam Construction Company Ltd.                                       | sgccsilchar@gmail.com                                                                  |
| 61      | Assam    | PMU Tezpur    | 149360  | Completed     | 4-Laning of NH-37 (New NH-127) from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1                                                                                                                                                                   | 37/127            | 10                  | 225.02                                | 23-03-2020    | 01-07-2020     | 100                   | 100                    | 23-12-2021                | -                                  | 09-03-2023                | PRL Projects & Infra Structure Ltd.                                          | rcplassam1@gmail.com,<br>nagaonnh127@prlinfra.com                                      |
| 62      | Assam    | PMU Tezpur    | 149361  | Completed     | 4-Laning of NH-37 (New NH-127) from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode - Package - 2                                                                                                                                                                    | 37/127            | 8.4                 | 0                                     | 20-03-2020    | 01-07-2020     | 100                   | 100                    | 23-12-2021                | -                                  | 30-03-2023                | Ganga Sagar Singh                                                            | support@gss.org.in                                                                     |
| 63      | Assam    | PMU Tezpur    | 60051   | Ongoing       | 4-Laning from Rangagara to Kallabor Tiniali (from km 297.00 to km 315.315) of NH-37 (New NH-127) under SARDP-NE, Phase A on EPC Mode in Assam                                                                                                                                                                                   | 37/127            | 18.315              | 462.88                                | 16-01-2017    | 23-10-2017     | 88.03                 | 86.91                  | 21-04-2020                | 31-12-2025                         | -                         | Simplex Infrastructures Ltd.                                                 | c3172@simplexinfra.com                                                                 |
| 64      | Assam    | PMU Tezpur    | 60042   | Completed     | 4-Laning from Km 0.000 (Kallabor Tiniali road junction) to Km 17.300 (Dolabari Road Junction) including construction of new Brahmaputra Bridge of 3.015Km (from Ch. 9+325 to Ch. 12+365) alongside of existing Kaliabhomora Bridge of NH 37-A (New NH-715) on EPC basis under Phase A of SARDP-NE (with Toll Plaza at Ch.7+050) | 37A/ 715          | 17.3                | 811.28                                | 31-10-2014    | 29-11-2014     | 100                   | 100                    | 28-11-2018                | -                                  | 01-10-2023                | Gammon India Ltd.- Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL] (JV) | manoj.rathore@gammonengineers.com<br>9303_newbrahmaputra.planing@gammonengineers.com   |
| 65      | Assam    | PMU Tezpur    | 152733  | Completed     | 4-Lane highway connecting km 17.300 of old NH-37A (New NH-715) and km 182 of NH-52 (New NH-15) between Dolabari and Jamuguri Section in Assam on EPC basis under SARDP-NE, Phase-A                                                                                                                                              | 37A/715 & 52/15   | 16.862              | 1049.51                               | 05-11-2021    | 07-02-2022     | 100                   | 100                    | 08-08-2023                | -                                  | 13-12-2023                | Sri Babul Nath                                                               | mkcilrsmjv@gmail.com,<br>jatin.s@rsminfra.in,<br>jjabharali.dc@mkcinfrastuctureltd.com |
| 66      | Assam    | PMU Tezpur    | 151410  | Completed     | Construction of 4-L Jia Bharali Bridge (1.23 Km at km 26+607) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (de-scoped portion of Dolabari and Jamuguri section/CoS work)                                                                                                | 37A/ 715          | 1.948               | 0                                     | 21-12-2020    | 17-02-2021     | 100                   | 100                    | 05-08-2023                | -                                  | 14-12-2023                | MKC Infrastructure Ltd. - RSM Infra Projects (JV)                            | dccindiaproject@gmail.com                                                              |
| 67      | Assam    | PMU Tezpur    | 60044   | Ongoing       | Up-gradation to 4-Laning of Jamugurihat to end of Biswanath Chariali By-Pass from Km 182.000 to Km 208.000 of NH-52 on EPC mode in state of Assam under SARDP-NE                                                                                                                                                                | 52/15             | 26                  | 735.17                                | 13-10-2016    | 19-12-2016     | 98.16                 | 92.1                   | 19-06-2019                | 04-07-2025                         | -                         | T K Engineering Consortium Pvt. Ltd.(TKECPL)                                 | info@ganpatibharat                                                                     |
| 68      | Assam    | PMU Tezpur    | 152731  | Completed     | Up-gradation to 4-Laning from end of Biswanath Chariali by-pass (Km 208.000) to Gohpur (Km 265.500) of NH-52 (New NH-15) (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE (with Toll Plaza at Ch. 219+200)                                                                                                | 52/15             | 57.5                | 1099.35                               | 18-10-2021    | 11-12-2021     | 100                   | 100                    | 14-06-2023                | -                                  | 15-12-2023                | Dhatarwal Construction Company Pvt. Ltd.                                     | babulsayan@gmail.com<br>babulnath40@gmail.com<br>dolabari.jamuguri@gmail.com           |
| 69      | Assam    | PMU Tezpur    | 60034   | Completed     | Up-gradation to 4-Laning of NH-52A from Gohpur (Km 264.100 on NH-52) to Holongi (Km 20.370 on NH-52A) in Assam on EPC under SARDP-NE                                                                                                                                                                                            | 52A/415           | 10.08               | 223.3                                 | 30-03-2015    | 11-12-2015     | 100                   | 100                    | 10-12-2018                | -                                  | 31-10-2022                | ECI Engineering & Constr. Co. Ltd.                                           | pmgohpur@eciecc.com<br>ecigohpur@gmail.com                                             |
| 70      | Assam    | PMU Jorhat    | 60039   | Completed     | 4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) of NH-37 except construction of Dergaon bypass from Km 426.800 to Km 437.420 (Design Km 427.400 to 438.720) (with Toll Plaza at Ch. 424+400 near Rangamati)                                                          | 37/ 715 & 2       | 39.72               | 1655.44                               | 31-10-2014    | 23-05-2015     | 100                   | 100                    | 22-05-2018                | -                                  | 15-03-2024                | Hindustan Construction Company (HCC)                                         | njrp.pd@hccindia.com,<br>njrp.qclab@hccindia.com,<br>njrp@hccindia.com                 |
| 71      | Assam    | PMU Jorhat    | 149353  | Completed     | Rehabilitation & upgradation to 4-Lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.800 (Total length-11.00 km) on NH 37 on EPC basis                                                                                                                                                                  | 37/ 715 & 2       | 10.6                | 426.15                                | 19-03-2020    | 30-06-2020     | 100                   | 100                    | 19-06-2022                | -                                  | 29-02-2024                | Rajinder Infrastructure Pvt.Ltd.                                             | jornh37@gmail.com<br>ripl.chd@gmail.com                                                |
| 72      | Assam    | PMU Jorhat    | 157352  | Ongoing       | Construction of Balance Work of 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old): Pkg-I: Road Works from Km 453+000 to Km 463+000 (10.000 Km), under SARDP-NE, under EPC Mode                                                                                                                                       | 37/ 715 & 2       | 10                  | 478.3                                 | 15-01-2024    | 14-02-2024     | 93.57                 | 86.53                  | 11-08-2024                | 15-06-2025                         | -                         | Sadguru Engineers & Allied Services Pvt. Ltd.                                | seaspvtltdghy@gmail.com                                                                |
| 73      | Assam    | PMU Jorhat    | 157353  | Ongoing       | Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old): Pkg-II: Road Works from Km 463 to Km 477 (14.000 Km), under SARDP-NE, under EPC Mode                                                                                                                                          | 37/ 715 & 2       | 14                  | 438.44                                | 15-01-2024    | 14-02-2024     | 91.75                 | 82.6                   | 11-08-2024                | 15-06-2025                         | -                         | Binni Construction                                                           | binniconstruction73@gmail.com                                                          |
| 74      | Assam    | PMU Jorhat    | 157354  | Ongoing       | Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old): Pkg-III: Road Works from Km 477.000 to Km 490+800 (13.800 Km), under SARDP-NE, under EPC Mode                                                                                                                                 | 37/ 715 & 2       | 13.8                | 358.72                                | 15-01-2024    | 14-02-2024     | 94.03                 | 86.86                  | 11-08-2024                | 15-06-2025                         | -                         | M. P. (Mahabir Prasad) Agarwala Pvt. Ltd.                                    | mpagarwalapvtltd@gmail.com                                                             |
| 75      | Assam    | PMU Jorhat    | 157357  | Ongoing       | Construction of Balance Work of the 4-Laning of the Section from Jorhat to Jhanji of NH-37 (Old) under SARDP-NE, under EPC Mode: Pkg-IV (Structures & Toll Plaza)                                                                                                                                                               | 37/ 715 & 2       | -                   | 279.01                                | 15-01-2024    | 14-02-2024     | 93.52                 | 85.43                  | 11-08-2024                | 15-06-2025                         | -                         | Sadguru Engineers & Allied Services Pvt. Ltd.                                | seaspvtltdghy@gmail.com                                                                |
| 76      | Assam    | PMU Jorhat    | 158522  | Ongoing       | 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-I: Road Works from Km 490.800 to Km 501.800 (11.000 Km), under SARDP- NE under EPC Mode in the state of Assam (Balance work)                                                                                                                                   | 37/ 715 & 2       | 11                  | 471.13                                | 06-08-2024    | 03-10-2024     | 62.4                  | 58.7                   | 28-09-2025                | 28-09-2025                         | -                         | Regal Enterprises                                                            | regaljdpkg1@gmail.com<br>regal.jitender@gmail.com                                      |

| Sl. No. | State/UT | PMU Name       | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                                                                                                       | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                       | Contractor Email id                                      |
|---------|----------|----------------|---------|---------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|------------------------------------------------------------------------------|----------------------------------------------------------|
| 77      | Assam    | PMU Jorhat     | 158527  | Ongoing       | 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-II: Road Works from Km 501.800 to Km 514.800 (13.000 Km), under SARDP- NE under EPC Mode in the state of Assam (Balance work)                                                                                                                                                                                        | 37/ 715 & 2       | 13                  | 537.03                                | 06-08-2024    | 10-10-2024     | 47.34                 | 41.14                  | 05-10-2025                | 05-10-2025                         | -                         | Bharat Vanijya Eastern Pvt. Ltd.(BVEPL)                                      | contact@bvepl.com                                        |
| 78      | Assam    | PMU Jorhat     | 158526  | Ongoing       | 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg-III: Road Works from Km 514.800 to Km 534.800 (20.000 Km), under SARDP- NE under EPC Mode in the state of Assam (Balance work)                                                                                                                                                                                       | 37/ 715 & 2       | 20                  | 615.74                                | 06-08-2024    | 03-10-2024     | 44.3                  | 40.46                  | 28-09-2025                | 28-09-2025                         | -                         | Kaushal Sharma                                                               | ksharma.tsk@gmail.com                                    |
| 79      | Assam    | PMU Jorhat     | 158549  | Ongoing       | 4-Laning of the Section from Jhanji to Demow of NH-37 (Old): Pkg- IV: (Structures & Toll Plaza), under SARDP- NE , under EPC Mode in the state of Assam (Balance work) (with Toll Plaza at Ch.525.245)                                                                                                                                                                                | 37/ 715 & 2       | -                   | 98.07                                 | 19-08-2024    | 18-10-2024     | 24.77                 | 18.01                  | 13-10-2025                | 13-10-2025                         | -                         | Bhardwaj Unibuild Pvt. Ltd.                                                  | buplj4@gmail.com                                         |
| 80      | Assam    | PMU Dibrugarh  | 154230  | Ongoing       | 4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) on EPC Mode.                                                                                                                                                                                                                              | 37/ 715 & 2       | 26.9                | 385.57                                | 14-10-2022    | 20-01-2023     | 97.88                 | 94.03                  | 20-07-2024                | 31-07-2025                         | -                         | Mohan Lal Jain                                                               | msmljaindurgapur@yahoo.co m                              |
| 81      | Assam    | PMU Dibrugarh  | 158467  | Ongoing       | 4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.875) : Pkg-I: Road works & Toll Plaza (Balance work)                                                                                                                                                                                                                  | 37/ 715 & 2       | 19.175              | 274.34                                | 26-07-2024    | 16-09-2024     | 85                    | 73.84                  | 14-03-2025                | 30-06-2025                         | -                         | Mohan Lal Jain                                                               | mljmobohw@gmail.com                                      |
| 82      | Assam    | PMU Dibrugarh  | 158464  | Ongoing       | 4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.875) : Pkg-II: Structures (Balance work)                                                                                                                                                                                                                              | 37/ 715 & 2       | 0                   | 55.96                                 | 26-07-2024    | 16-09-2024     | 78.21                 | 70.2                   | 14-03-2025                | 30-06-2025                         | -                         | Mehta Construction Co.                                                       | mccmobostr@gmail.com                                     |
| 83      | Assam    | PMU Dibrugarh  | 60036   | Completed     | Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147                                                                                                                                                                                                                                                                     | 37/ 715 & 2       | 15.447              | 379.32                                | 20-02-2015    | 02-11-2015     | 100                   | 100                    | 31-10-2018                | -                                  | 31-10-2020                | ABCI Infrastructures- JKM Pvt. Ltd (JV)                                      | jkmdbrproject@gmail.com<br>jkmdibrugarhbypass@gmail.co m |
| 84      | Assam    | PMU Silchar    | 60048   | Completed     | 4-Laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.                                                                                                                                                                                                                                           | 54 Ext./ 27       | 25.25               | 887.68                                | 31-10-2017    | 26-12-2017     | 100                   | 99.24                  | 24-06-2020                | -                                  | 15-04-2024                | Sushee Infra & Mining Limited - JSC Purpetruboprovodstroy (JSC PTPS) (JV)    | planning.balachera@gmail.co m                            |
| 85      | Assam    | PMU Bongaigaon | 149300  | Completed     | Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length- 14.660 km) under BMP                                                                                                                                                  | 31/ 117           | 14.66               | 224.85                                | 26-03-2020    | 26-06-2020     | 97.76                 | 93.19                  | 26-12-2022                | Completed C.C Not issued           | 30-06-2024                | B.K.Sons Infra Pvt. Ltd.                                                     | info@bksonsinfra.com                                     |
| 86      | Assam    | PMU Dhubri     | 157469  | Ongoing       | Widening/Improvement to 4-Lane with Paved Shoulder from Ch.5.580 Km to Ch.25.633 Km (Design Ch.0.000 Km to Ch.17.737km) (Km 901.100 to Km 921.145 of old NH-31) of Bilasipara- Guwahati road (NH-17) (Section: Near Chirakuta to near Mowatari, before Chapar Bypass) in the state of Assam on HAM mode (Package-1)                                                                   | 31/17             | 17.737              | 1081.15                               | 11-03-2024    | 05-02-2025     | 2.76                  | 0                      | 04-08-2027                | 04-08-2027                         | -                         | Bilasipura Guwahati Pvt. Ltd.                                                | finance@bhartiainfra.com                                 |
| 87      | Assam    | PMU Bongaigaon | 157470  | Ongoing       | Widening/ improvement to 4-Lane with paved Shoulder from Ch. 25.633 Km to Ch. 52.470 Km (Design Ch. 21.850 Km to Ch.48.670 Km) for Package-2 of Bilasipura- Guwahati road (NH-17) (Section: Near Mowatari, before Chapar Bypass to Tulungia (junction with NH-17)) in the state of Assam on HAM mode under NH(O)-NE (Pkg-2)                                                           | 31/17             | 26.82               | 1338.61                               | 11-03-2024    | 05-12-2024     | 0                     | 0                      | 03-06-2027                | 03-06-2027                         | -                         | Naresh Kumar Garg Infrastructure Ltd. (NKG) Mowatari Guwahati Road Pvt. Ltd. | nkg@nkginfra.com                                         |
| 88      | Assam    | PMU Bongaigaon | 151637  | Completed     | Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km)of Tulungia-Jogighopa Bridge Approach Section of Bilasipura- Guwahati road (NH 17) on EPC (Package-5)                                                                                                                                                        | 31/17             | 18.9                | 691.53                                | 22-03-2021    | 09-07-2021     | 100                   | 100                    | 31-12-2022                | -                                  | 31-01-2024                | Rajendra Singh Bhamboo Infra Pvt. Ltd.                                       | rajendrabhamboo@yahoo.co.i n                             |
| 89      | Assam    | PMU Bongaigaon | 152291  | Ongoing       | Construction of New 2-Lane EXTRADOSED CABLE STAYED Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH-17 at Jogighopa in Assam on EPC mode                                                                                                                                                                                                           | 31/17             | 4.385               | 746.76                                | 10-08-2021    | 12-11-2021     | 66.96                 | 64.08                  | 10-11-2024                | 31-12-2026                         | -                         | Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL]                         | spsjogighopa@spsingla.com                                |
| 90      | Assam    | PMU Bongaigaon | 150559  | Completed     | Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section of Bilasipura-Guwahati road (NH-17) on EPC under BMP (Pkg. 6)                                                                                                                         | 31/17             | 11.78               | 208.84                                | 25-08-2020    | 26-10-2020     | 100                   | 99.61                  | 19-04-2022                | -                                  | 06-07-2024                | Mayasheel Construction                                                       | msc.pkg6@gmail.com                                       |
| 91      | Assam    | PMU Bongaigaon | 155196  | Ongoing       | Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilasipura Guwahati road (NH 17)                                                                                                                                | 31/17             | 11.9                | 286.72                                | 24-03-2023    | 25-10-2023     | 81.59                 | 75.55                  | 25-10-2025                | 25-10-2025                         | -                         | Mayasheel Construction                                                       | msc.pkg7@gmail.com                                       |
| 92      | Assam    | PMU Bongaigaon | 155081  | Ongoing       | Widening/Improvement to 4-Lane with paved shoulder from Km 99+930 to Km 143+680 (Design Chainage 96+000 to 139+750) of (Paikan to Dhupdhara Sahar) of Bilasipura-Guwahati Road on NH-17 in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 43.750km) under NH(O)-NE (Package-8)                                                    | 31/17             | 43.75               | 1457.59                               | 14-03-2023    | 27-12-2023     | 43.63                 | 38.58                  | 26-12-2026                | 25-12-2026                         | -                         | YFC Projects Pvt. Ltd. - TTC Infra India (JV)                                | ttcii.bg.pkg8@gmail.com                                  |
| 93      | Assam    | PMU BOKO(SO)   | 155106  | Ongoing       | Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 143+680km to Ch.177+372km (Design Ch.139+750km to Ch.173+434km) of Bilasipura- Guwahati road on NH-17 (Section: Dhupdhara Sahar to Milmila Reserve Forest (before Chayagaon Market)) in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 33.684km) NH(O)-NE (Package-9) | 31/17             | 33.684              | 1000.27                               | 20-03-2023    | 11-12-2023     | 27.07                 | 20.7                   | 11-06-2026                | 11-06-2026                         | -                         | ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)                    | anilsailajaprojects@gmail.com                            |

| Sl. No. | State/UT | PMU Name      | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                                                                                                                                  | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                       | Contractor Email id                                                                  |
|---------|----------|---------------|---------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|------------------------------------------------------------------------------|--------------------------------------------------------------------------------------|
| 94      | Assam    | PMU BOKO(SO)  | 155294  | Ongoing       | Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 177+372km to Ch.203+783km (Design Ch.173+434km to Ch.200+750km) of Bilasipura- Guwahati road (NH 17) (Section: Milmla R.F (before Chayagaon Market) to Approach of Airport Junction (VIP Chowk) in the State of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length - 27.316km) for (Package-10)                     | 31/17             | 27.31               | 1264.9                                | 31-03-2023    | 18-12-2023     | 25.61                 | 12.62                  | 18-06-2026                | 18-06-2026                         | -                         | ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)                    | anilsailajaprojectspkg10@gmail.com                                                   |
| 95      | Assam    | PMU Diphu     | 155006  | Ongoing       | Widening/Improvement to 4-Lane with Paved Shoulder from KM 38+500 to Km 51+246 (Design Chainage 38+500 to 50+959) with proposed Daboka Bypass of Daboka – Parokhaowa of NH 29 under NH(O)-NE (Package-1)                                                                                                                                                                                                         | 29                | 12.459              | 516.88                                | 24-02-2023    | 30-11-2023     | 73.5                  | 71.06                  | 29-11-2025                | 29-11-2025                         | -                         | Mehta Construction Co.                                                       | mehtapkg1nh29@gmail.com                                                              |
| 96      | Assam    | PMU Diphu     | 151703  | Completed     | Widening/Improvement to 4-Lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section of NH-29 in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-2)                                                                                                                                                                       | 29                | 15.213              | 257.5                                 | 26-03-2021    | 12-07-2021     | 100                   | 100                    | 03-01-2023                | -                                  | 30-04-2023                | P.D. Agrawal Infrastructure Ltd. -Apex Structure Pvt Ltd. (JV)               | apexcompany2009@yahoo.in                                                             |
| 97      | Assam    | PMU Diphu     | 150844  | Completed     | Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)                                                                                                                                                                                                                                                    | 29                | 15.007              | 266.26                                | 10-08-2020    | 30-09-2020     | 100                   | 100                    | 24-03-2022                | -                                  | 27-12-2022                | Skylark Infra Engg. Pvt. Ltd.                                                | pm.dokmoka@skylarkworld.com                                                          |
| 98      | Assam    | PMU Diphu     | 151433  | Completed     | Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-4)                                                                                                                                                                         | 29                | 15.47               | 260.07                                | 03-02-2021    | 25-06-2021     | 100                   | 100                    | 17-12-2022                | -                                  | 29-03-2023                | S S Builders                                                                 | ssbuilderspkg4@gmail.com,                                                            |
| 99      | Assam    | PMU Diphu     | 151704  | Completed     | Widening/Improvement to 4-Lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon- Kwaram Tarao Village in the state of Assam under Bharatmala Pariyojana on EPC mode (Package-5)                                                                                                                                                             | 29                | 17.43               | 288.85                                | 31-03-2021    | 12-07-2021     | 100                   | 99.41                  | 12-01-2023                | Completed C.C Not issued           | 19-11-2024                | B.K.Sons Infra Pvt. Ltd.                                                     | info@bksonsinfra.com                                                                 |
| 100     | Assam    | PMU Diphu     | 152336  | Completed     | Widening/Improvement to 4-Lane with Paved Shoulder from KM 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Tarao Village - Dillai Section (Package-6)                                                                                                                                                                                                                                       | 29                | 31.88               | 625.64                                | 10-09-2021    | 14-07-2022     | 100                   | 98.11                  | 13-07-2024                | Completed C.C Not issued           | 31-03-2025                | Ashoka Buildcon Ltd.                                                         | ablnh29pkg6@ashokabuildcon.in                                                        |
| 101     | Assam    | PMU Diphu     | 153923  | Ongoing       | Widening/Improvement to 4-Lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan (Package - 7)                                                                                                                                                                                                                                 | 29                | 10.79               | 204.1                                 | 02-09-2022    | 20-01-2023     | 96.02                 | 92.97                  | 20-07-2024                | 15-07-2025                         | -                         | Shankar Agarwal                                                              | nh29pkg7sa@gmail.com                                                                 |
| 102     | Assam    | PMU Dhubri    | 151239  | Ongoing       | Construction of 4-Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank,Assam) and Phulbari (on south Bank,Meghalaya) on NH-127B under JICA ODA Loan assistance (Phase-II)                                                                                                                                                                                                       | 127B              | 19.282              | 4997.04                               | 24-11-2020    | 15-12-2020     | 62.1                  | 58.78                  | 12-09-2028                | 12-09-2028                         | -                         | Larsen & Toubro Ltd. Heavy Civil Infrastructure IC Larsen & Toubro Ltd.(L&T) | dpbplnt@gmail.com                                                                    |
| 103     | Assam    | PMU Dhubri    | 158630  | Ongoing       | Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Srirampur (near Bhairiguri Village) to Kachukhana Harichara Paglagaunj (Package-I) of Srirampur - Dhubri Section of NH-127B from existing Km 0.000 to Km 28.050 (Design Km 0.000 to Km 27.650), (Design Length=27.650 Km) under JICA ODA Loan assistance (Phase-V) -Balance work [Srirampur - Dhubri Pkg-1] | 127B              | 27.65               | 613.89                                | 06-09-2024    | 25-11-2024     | 35.7                  | 30.96                  | 25-11-2026                | 25-11-2026                         | -                         | R&C Infra Engineers Pvt. Ltd-J Infratech Limited (JIL) (JV)                  | rc.jandupkg1@jinfratech.com                                                          |
| 104     | Assam    | PMU Dhubri    | 153745  | Ongoing       | Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Kachukhana Harichara Paglagaunj to Dhubri - Phulbari Bridge approach (Package-II) of Srirampur - Dhubri Section of NH-127B from existing Km 28.050 to Km 55.060 (Design Km 27.650 to Km 54.154), (Design Length=26.504 Km) under JICA ODA Loan assistance (Phase-V) [Srirampur - Dhubri Pkg-2]              | 127B              | 26.504              | 909.02                                | 04-08-2022    | 02-01-2023     | 98.92                 | 93.49                  | 01-01-2025                | 30-06-2025                         | -                         | J Infratech Limited (JIL)                                                    | assam.pkg2@gmail.com<br>assam.pkg2@jinfratech.com                                    |
| 105     | Assam    | PMU Dibrugarh | 153150  | Completed     | Widening/Improvement to 4-Lane with paved shoulder from km. 581+700 to km 606+300 of NH-37 on existing Dibrugarh-Lahool-Chabua Bypass i.e. from Lepetketa to Kandulibari Grant Gaon section under NH(O) - NE [Pkg.1]                                                                                                                                                                                             | 37/15             | 24.6                | 215.27                                | 31-03-2022    | 25-07-2022     | 100                   | 96.53                  | 24-07-2024                | -                                  | 09-10-2024                | Ganpati Builders                                                             | op.sharma0082@gmail.com ,<br>ganpatibuilders0082@gmail.com ,<br>ganpatidib@gmail.com |
| 106     | Assam    | PMU Dibrugarh | 153193  | Completed     | Widening/Improvement to 4-Lane with paved shoulder from km. 606+300 to km 626+030 of NH-37 on existing Lahool-Chabua Bypass i.e. Kandulibari Grant Gaon to Nalanihulla section under NH(O) - NE [Pkg.2]                                                                                                                                                                                                          | 37/15             | 19.73               | 170.95                                | 05-04-2022    | 25-07-2022     | 100                   | 98.81                  | 24-07-2024                | -                                  | 22-08-2024                | Jugal Kishore Mahanta Infra works (JKM)                                      | jkmahanta@jkminfra.net ,<br>jkmno@jiminfra.net ,<br>jkmdbrrproject@gmail.com         |
| 107     | Assam    | PMU Dibrugarh | 154861  | Ongoing       | Widening/Improvement to 4-Lane with Paved Shoulder from km 626+030 (Nalani hulla Gaon) to km 650+450 (Chotahapjan) on existing Tinsukhia -Makum Bypass of NH-15 (OLD NH-37) and Strengthening of existing NH-315 (OLD NH-38) from Km 0+000 (Chotahapjan) to Km 16+900 (Bogapani section) (2-Lane +PS) under NH(O) - NE (Pkg-3)                                                                                   | 37/15 & 38/315    | 41.32               | 458.59                                | 03-02-2023    | 19-05-2023     | 65.62                 | 59.22                  | 17-05-2025                | 30-11-2025                         | -                         | TTC Infra India                                                              | ttcii.tm@gmail.com                                                                   |
| 108     | Assam    | PMU Dibrugarh | 155007  | Ongoing       | Widening/Improvement to 2-Lane Lane with Paved Shoulder from km 16+900 (Bogapani) to km 27+150 (Golai Goan) on existing Dibrugarh to Ledo section with proposed Digboi Bypass (Green Field and Brownfield) (2-Lane+PS) of NH-315 (OLD NH-38) in Tinsukia District under NH(O) - NE (Pkg-4)                                                                                                                       | 38/315            | 10.25               | 356.65                                | 28-02-2023    | 08-12-2023     | 16.31                 | 11.38                  | 06-12-2025                | 06-12-2026                         | -                         | RK Infracorp Pvt. Ltd.                                                       | rkinfra digboi project2023@gmail.com                                                 |

| Sl. No. | State/UT | PMU Name       | PMIS ID | Project Stage          | Name of Project                                                                                                                                                                                                                                                                                                                                                    | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                        | Contractor Email id                   |
|---------|----------|----------------|---------|------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|---------------------------------------------------------------|---------------------------------------|
| 109     | Assam    | PMU Silchar    | 155122  | Ongoing                | 4-Laning of Silchar - Dhanehari section from Existing Chainage km 263+800 of NH 37 to km 12+920 of NH 306 (Design Chainage km 0+000 to km 20+000) on Silchar - Vairengte - Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length – 20.00 km) (Package-1)                                                                      | 37 & 306          | 20                  | 1256.9                                | 21-03-2023    | 22-01-2024     | 32.91                 | 31.77                  | 23-07-2026                | 23-07-2026                         | -                         | YFC Projects Pvt. Ltd. - TTC Infra India (JV)                 | ttcii.sd.pkg1@gmail.com               |
| 110     | Assam    | PMU Silchar    | 155293  | Ongoing                | 4-Laning of Dhanehari Lailapur / Vairengte section from Existing Chainage km 12+920 to km 43+000 of NH 306 (Design Chainage km 20+000 to km 49+360) on Silchar - Vairengte Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length 29.360 km) under NH(O)-NE (Package-2)                                                        | 306               | 29.36               | 1716.21                               | 31-03-2023    | 14-02-2024     | 61.82                 | 61.3                   | 14-08-2026                | 14-08-2026                         | -                         | J Infratech Limited (JIL)                                     | jandu.silchar@jinfratech.com          |
| 111     | Assam    | PMU Silchar    | 157475  | Awarded, not Appointed | Widening/Improvement of Existing 2 lane to 4-Laning of Karimganj- Silchar section of NH-37 from Design Ch 0.000 near Silchar ISBT to Design Ch 15.970 near Kalinagar Pt I on NH-37 in Assam on HAM Mode Pkg-1                                                                                                                                                      | 37                | 15.97               | 1181.55                               | 11-03-2024    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Jandu Silchar Highway Pvt. Ltd.                               | jandu.panchgram@jinfratech.com        |
| 112     | Assam    | PMU Silchar    | 156858  | Ongoing                | Construction of 4-Lane Panchgram Bypass from Design Chainage km 15+500 on NH-37 (Old NH-53) at Kalinagar Pt.-I Village to Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors                             | 6 & 37            | 11.8                | 728.97                                | 01-11-2023    | 10-08-2024     | 45.84                 | 38.66                  | 09-02-2027                | 09-02-2027                         | -                         | J Infratech Limited (JIL)                                     | isbt.silchar@jinfratech.com           |
| 113     | Assam    | PMU Silchar    | 155087  | Ongoing                | Construction of 4-Lane Badarpur Bypass from Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village to Design Chainage km 38+600 on NH-37 (Old NH-44) at Kandigram Chaila Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 11.1 km). | 6 & 37            | 11.1                | 574.26                                | 16-03-2023    | 09-02-2024     | 50.31                 | 49.02                  | 09-08-2026                | 09-08-2026                         | -                         | S S Builders                                                  | badarpurkmr@gmail.com                 |
| 114     | Assam    | PMU Karimganj  | 157471  | Awarded, not Appointed | Widening/Improvement to 4-Laning and Greenfield alignment with Paved shoulder of Silchar-Badarpur – Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End point of proposed Badarpur Bypass) to Km. 62.800 (Start point of proposed Nilambazar/Cheragi Bypass) in the state of Assam on HAM Mode (Package-4)                                         | 37 & 8            | 24.2                | 1319.55                               | 11-03-2024    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | MKC Badarpur Churaibari Kamakhya (Pkg-4) Highways Pvt. Ltd.   | engineering@mkcinfrastructur eltd.com |
| 115     | Assam    | PMU Karimganj  | 157472  | Ongoing                | Widening/Improvement to 4-Lane with Paved Shoulder from existing road and Greenfield alignment form Design Ch. 62.800 (start of proposed Nilambazar/Cheragi Bypass) to Design Ch. 87.700 near Chandkhira Village of NH-8 on Silchar-Churaibari in the state of Assam on HAM Mode (Package-5)                                                                       | 8                 | 24.9                | 1258.13                               | 11-03-2024    | 26-04-2025     | 0                     | 0                      | 23-10-2027                | 23-10-2027                         | -                         | Silchar Churaibari Pvt. Ltd.                                  | ccb_silchar@yahoo.co.in               |
| 116     | Assam    | PMU Karimganj  | 157473  | Ongoing                | Widening/Improvement to 4-Lane with Paved shoulder for existing as well as Greenfield alignment of Badarpur – Churaibari section of NH-8 from Design chainage 87.700 (Chandkhira) to Km. 106.500 (Churaibari) section (Assam-Tripura border) in the state of Assam on HAM Mode (Package-6)                                                                         | 8                 | 18.8                | 870                                   | 11-03-2024    | 07-03-2025     | 0                     | 0                      | 07-03-2027                | 07-03-2027                         | -                         | MKC Badarpur Churaibari Kamakhya Highways Pvt. Ltd.           | engineering@mkcinfrastructur eltd.com |
| 117     | Assam    | PMU Karimganj  | 157474  | Ongoing                | Widening/Improvement to 4-L of Karimgani - sutarkandi section of NH 37 from design Ch 0+020 (Start of proposed Karimganj Bypass from NH -8) to design Chainage Km 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) on Silchar-Churaibari in the State of Assam on HAM Mode (Package-7)                                                         | 37                | 14.36               | 791.79                                | 11-03-2024    | 28-02-2025     | 0                     | 0                      | 28-02-2027                | 28-02-2027                         | -                         | MKC Badarpur Churaibari Kamakhya (Pkg-7) Highways Pvt. Ltd.   | engineering@mkcinfrastructur eltd.com |
| 118     | Assam    | PMU Silchar    | 157476  | Ongoing                | Improvement to 4-Lane with Paved Shoulder from existing km 260+000 (Design Ch.4+560 km) to existing km Ch.233+000 (D. Ch.24+560) of Silchar (near Nutan Dayapur village) - Budha Nagar Section (Length-20.00 Km) of NH-37 under Package: Silchar-Jiribam Pkg-1 in the state of Assam on HAM Mode                                                                   | 53/ 37            | 20                  | 957.95                                | 11-03-2024    | 15-01-2025     | 10                    | 0                      | 15-01-2028                | 15-01-2028                         | -                         | Silchar Jiribam Highways Private Limited                      | headoffice@dccinfra.co.in             |
| 119     | Assam    | PMU Bongaigaon | 155286  | Ongoing                | Widening & Improvement to 2-lane with Paved shoulder configuration of Dudhnoi - Dainadubi section (NH-217) under Bharatmala Pariyojana from design km 0+000 to km 8+415 (existing km 0+000 to km 8+600 of Old NH-62) in the State of Assam on EPC mode under NH(O)-NE, (Assam portion)                                                                             | 62/217            | 8.415               | 88.56                                 | 31-03-2023    | 26-03-2024     | 77.27                 | 67.85                  | 25-09-2025                | 25-09-2025                         | -                         | Shyama Construction                                           | shyamaconstructionnh217@gmail.com     |
| 120     | Assam    | PMU Silchar    | 157188  | Ongoing                | Wideinig & Upgradation to 2-lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 96.870 near Jiri River to km 116.550 near Hangrum (Package-7) on EPC mode (Assam portion)                                                                                                                                     | 137               | 19.68               | 846.82                                | 22-01-2024    | 04-03-2024     | 60.47                 | 59.61                  | 04-03-2026                | 04-03-2026                         | -                         | Rajinder Infrastructure Pvt.Ltd.                              | official.riplassam@gmail.com          |
| 121     | Assam    | PMU Silchar    | 155284  | Ongoing                | Widening & Upgradation to 2-lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 116.480 near Hangrum to km 136.500 near Hejaichak (Package-8) on EPC mode under NH(O)-NE (Assam portion)                                                                                                                      | 137               | 20.02               | 904.04                                | 31-03-2023    | 29-08-2023     | 61.19                 | 56.17                  | 29-08-2025                | 29-08-2025                         | -                         | Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV) | appl.tmr8@gmail.com                   |
| 122     | Assam    | PMU Silchar    | 155288  | Ongoing                | Widening & Upgradation to 2 lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 136.500 near Hejaichak to km 156.489 near P. Leikul (Package-9) on EPC mode under NH(O)-NE (Assam portion)                                                                                                                    | 137               | 19.989              | 614.43                                | 31-03-2023    | 29-08-2023     | 59.85                 | 50.71                  | 29-08-2025                | 29-08-2025                         | -                         | KPC Projects Ltd.                                             | pc.nh137@kpc.co                       |

| Sl. No. | State/UT      | PMU Name       | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                  | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                            | Contractor Email id                |
|---------|---------------|----------------|---------|---------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|-------------------------------------------------------------------|------------------------------------|
| 123     | Assam         | PMU Silchar    | 155287  | Ongoing       | Widening & Upgradation to 2 lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 156.489 near P. Leikul to km 176.410 near Borowapu (Package-10) on EPC mode under NH (O)-NE (Assam portion) | 137               | 19.921              | 693.15                                | 31-03-2023    | 29-08-2023     | 57.15                 | 46.58                  | 29-08-2025                | 29-08-2025                         | -                         | Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)     | anushaprojects@gmail.com           |
| 124     | Assam         | PMU Dibrugarh  | 155289  | Ongoing       | Widening/Improvement to 4-Lane with Paved Shoulder from km 0+800 (Kandulijan Gaon) to km 27+701 (Simen Chapori) of NH-515 in the State of Assam on EPC mode under BMP (Dibrugarh-Oyan, Package-1)                                                | 515               | 26.901              | 609.16                                | 31-03-2023    | 18-10-2023     | 94.37                 | 85.54                  | 17-04-2026                | 17-04-2026                         | -                         | Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV) | kcpl.assam@kaluwalaconstruction.in |
| 125     | Assam         | PMU Dibrugarh  | 155281  | Ongoing       | Widening/Improvement to 4-Lane with Paved Shoulder from km 27+701 (Simen Chapori) to km 55+000 (Nagabang Gamsuk) in Dhemaji district in the State of Assam on EPC mode under Bharatmala (Package-2)                                              | 515               | 27.299              | 562.05                                | 31-03-2023    | 11-08-2023     | 95.16                 | 87.88                  | 08-02-2026                | 08-02-2026                         | -                         | Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV) | kcpl.assam@kaluwalaconstruction.in |
| 126     | Assam         | PMU Dibrugarh  | 155291  | Ongoing       | Widening/Improvement to 4-Lane with Paved Shoulder from km 55+000 (Nagabang Gamsuk) to km 82+514 (Oyan) in the State of Assam and Arunachal Pradesh on EPC mode under Bharatmala Pariyojna of Length 27.514 Km (Package-3)                       | 515               | 27.52               | 665.47                                | 31-03-2023    | 16-09-2024     | 44.83                 | 32.87                  | 17-03-2027                | 18-03-2027                         | -                         | Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV) | kcpl.assam@kaluwalaconstruction.in |
| 127     | Assam (infra) | PMU Bongaigaon | 151165  | Completed     | INFRASTRUCTURE WORK: MMLP (Package-I: Road and Utility Works)                                                                                                                                                                                    | 17                | 4.25                | 693.97                                | 05-06-2020    | 30-09-2020     | 100                   | 95.8                   | 01-04-2022                | Completed C.C Not issued           | 30-09-2024                | RAM CHANDRA PAUL                                                  | ram_chandrapaul@yahoo.in           |
| 128     | Assam (infra) | PMU Bongaigaon | 151166  | Completed     | INFRASTRUCTURE WORK: MMLP (Package-II: Building and Infrastructure works)                                                                                                                                                                        | Not Applicable    | -                   | 0                                     | 05-08-2020    | 30-09-2020     | -                     | -                      | 03-04-2022                | -                                  | 25-12-2023                | Credible Engineering Construction Pvt. Ltd.                       | credibleengineering@gmail.com      |
| 129     | Assam (infra) | PMU Bongaigaon | 151167  | Completed     | INFRASTRUCTURE WORK: MMLP (Pkg.-III : External Rail Connectivity)                                                                                                                                                                                | Not Applicable    | 3.76                | 0                                     | 09-10-2020    | 01-12-2020     | 93.23                 | 82.31                  | 01-06-2022                | Completed C.C Not issued           | 20-09-2024                | Sumcon Infraventures LLP                                          | gunjan@sumconinfraventures.com     |
| 130     | Assam (infra) | PMU Bongaigaon | 153343  | Completed     | INFRASTRUCTURE WORK: Deveopment of Inland Water Transport (IWT) Terminal at MMLP Jogighopa                                                                                                                                                       | Not Applicable    | -                   | 70.92                                 | 06-10-2021    | 22-04-2022     | 98.74                 | 98.43                  | 14-10-2023                | Completed C.C Not issued           | 31-07-2024                | DVP Infra Projects Pvt. Ltd.                                      | info@dvpinfra.com                  |

| Sl. No. | State/UT                   | PMU Name     | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                                                                                                        | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                            | Contractor Email id                                                     |
|---------|----------------------------|--------------|---------|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|-------------------------------------------------------------------|-------------------------------------------------------------------------|
| 131     | Jammu & Kashmir (RO-Jammu) | PMU Kishtwar | 151044  | Completed     | Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 on Item Rate basis                                                          | 244               | 14                  | 8.01                                  | 01-03-2018    | 07-03-2018     | 100                   | 100                    | 31-08-2019                | -                                  | 11-10-2020                | Khandey Infra Pvt Ltd                                             | directorkipl@gmail.com                                                  |
| 132     | Jammu & Kashmir (RO-Jammu) | PMU Kishtwar | 157024  | Completed     | Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass- Anantnag –Khanabal road (Km 184.00 to Km 265.000) on Item Rate basis                                                                                              | 244               | 23.2                | 16.49                                 | 16-02-2018    | 22-03-2018     | 100                   | 100                    | 31-08-2019                | -                                  | 31-08-2019                | Khandey Infra Pvt Ltd                                             | -                                                                       |
| 133     | Jammu & Kashmir (RO-Jammu) | PMU Akhnoor  | 154039  | Ongoing       | Construction of a 4-Lane elevated flyover with paved shoulder configuration along with service road from 4th Tawi bridge (D.Ch. 0.000) near Bhagwati chowk to Canal Head (D.Ch. 1.350) on Jammu-Akhnoor road section of NH-144A (Pkg-1)                                                                                                                                                | 144A              | 1.35                | 245.34                                | 24-09-2022    | 10-01-2023     | 38.48                 | 36.56                  | 09-01-2025                | 31-10-2025                         | -                         | Maan Builders                                                     | maanbuildersjammu@gmail.com<br>maanbuilderspk1@gmail.com                |
| 134     | Jammu & Kashmir (RO-Jammu) | PMU Akhnoor  | 80719   | Completed     | Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) in UT of Jammu and Kashmir on EPC basis (Pkg-2)                                                                                                                                                                                              | 144A              | 5.2                 | 458.06                                | 15-03-2018    | 07-08-2018     | 100                   | 100                    | 04-02-2021                | -                                  | 15-10-2022                | Satpal (S. P.) Singla construction Pvt. Ltd.[SPSCPL]              | salwanguleria@spsingla.com, spsakhnoor@spsingla.com                     |
| 135     | Jammu & Kashmir (RO-Jammu) | PMU Akhnoor  | 138017  | Ongoing       | Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) in UT of Jammu and Kashmir on EPC basis (Pkg-3A) 1 No. TOLL of 8- Lane @ Ch. 20+440                                                                                                                                                        | 144A              | 20.35               | 435.82                                | 02-03-2019    | 12-07-2019     | 82.34                 | 80.71                  | 11-07-2021                | 31-08-2025                         | -                         | Tarmat Ltd.                                                       | tarmatakhnnoor@gmail.com                                                |
| 136     | Jammu & Kashmir (RO-Jammu) | PMU Akhnoor  | 154301  | Ongoing       | Upgradation of existing 2 lane to 4-L with Paved Shoulder configuration from Km 26.350 (Design Chainage 26+615) (Khati Chowk) to Km 30.097 (Design Chainage 30+359) (Hanuman Chowk) including bridge on Chenab river of Jammu - Akhnoor Section of NH 144A (Pkg-3B)                                                                                                                    | 144A              | 3.744               | 198.28                                | 14-12-2022    | 14-03-2023     | 82.35                 | 71.03                  | 13-03-2025                | 31-12-2025                         | -                         | V. K. Gupta & Associates                                          | 1. amitkumar@vkga.in<br>2. contact@vkga.in<br>3. vkga.brconst@gmail.com |
| 137     | Jammu & Kashmir (RO-Jammu) | PMU Akhnoor  | 66765   | Ongoing       | Widening and Up-gradation to 2-Lane with Paved Shoulder of configuration and geometric improvement from Km 0.000 to Km 16.990 on Chenani – Sudhmahadev section of NH-244 in UT of Jammu and Kashmir to be executed on EPC basis                                                                                                                                                        | 244               | 16.99               | 264.21                                | 27-03-2018    | 22-11-2018     | 90.6                  | 92.98                  | 21-11-2020                | 30-06-2025                         | -                         | ECI Engineering & Constr. Co. Ltd. - SRM Projects (JV)            | srmcontractors@gmail.com srmcplc@gmail.com                              |
| 138     | Jammu & Kashmir (RO-Jammu) | PMU Doda     | 150870  | Ongoing       | Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 in UT of Jammu and Kashmir on EPC Mode (Pkg-1)                                                                                                                                                                  | 244               | 9.46                | 225.3731                              | 31-07-2020    | 01-10-2020     | 90.41                 | 85.82                  | 01-04-2022                | 31-10-2026                         | -                         | OASIS - VIPL (JV)                                                 | info@oasisprojects.com<br>pkg1a.goha@gmail.com                          |
| 139     | Jammu & Kashmir (RO-Jammu) | PMU Doda     | 150872  | Ongoing       | Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 in UT of Jammu and Kashmir on EPC Mode (Package II)                                                                                                                                                                                                       | 244               | 8.73                | 210.79                                | 31-07-2020    | 01-10-2020     | 90.4                  | 89.9                   | 01-04-2022                | 31-07-2025                         | -                         | E5 Infrastructure Pvt. Ltd.                                       | package2gohakhellani@gmail.com<br>construction@e5infra.com              |
| 140     | Jammu & Kashmir (RO-Jammu) | PMU Doda     | 151439  | Completed     | Up-gradation to 2-lane with Paved Shoulder form Km 29+030 to Km 31+449 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 in UT of Jammu and Kashmir on EPC Mode under NH(O)-Gen (Package III)                                                                                                                                     | 244               | 2.419               | 749.61                                | 08-02-2021    | 25-03-2021     | 100                   | 100                    | 24-03-2023                | Completed C.C Not issued           | 17-03-2025                | APCO Infratech Pvt. Ltd                                           | ddbabu@apcoinfra.com<br>dc.ktp@apcoinfra.com                            |
| 141     | Jammu & Kashmir (RO-Jammu) | PMU Doda     | 151430  | Completed     | Construction & Upgradation to 2 lane with paved shoulder from Design Km. 31.449 (Khellani) (Ex. Km 44.946) to Km 51.700 (Prem Nagar) (Ex. Km 68+617) of 20.251 Km length on Khellani - Kishtwar - Chattroo section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (PKG- 1)                                                                                                     | 244               | 20.251              | 486.45                                | 03-02-2021    | 29-03-2021     | 96.58                 | 96.56                  | 28-09-2022                | Completed C.C Not issued           | 02-10-2024                | R&C Infra Engineers Pvt. Ltd. - SKS Infra Projects Pvt. Ltd. (JV) | randcinfraengineers@gmail.com<br>randcdodaoffice@gmail.com              |
| 142     | Jammu & Kashmir (RO-Jammu) | PMU Doda     | 152091  | Ongoing       | Construction & Upgradation to 2-lane with paved shoulder from Design Ch. Km 51+700 (at Premnagar km 66+315) to Km 66+535 New Thatri (at Start of Km 83rd, Tunnel Km 82+665) of 14.835 Km design length on Chenani-Sudhmahadev-Goha Khellani-Kishtwar-Vailoo Donipawa-Ashajipora section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg - 2)                               | 244               | 14.84               | 512.43                                | 19-07-2021    | 26-08-2021     | 51.61                 | 47.24                  | 24-02-2023                | 30-06-2026                         | -                         | Mathiyan Construction Pvt. Ltd. - Unique Construction (JV)        | mathiyan_mzn@rediffmail.com<br>pm.jk@mathiyan.com                       |
| 143     | Jammu & Kashmir (RO-Jammu) | PMU Doda     | 149359  | Ongoing       | Construction of Bi-directional Tunnel at "Km 83" of Length 495 m including approach road of 664 m and a Major Bridge of 110 m from Design Ch. 66.535 to Ch. 67.805 (Existing Km 82.675 to Km 82.925) (Khellani-Kishtwar) on NH-244 in UT of J&K on EPC Mode under NH(O)                                                                                                                | 244               | 1.269               | 91.29                                 | 07-02-2020    | 08-06-2020     | 49.62                 | 47.85                  | 07-06-2022                | 31-03-2026                         | -                         | Beigh Construction Co. Pvt. Ltd.                                  | beigh.bcc@gmail.com<br>md.bccpl@gmail.com,                              |
| 144     | Jammu & Kashmir (RO-Jammu) | PMU Kishtwar | 151691  | Completed     | Construction & Upgradation to 2-lane with paved shoulder from Design Km 67.805 (at the end of Km 83rd Tunnel near Dhrabshalla) (Ex. Km 83+905) to Km 80.675 (start of Kishtwar Bypass - Dulhasti) (Ex. Km 97+0751) of 12.870 Km length on chenani-Sudhmahadev-Goha Khellani-Kishtwar-vailoo-Donipawa-Ashajipora section of NH-244 in the UT of J&K on EPC Mode under NH(O)-Gen (Pkg-3) | 244               | 9.12                | 398.51                                | 30-03-2021    | 01-07-2021     | 98.36                 | 94.48                  | 31-12-2022                | Completed C.C Not issued           | 31-03-2025                | R & B Infra Project Pvt. Ltd                                      | legal@rathoregroup.co                                                   |

| Sl. No. | State/UT                      | PMU Name     | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                                                                                                                                                                                 | NH No. (Old/ New)         | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                          | Contractor Email id                            |
|---------|-------------------------------|--------------|---------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|---------------------------------------------------------------------------------|------------------------------------------------|
| 145     | Jammu & Kashmir (RO-Jammu)    | PMU Kishtwar | 152003  | Ongoing       | Construction of Kishtwar bypass with 2 lane with paved shoulder from Design Km. 80.675 (Dulhasti) to km 95.550 (Bandarkoot ) of 14.88 km & a link road to Kishtwar town from 0+000 to 1.871 of length=1.871 Km on Khellani - Kishtwar - Chattroo section in UT of Jammu and Kashmir on EPC Mode (Pkg-4)                                                                                                                                                         | 244                       | 16.746              | 859.67                                | 07-07-2021    | 24-08-2021     | 44.02                 | 43.75                  | 23-08-2023                | 30-06-2026                         | -                         | APS Hydro Pvt. Ltd. - Unique Construction (APS - UC) (JV)                       | apshydro@gmail.com<br>rohit.malik@apshydro.com |
| 146     | Jammu & Kashmir (RO-Jammu)    | PMU Kishtwar | 151693  | Ongoing       | Construction/upgradation to 2-lane with paved shoulder from Design Km 95.55 (Bandarkoot) to Km. 111.06 (Chattroo) of 15.52 Km length on Chenani-sudhmahadev-Goha-Khellani-Kishtwar-vailoo-Donipawa-Ashajipora section on NH-244 in UT of Jammu and Kashmir on EPC Mode (Pkg-5)                                                                                                                                                                                  | 244                       | 15.52               | 497.09                                | 13-07-2021    | 24-08-2021     | 88.13                 | 85.32                  | 19-02-2023                | 31-08-2025                         | -                         | Shree Girrajee Infra Heights Pvt. Ltd. - Narendra Builders (SGIHPL-NB) (JV)     | sginbpgk5@gmail.com                            |
| 147     | Jammu & Kashmir (RO-Srinagar) | PMU Sonamarg | 60060   | Completed     | Construction Operation and Maintenance of 2L bi-directional single tube Z-Morh Tunnel (Sonamarg Tunnel) of 6.412 km long with parallel 6.426 km long escape tunnel and 0.6 km long Ventilation Tunnel with approaches of length 5.568 Km from approximately km 69.000 to km 81.300 on new alignment between Kullian and Sonmarg in the UT of Jammu and Kashmir under Srinagar-Leh section on NH-1 (Srinagar-Sonamarg- Gumri road) on DBFOT (semi-Annuity basis) | 1                         | 11.98               | 2716.9                                | 19-12-2019    | 24-06-2020     | 100                   | 100                    | 20-12-2023                | -                                  | 27-07-2024                | APCO Infratech Pvt. Ltd                                                         | dksaini@apcoinfra.com                          |
| 148     | Jammu & Kashmir (RO-Srinagar) | PMU Sonamarg | 150679  | Ongoing       | Construction of (I) Connecting road from Z-Morh Tunnel to Zojila Tunnel (Road Length= 18.475km) in F.Y.- 2020-21 and (II) 14.150 Km long 2-L Bi- directional single tube Zoji-la Tunnel accross Zojila Pass on Sonamarg - Kargil section from Km 82 to Km 118 of NH-01 under PMDP                                                                                                                                                                               | 1                         | 30.89               | 6808.69                               | 25-08-2020    | 01-10-2020     | 63.65                 | 58.8                   | 30-09-2026                | 29-02-2028                         | -                         | Megha Engineering & Infrastructures Ltd (MEIL)                                  | meilplanning.zojila@meghaeng.com               |
| 149     | Jammu & Kashmir (RO-Srinagar) | PMU Anantnag | 151431  | Completed     | Construction & Upgradation to 2/ 4-Lane with paved shoulder from Design Km 148+589 (Existing km 235+070) (Vailoo )to Design Km 176+532 (Existing km 263+070) Donipawa of 27.943 km length on Khellani-Khanabal section (PKG- 6)                                                                                                                                                                                                                                 | 244                       | 27.943              | 285.28                                | 03-02-2021    | 31-03-2021     | 100                   | 100                    | 30-09-2022                | -                                  | 11-05-2023                | New India Contractors & Developers Pvt. Ltd. - Khanday Infrastructure Ltd. (JV) | directorkipl@gmail.com                         |
| 150     | Jammu & Kashmir (RO-Srinagar) | PMU Anantnag | 151692  | Completed     | construction of New 2-Lane bypass from Design Km 176+532 (Existing km 263+070; (Donipawa) to Design Km 185+002 (Near Khudwani on NH-44 at Existing km 238+500) Alstop via Ashajipora of 8.470 Km length i.e., to connecting NH-244 & NH-44 (Pkg-7)                                                                                                                                                                                                              | Connecting NH-244 & NH-44 | 8.47                | 260.4                                 | 30-03-2021    | 15-06-2021     | 100                   | 97.92                  | 16-12-2022                | -                                  | 31-07-2024                | E5 Infrastructure Pvt. Ltd.                                                     | syedaesan821@gmail.com                         |
| 151     | Jammu & Kashmir (RO-Srinagar) | PMU Sonamarg | 150682  | Completed     | Strengthening & Upgradation of existing carriageway to intermediate lane from km 0.000 to km 42.820 of Length 42.820kms on Baramulla-Gulmarg section of NH-701A in the UT of Jammu & Kashmir on EPC mode                                                                                                                                                                                                                                                        | 701A                      | 42.82               | 131.6                                 | 31-08-2020    | 08-10-2020     | 100                   | 100                    | 05-04-2022                | -                                  | 06-10-2022                | United Jehlum Road Roof Builders - Jehlum Construction Co (JV)                  | danish.mir3@gmail.com                          |

| Sl. No. | State/UT | PMU Name   | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                        | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                            | Contractor Email id               |
|---------|----------|------------|---------|---------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|-----------------------------------------------------------------------------------|-----------------------------------|
| 152     | Ladakh   | PMU Kargil | 151694  | Ongoing       | Widening & Upgradation to 2 lane with paved shoulder of NH-301 Kargil Zanskar Road from Design Km 0.000 (Ex. Km.0.000) to Km 30.040 (Ex. Km. 30.000) of 30.040 Km length (Pkg-I)                       | 301               | 24.04               | 384.24                                | 31-03-2021    | 01-07-2021     | 60                    | 51.47                  | 02-01-2023                | 01-11-2025                         | -                         | Shiva Buildtech Pvt Ltd- Haidary Construction Pvt. Ltd (JV)                       | shivahaidaryjv@gmail.com          |
| 153     | Ladakh   | PMU Kargil | 151695  | Ongoing       | Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil- Zanskar Road from Design Km .30.040 (Ex. Km. 30.000) to Design Km 57.000 (Ex. Km. 57.905) of 26.960 Km length (Pkg-II)         | 301               | 26.96               | 404.89                                | 31-03-2021    | 01-07-2021     | 65.55                 | 61.61                  | 02-01-2023                | 01-11-2025                         | -                         | Topline Infra Projects Pvt. Ltd.                                                  | topline.infra@gmail.com           |
| 154     | Ladakh   | PMU Kargil | 151696  | Ongoing       | Widening & Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar Road from Design km 57.000 (Ex. Km. 57.905) to Km 87.000 (Ex. Km. 88.2491) of 30.000 Km length (Pkg-III)               | 301               | 30                  | 381.01                                | 31-03-2021    | 01-07-2021     | 74.75                 | 70.6                   | 02-01-2023                | 31-08-2025                         | -                         | Topline Infra Projects Pvt. Ltd.                                                  | topline.infra@gmail.com           |
| 155     | Ladakh   | PMU Kargil | 151458  | Ongoing       | Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar road from km 87+00 to KM 98+524 in the UT of Ladakh(Formerly State of J&K) on EPC Mode (PKG-IV)                                   | 301               | 11.52               | 214.21                                | 05-08-2020    | 02-03-2021     | 62.31                 | 60.79                  | 01-03-2024                | 01-11-2025                         | -                         | United Jehlum Road Roof Builders                                                  | united.kargil.nh301@gmail.co<br>m |
| 156     | Ladakh   | PMU Kargil | 151459  | Completed     | Up-gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar road from Km 98+524 to Km. 117+180 in the UT of Ladakh (Formally State of J&K) on EPC Mode (PKG-V)                                | 301               | 18.65               | 313.39                                | 11-08-2020    | 10-12-2020     | 100                   | 100                    | 09-12-2023                | -                                  | 26-06-2023                | S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt Ltd. (JV) | planning.epc@skylarkworld.co<br>m |
| 157     | Ladakh   | PMU Kargil | 151460  | Completed     | Up-Gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar Road from Km 117+180 to Km. 148+320 in the UT Ladakh (Formerly State of J&K) on EPC mode (PKG-VI)                                 | 301               | 31.14               | 400.09                                | 27-01-2021    | 24-05-2021     | 100                   | 100                    | 23-05-2024                | -                                  | 01-12-2023                | S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt Ltd. (JV) | planning.epc@skylarkworld.co<br>m |
| 158     | Ladakh   | PMU Kargil | 151461  | Completed     | Up-Gradation to 2 lane with Paved shoulder of NH-301 Kargil- Zanskar Road from Km 148+320 to Km. 196+250 in the UT of Ladakh (Formerly State of J&K) on EPC mode (PKG-VII)                             | 301               | 47.93               | 498.71                                | 27-01-2021    | 14-06-2021     | 100                   | 100                    | 13-06-2024                | -                                  | 01-12-2023                | S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt Ltd. (JV) | planning.epc@skylarkworld.co<br>m |
| 159     | Ladakh   | PMU Kargil | 151697  | Ongoing       | Widening & Up-gradation to 2 lane with paved shoulder of NH-301 Kargil Zanskar Road from Design Km 196.250 (Ex. Km. 194.1901 to Design Km 230.020 (Ex Km. 231.692) of 33.770 Km length (PKG-VIII)      | 301               | 33.77               | 398.37                                | 31-03-2021    | 01-07-2021     | 83.23                 | 80.74                  | 02-01-2023                | 31-08-2025                         | -                         | Satish Aggarwal & Co.                                                             | sarccompany@gmail.com             |
| 160     | Ladakh   | PMU Kargil | 153735  | Completed     | Construction of 1x25 M Span Bridge at Km. 165.296, Km. 172.965 and Km. 185.509 including its approaches on NH-301, Kargil-Zanskar Road on EPC Mode (Bridge-3)                                          | 301               | 0.075               | 19.41                                 | 28-08-2020    | 01-06-2021     | 100                   | 100                    | 01-07-2024                | -                                  | 03-01-2024                | SGF Infra Pvt Ltd                                                                 | hafizconstco@gmail.com            |
| 161     | Ladakh   | PMU Kargil | 153736  | Completed     | Construction of 1x15 M Span Bridge at Km 125.493, 1x20 M Span Bridge at Km 125.852 and 1x10 M Span Bridge at Km 129.445 including its approaches on NH-301, Kargil-Zanskar Road on EPC Mode (Bridge-1) | 301               | 0.045               | 20.72                                 | 28-08-2020    | 01-06-2021     | 100                   | 95.72                  | 01-07-2024                | -                                  | 30-06-2024                | Hafiz Construction Pvt Ltd                                                        | hafizconstco@gmail.com            |
| 162     | Ladakh   | PMU Kargil | 153737  | Completed     | Construction of 1x45 M Span Bridge including its approaches at Km 130.230 on NH-301 on Kargil - Zanskar Road on EPC mode (Bridge-2)                                                                    | 301               | 0.045               | 11.95                                 | 21-08-2020    | 01-07-2021     | 100                   | 98.38                  | 01-07-2024                | -                                  | 30-06-2024                | Hafiz Construction Pvt Ltd                                                        | sgfjammu@gmail.com                |

| Sl. No. | State/UT | PMU Name       | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                  | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                            | Contractor Email id                                    |
|---------|----------|----------------|---------|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|-------------------------------------------------------------------|--------------------------------------------------------|
| 163     | Manipur  | PMU Noney      | 60077   | Completed     | Construction of : (i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m.                                            | 53/ 37            | 2                   | 141.14                                | 02-12-2016    | 27-04-2017     | 100                   | 100                    | 24-04-2020                | -                                  | 27-04-2022                | Bhartia Infra Projects Ltd (BIPL)                                 | info@bhartiainfra.com                                  |
| 164     | Manipur  | PMU Noney      | 151269  | Completed     | Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (at 95.50 Km) on NH-53 (New NH-37) on EPC mode in Manipur                                                                                                                                          | 53/ 37            | 0.377               | 49.31                                 | 27-11-2020    | 04-01-2021     | 100                   | 100                    | 16-10-2022                | -                                  | 27-12-2024                | Paratech Constructions Pvt. Ltd.                                  | paratech@paratechconstructionns.com                    |
| 165     | Manipur  | PMU Noney      | 151709  | Ongoing       | Widening to 2 -Lane with Paved shoulder of Imphal-Khongsang-Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)                                                                                                                 | 53/ 37            | 12.67               | 139.38                                | 30-03-2021    | 01-07-2021     | 64.35                 | 55.04                  | 02-01-2023                | 30-09-2025                         | -                         | Avantika Contractor (I) Ltd.                                      | sriavantikaimphal21@gmail.com                          |
| 166     | Manipur  | PMU Noney      | 160493  | Ongoing       | Widening to 2-Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) in the State of Manipur on (EPC) mode (PKG-2) - Balance Works & Rectification works | 53/ 37            | 17.18               | 195.14                                | 07-02-2025    | 18-03-2025     | 7.19                  | 0                      | 18-03-2026                | 31-03-2026                         | -                         | SCONS Infrastructure Pvt. Ltd.                                    | sipl@sconsinfra.in;                                    |
| 167     | Manipur  | PMU Noney      | 152089  | Ongoing       | Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) on EPC Mode in Manipur (PKG-3)                                                                         | 53/ 37            | 33.16               | 467                                   | 15-07-2021    | 15-09-2021     | 77.8                  | 76.09                  | 19-03-2023                | 31-10-2025                         | -                         | Mehta Construction Co.- Ganpati Builders (JV)                     | mehtaganpatijv@gmail.com                               |
| 168     | Manipur  | PMU Noney      | 152292  | Ongoing       | Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) on EPC Mode in Manipur (PKG-4)                                                                            | 53/ 37            | 35.17               | 579.63                                | 23-08-2021    | 27-06-2022     | 72                    | 69.28                  | 29-12-2023                | 31-12-2025                         | -                         | BLA Projects Private Limited - G P Projects Ltd. (JV)             | nh37.pkg4@gpprojects.n                                 |
| 169     | Manipur  | PMU Noney      | 153048  | Ongoing       | Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Pailon (Kambiron) Village on EPC Mode in Manipur (PKG-5)                                                                  | 53/ 37            | 30                  | 410.68                                | 25-03-2022    | 09-11-2022     | 68.79                 | 66.78                  | 12-05-2024                | 31-03-2026                         | -                         | Aarpee Infraprojects Pvt. Ltd.                                    | imphaljiribampkg5@gmail.com                            |
| 170     | Manipur  | PMU Noney      | 153148  | Ongoing       | Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6) on EPC mode under NH(O)-TSP                                                                                                                   | 53/ 37            | 38.29               | 504.76                                | 31-03-2022    | 07-02-2023     | 76.52                 | 71.6                   | 06-02-2025                | 31-12-2025                         | -                         | Sarjan Infracon Pvt. Ltd.                                         | info@sarjaninfra.com                                   |
| 171     | Manipur  | PMU Noney      | 154594  | Ongoing       | Widening to 2 lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 169+570 Near Nungkao village under Tamenglong District to km 205+974 near Jiribam Bridge under Jiribam district under NH(O)-NE (PKG-7)                                      | 53/ 37            | 36.404              | 760.16                                | 19-01-2023    | 30-12-2023     | 60.6                  | 56.88                  | 28-12-2025                | 31-03-2026                         | -                         | P.D. Agrawal Infrastructure Ltd. -Apex Structure Pvt Ltd. (JV)    | pdagrawal_indore@yahoo.com<br>apexcompany2009@yahoo.in |
| 172     | Manipur  | PMU Tamenglong | 148456  | Completed     | Improvement / Widening To 2 Laning of Stretch from Khongsang to Tamenglong (Design length= 37.974 Km) of NH-137 in the state of Manipur on EPC mode under SARDP-NE                                                                                                               | 137               | 37.97               | 471.04                                | 08-03-2019    | 01-08-2019     | 100                   | 100                    | 31-07-2022                | -                                  | 08-04-2023                | Shivalaya Construction co. Pvt. Ltd. (SCCPL)                      | scc.mn296@gmail.com                                    |
| 173     | Manipur  | PMU Tamenglong | 151640  | Completed     | Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package-1)                                                                                                             | 137               | 10                  | 185.8                                 | 19-07-2021    | 15-09-2021     | 100                   | 98.15                  | 16-03-2023                | Completed C.C Not issued           | 11-01-2025                | Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV) | rdplsopljvpkg1@gmail.com                               |
| 174     | Manipur  | PMU Tamenglong | 152087  | Ongoing       | Construction of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village from km 10.000 at Dialong to km 31.430 near Old Tamenglong , near Barak River on EPC Mode (Package-2)                                          | 137               | 21.43               | 483.87                                | 20-07-2021    | 15-09-2021     | 92.94                 | 90.04                  | 16-03-2023                | 31-12-2025                         | -                         | J Infratech Limited (JIL)- Niraj Cement Structurals Ltd. (JV)     | jcjpl.manipur@gmail.com                                |
| 175     | Manipur  | PMU Tamenglong | 151707  | Ongoing       | Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 31.430 at Old Tamenglong to km 43.480 ending near Phelong on EPC Mode (Package-3)                                                                                     | 137               | 12.05               | 234.08                                | 26-03-2021    | 21-06-2021     | 92.82                 | 89.3                   | 20-12-2022                | 30-11-2025                         | -                         | Kalyan Toll Infrastructure Ltd.                                   | tamenglongmahurpkg3@gmail.com                          |
| 176     | Manipur  | PMU Tamenglong | 151641  | Completed     | Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 43.480 at Phelong to km 54.180 near Azuram on EPC Mode (Package-4)                                                                                                    | 137               | 10.7                | 198.77                                | 19-07-2021    | 15-09-2021     | 100                   | 97.6                   | 16-03-2023                | Completed C.C Not issued           | 24-03-2025                | Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV) | rdplsopljvpkg4@gmail.com                               |
| 177     | Manipur  | PMU Tamenglong | 152293  | Ongoing       | Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu on EPC Mode (Package 5)                                                                                              | 137               | 26.45               | 477.86                                | 23-08-2021    | 18-11-2021     | 84.6                  | 81.18                  | 19-05-2023                | 31-01-2026                         | -                         | Shri Swami Samarath Engineers Ltd.                                | sssel.manipurpkg5@gmail.com                            |
| 178     | Manipur  | PMU Tamenglong | 152328  | Ongoing       | Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River on EPC Mode (Package-6) (Manipur portion)                                                                                   | 137               | 16.24               | 311.18                                | 10-09-2021    | 19-11-2021     | 83.5                  | 79.48                  | 20-05-2023                | 31-12-2025                         | -                         | B R Goyal Infrastructure Ltd.                                     | tamenglongmahurpkg6@gmail.com                          |
| 179     | Manipur  | PMU Ukhrul     | 149283  | Ongoing       | Widening/Improvement to 2-lane with earthen shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 (part of contract Package -I) on EPC                                                                                                      | 202               | 16.9                | 224.44                                | 28-03-2020    | 01-07-2020     | 57.42                 | 54.98                  | 30-06-2022                | 31-12-2025                         | -                         | Varaha Infra Limited                                              | varaha.imphal@gmail.com                                |
| 180     | Manipur  | PMU Ukhrul     | 149292  | Ongoing       | Widening/Improvement to 2-lane with earthen shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 (part of contract Package -II)                                                                                                           | 202               | 14.07               | 186.86                                | 28-03-2020    | 01-07-2020     | 68.03                 | 62.97                  | 30-06-2022                | 31-12-2025                         | -                         | Varaha Infra Limited                                              | varaha.imphal@gmail.com                                |
| 181     | Manipur  | PMU Ukhrul     | 157539  | Ongoing       | Strengthening of Ukhrul to Choithar section of NH-202 from existing km 50+520 to km 59+236 (Design Chainage km 45+600 to km 54+212) Length-8.612 km in the State of Manipur on EPC mode under NH(O)-NE (Package-4)                                                               | 202               | 8.612               | 26.25                                 | 15-03-2024    | 01-07-2024     | 21.89                 | 13.45                  | 30-06-2025                | 31-10-2025                         | -                         | Vertex Construction                                               | Vertexmnp2022@gmail.com                                |

| Sl. No. | State/UT | PMU Name          | PMIS ID | Project Stage          | Name of Project                                                                                                                                                                                                                                                                                 | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                      | Contractor Email id                    |
|---------|----------|-------------------|---------|------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|-----------------------------------------------------------------------------|----------------------------------------|
| 182     | Manipur  | PMU Ukhrl         | 155297  | Ongoing                | Widening/Improvement to 2 lane with earthen shoulder of Choitnar to Marrem Khullen section of NH-202 of Imphal Ukhrl Jessami Economic Corridor from Design Chainage km 53.110 to km 95.700 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-5)          | 202               | 42.59               | 564.05                                | 31-03-2023    | 01-04-2025     | 0                     | 0                      | 31-03-2027                | 31-03-2027                         | -                         | S S Builders                                                                | Appointed date not yet declared        |
| 183     | Manipur  | PMU Ukhrl         | 155298  | Ongoing                | Widening/Improvement to 2 (Two) lane with earthen shoulder of Marrem Khullen to Jessami section of NH-202 of Imphal - Ukhrl - Jessami Economic Corridor from Design Chainage km 95.700 to km 140.180 in the State of Manipur on EPC mode under Bharatmala Pariyojana under NH(O)-NE (Package-6) | 202               | 44.48               | 554.66                                | 31-03-2023    | 08-12-2024     | 11.93                 | 10.3                   | 07-12-2026                | 07-12-2026                         | -                         | HVS Construction Materials Pvt. Ltd.                                        | hvs_construction@rediffmail.com        |
| 184     | Manipur  | PMU Ukhrl         | 155299  | Ongoing                | Widening/Improvement to 2 (Two) Lane with earthen shoulder of Jessami to Laynen bridge (Nagaland border) section of NH-29 of Imphal -Ukhrl - Jessami Economic Corridor from km 0.000 to km 11.009 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-7)   | 29                | 11.009              | 164.89                                | 31-03-2023    | 24-12-2024     | 6.5                   | 5.6                    | 26-06-2026                | 26-06-2026                         | -                         | HVS Construction Materials Pvt. Ltd.                                        | hvs_construction@rediffmail.com        |
| 185     | Manipur  | PMU Ukhrl         | 153460  | Completed              | Construction of 2 laning with hard shoulder road of Akash bridge - Jessami section of NH-202 in Nagaland- Manipur from design Ch. 325.440 km to 340.160 km (Pkg-II) (Manipur portion)                                                                                                           | 202               | 14.72               | 152.11                                | 21-06-2022    | 20-02-2023     | 100                   | 98.45                  | 19-02-2025                | Completed C.C Not issued           | 20-03-2025                | HVS Construction Materials Pvt. Ltd.                                        | hvs_construction@rediffmail.com        |
| 186     | Manipur  | PMU Senapati      | 151444  | Ongoing                | Improvement of existing road to 2 laning with Hard Shoulders of Maram -Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A                                                                                                                       | 129A              | 22.34               | 226.32                                | 05-02-2021    | 21-06-2021     | 74.48                 | 70.29                  | 22-12-2022                | 31-12-2025                         | -                         | CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)          | csrinfratechindia@gmail.com            |
| 187     | Manipur  | PMU Senapati      | 151445  | Completed              | Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km                                                                                                                                 | 129A              | 17.66               | 188.36                                | 05-02-2021    | 21-06-2021     | 100                   | 96.74                  | 22-12-2022                | Completed C.C Not issued           | 28-02-2025                | CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)          | csrinfratechindia@gmail.com            |
| 188     | Manipur  | PMU Senapati      | 151446  | Completed              | Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2A, length- 16.840 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A                                                                                                                      | 129A              | 16.84               | 204.58                                | 07-07-2021    | 15-09-2021     | 100                   | 100                    | 19-03-2023                | -                                  | 12-02-2023                | Heera Ram Godara - Dudi & Company (JV)                                      | heeraramgodara@gmail.com               |
| 189     | Manipur  | PMU Senapati      | 151447  | Completed              | Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A                                                                                                                      | 129A              | 18.16               | 232.63                                | 12-02-2021    | 21-06-2021     | 100                   | 100                    | 22-12-2022                | -                                  | 12-01-2024                | Satya Builders                                                              | pm.sanjaysingh@satyagroupindia.in      |
| 190     | Manipur  | PMU Senapati      | 152294  | Completed              | Improvement of existing road to 2 lanning with Hard Shoulders of Maram Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A                                                                                                                  | 129A              | 34.494              | 467.41                                | 27-08-2021    | 26-11-2021     | 100                   | 98.17                  | 25-11-2023                | Completed C.C Not issued           | 28-02-2025                | New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV) | bccvj3121@gmail.com                    |
| 191     | Manipur  | PMU Ukhrl         | 157538  | Awarded, not Appointed | Construction of 2-lane Ukhrl bypass starting from km 537.850 old NH-202 & joining at km 8.840 of NH-102A (Ukhrl - Toloi - Tadubi Road) and continuing up to km 9.840 of NH-102A (Length 6.571 km) in the State of Manipur on EPC mode under NH(O)-NE (Package-1)                                | 102A              | 6.571               | 204.3                                 | 15-03-2024    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | SCONS Infra - Kaushal Sharma (JV)                                           | Appointed date not yet declared        |
| 192     | Manipur  | PMU Senapati      | 155085  | Ongoing                | Construction of 2-laning with Hard shoulder of Ukhrl Toloi - Tadubi section of NH-102A from Design Chainage km 9+450 to km 50+850 in the State of Manipur on EPC mode under NH(O)-NE (Package-2)                                                                                                | 102A              | 41.4                | 578.98                                | 15-03-2023    | 01-03-2024     | 71.25                 | 67.68                  | 01-03-2026                | 01-03-2026                         | -                         | S S Builders - Ganpati Builders (JV)                                        | ganpatibuilders0082@gmail.com          |
| 193     | Manipur  | PMU Senapati      | 154500  | Ongoing                | Construction of 2-laning with Hard shoulder road of Ukhrl - Toloi - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km (Package -3)                                                                                                                                          | 102A              | 31.02               | 315.56                                | 16-12-2022    | 23-07-2023     | 88.54                 | 87.53                  | 20-01-2025                | 31-08-2025                         | -                         | Satish Aggarwal & Co.                                                       | nh102a.pkg03@gmail.com                 |
| 194     | Manipur  | PMU Senapati      | 152295  | Ongoing                | Construction of 2-laning with Hard shoulder road of Ukhrl - Toloi - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km (Package -4)                                                                                                                                         | 102A              | 23.96               | 310.76                                | 27-08-2021    | 27-08-2022     | 96.77                 | 94.03                  | 28-02-2024                | 30-06-2025                         | -                         | A K Shivhare Infrastructure Pvt. Ltd.                                       | aks.nh102a@gmail.com                   |
| 195     | Manipur  | PMU Churachandpur | 149281  | Completed              | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km0.00 to km13.747 (Pkg- I A)                                                                                                                                                                                     | 102B              | 13.75               | 167.95                                | 31-03-2020    | 01-07-2020     | 100                   | 100                    | 30-06-2022                | -                                  | 15-05-2023                | Krishna Construction Co.                                                    | kccnh102b@gmail.com                    |
| 196     | Manipur  | PMU Churachandpur | 149280  | Ongoing                | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km13.747 to km32.835 (Pkg- I B)                                                                                                                                                                                   | 102B              | 19.09               | 241.52                                | 31-03-2020    | 01-07-2020     | 85.83                 | 81.9                   | 30-06-2022                | 30-08-2025                         | -                         | RSM Infra Projects                                                          | rsminfraprojects@gmail.com             |
| 197     | Manipur  | PMU Churachandpur | 149277  | Ongoing                | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km32.835 to km48.587 (Pkg- IIA)                                                                                                                                                                                   | 102B              | 15.75               | 232.99                                | 31-03-2020    | 01-07-2020     | 89.88                 | 89.65                  | 30-06-2022                | 30-09-2025                         | -                         | Bharat Vanijiya Eastern Pvt. Ltd.(BVEPL)                                    | bharatvanijyaimphalbranch@gmail.com    |
| 198     | Manipur  | PMU Churachandpur | 150563  | Ongoing                | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 (Package-II B)                                                                                                                                                                             | 102B              | 21.28               | 365.53                                | 30-06-2020    | 05-08-2020     | 77.36                 | 75.73                  | 04-08-2022                | 20-10-2025                         | -                         | Bharat Vanijiya Eastern Pvt. Ltd.(BVEPL)                                    | bharatvanijyaimphalbranch@gmail.com    |
| 199     | Manipur  | PMU Churachandpur | 152088  | Ongoing                | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Design Chainage 69.875 Km to 121.769 Km (Pkg-3)                                                                                                                                                        | 102B              | 51.89               | 673.27                                | 14-07-2021    | 25-08-2021     | 80.49                 | 75.54                  | 24-08-2023                | 01-12-2025                         | -                         | M & S Co.                                                                   | msco2008@gmail.com                     |
| 200     | Manipur  | PMU Churachandpur | 149279  | Ongoing                | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km118.850 to km130.00 (Pkg- IVA)                                                                                                                                                                                  | 102B              | 11.15               | 204.12                                | 31-03-2020    | 01-07-2020     | 69.89                 | 69.51                  | 30-06-2022                | 31-05-2025                         | -                         | GPT Infraprojects Ltd.                                                      | gptinfraprojectsimphalbranch@gmail.com |
| 201     | Manipur  | PMU Churachandpur | 150565  | Ongoing                | Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km130.00 to km 141.029 (Pkg- IVB)                                                                                                                                                                                 | 102B              | 11.03               | 177.76                                | 01-07-2020    | 05-08-2020     | 80.53                 | 78.28                  | 04-08-2022                | 31-05-2025                         | -                         | GPT Infraprojects Ltd.                                                      | gptinfraprojectsimphalbranch@gmail.com |
| 202     | Manipur  | PMU Tengnoupal    | 149356  | Completed              | Improvement/Strengtening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) on EPC basis                                                                                                                                                                 | 102C              | 18                  | 107.72                                | 27-03-2020    | 01-07-2020     | 100                   | 100                    | 01-07-2022                | -                                  | 15-05-2022                | Krishna Construction Co.                                                    | kccnh102c@gmail.com                    |

| Sl. No. | State/UT | PMU Name       | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                      | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                               | Contractor Email id            |
|---------|----------|----------------|---------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|----------------------------------------------------------------------|--------------------------------|
| 203     | Manipur  | PMU Senapati   | 150572  | Ongoing       | Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Taphou Kuki to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) (Pkg-4A)                            | 39/102            | 12.44               | 379.39                                | 31-08-2020    | 15-10-2020     | 70.31                 | 59.92                  | 18-04-2022                | 31-12-2025                         | -                         | Lekon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV) | civil@lekconinfra.com          |
| 204     | Manipur  | PMU Senapati   | 154486  | Ongoing       | Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Daili to Kuraopokpi section of Imphal-Kohima Road (Design Ch.: km 274.610 to 287.00 ) (Pkg-4B)                             | 39/102            | 12.39               | 268.98                                | 16-12-2022    | 05-12-2024     | 15.9                  | 8.46                   | 05-06-2026                | 05-06-2026                         | -                         | A K Shivhare Infrastructure Pvt. Ltd.                                | aks.nh102a@gmail.com           |
| 205     | Manipur  | PMU Senapati   | 154501  | Ongoing       | Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Kuraopokpi to Sekmai section of Imphal-Kohima Road (Design Ch.: km 287.00 to 297.700) (Pkg-5A)                             | 39/102            | 10.7                | 228.97                                | 16-12-2022    | 26-02-2025     | 5.96                  | 0                      | 27-08-2026                | 27-08-2026                         | -                         | Allone Infra Pvt. Ltd.                                               | prabhjot.singh@alloneinfra.com |
| 206     | Manipur  | PMU Senapati   | 151706  | Ongoing       | Improvement/ Up-gradation of existing 2-Lane road to 4-Lane Divided Highway from Sekmai to Nilkhuthi section of Imphal-Kohima Road (Design Chainage from Km 297+700 to Km 308+729) of NH-39 (Pkg-5B) | 39/102            | 11.02               | 211.7                                 | 27-03-2021    | 20-07-2021     | 70.72                 | 60.16                  | 21-01-2023                | 31-10-2025                         | -                         | NSC Projects Pvt. Ltd                                                | nscmanipu07@gmail.com          |
| 207     | Manipur  | PMU Tengnoupal | 66770   | Completed     | 4- Laning of Imphal – Moreh Section of NH-39 (New NH-102) on (AH-01) from Km 330.000 to Km 350.000 (design Km 349.555) (Package-I) on EPC mode by ADB fund under SASEC Tranche-2                     | 39/102            | 19.555              | 820.56                                | 05-09-2019    | 01-06-2020     | 100                   | 100                    | 31-05-2023                | -                                  | 30-04-2023                | GR Infra Projects Ltd                                                | planning.immo@grinfra.com      |
| 208     | Manipur  | PMU Tengnoupal | 60065   | Completed     | 2- Laning of Imphal – Moreh Section of NH-39 (New NH-102) on (AH-01) from Km 350.000 to Km 395.680 (Package- II) on EPC mode by ADB fund under SASEC Tranche-2                                       | 39/102            | 45.68               | 789.81                                | 01-06-2018    | 16-10-2018     | 100                   | 100                    | 15-10-2021                | -                                  | 30-06-2021                | GR Infra Projects Ltd                                                | planning.imwa@grinfra.com      |
| 209     | Manipur  | PMU Tengnoupal | 151639  | Completed     | Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 (New NH-102) on (AH-01) from Km 395.680 to Km 406.000 (Package-III)                                         | 39/102            | 9.85                | 259.31                                | 22-03-2021    | 21-06-2021     | 100                   | 97.11                  | 21-12-2022                | -                                  | 30-06-2024                | Dwarakamai Constructions Pvt. Ltd.                                   | dmc.nsc.impkg3@gmail.com       |
| 210     | Manipur  | PMU Tengnoupal | 151638  | Completed     | Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 (New NH-102) on (AH-01) from km 406.000 to Km 425.411 (Package-IV)                                          | 39/102            | 19.411              | 277.99                                | 22-03-2021    | 20-07-2021     | 100                   | 100                    | 19-01-2023                | -                                  | 30-04-2024                | SKV Infratech Pvt. Ltd - SPG Infraprojects Pvt. Ltd (JV)             | imphalmorehpkgiv@gmail.com     |
| 211     | Manipur  | PMU Tengnoupal | 66774   | Completed     | Construction of Moreh Bypass to 2-lane with Paved shoulder from km421.950 to 425.411 of NH-39 (New NH-102) on (AH-01) (Length= 2.52 km) near Indo-Myanmar border on EPC                              | 39/102            | 2.3                 | 68.14                                 | 27-03-2020    | 01-07-2020     | 100                   | 97.96                  | 31-12-2021                | -                                  | 17-11-2023                | L.K. & Sons                                                          | kadamjiti@gmail.com            |

| Sl. No. | State/UT  | PMU Name     | PMIS ID | Project Stage          | Name of Project                                                                                                                                                                                                                                                                                                                                  | NH No. (Old/ New)  | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                      | Contractor Email id                                                           |
|---------|-----------|--------------|---------|------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|-----------------------------------------------------------------------------|-------------------------------------------------------------------------------|
| 212     | Meghalaya | PMU Baghmara | 91260   | Completed              | 2 Lane with earthen shoulder from of Ranikor – Baghmara –Maheshkola Road Section from Ranikhor to Nongjri existing Km 0+000 to 31+700 (Design Length – 33.250 Km) EPC Mode in the state of Maghalaya under SARDP-NE Phase-A (Pkg-1)                                                                                                              | SH 04              | 30.204              | 306.28                                | 09-03-2019    | 30-09-2019     | 100                   | 98.89                  | 29-03-2022                | -                                  | 31-12-2023                | Dhar Construction Company - Chanchal Paul (JV)                              | hvs_construction@rediffmail.com                                               |
| 213     | Meghalaya | PMU Baghmara | 152966  | Completed              | Improvement/widening to 2-laning with earthen shoulder of Nongjri (Design Ch. 30.00km) to Maheshkola (Design Ch. 55.525km ) [R-M-B Package 2] on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH (O)-NE (Pkg-2)                                                                                        | SH 04              | 25.525              | 261.4                                 | 07-03-2022    | 19-12-2022     | 100                   | 94.11                  | 19-06-2024                | Completed C.C Not issued           | 31-05-2025                | Dhar Construction Company                                                   | dccshg2@gmail.com                                                             |
| 214     | Meghalaya | PMU Baghmara | 151711  | Completed              | Improvement/ widening to 2-laning with earthen shoulder from Maheshkola to kanai existing chainage from Ch. 59.270 to Ch. 85.970 (Design Ch. 55.525 to Ch. 79.680) on SH-4 Ranikor-Baghmara Project (Package-3)                                                                                                                                  | SH 04              | 24.155              | 260.21                                | 27-03-2021    | 28-06-2021     | 100                   | 99.19                  | 28-12-2022                | -                                  | 20-02-2025                | DMR Builders Pvt. Ltd.                                                      | dmrmeghalaysite@gmail.com                                                     |
| 215     | Meghalaya | PMU Baghmara | 150842  | Completed              | Improvement/widening to 2-lane with Earthen shoulder of Ranikor- Maheshkhola- Baghmara road section from Kanai to Rongara, existing Ch. From Km 85.970 to Km 102.345 (Design Ch. From Km 81.100 to Km 96.000) Design length-14.763 km on EPC (Pkg-4)                                                                                             | SH 04              | 14.763              | 146.92                                | 30-09-2020    | 24-10-2020     | 100                   | 99.29                  | 25-04-2022                | Completed C.C Not issued           | 27-02-2025                | Narendra Sharma                                                             | nscdholpur@gmail.com<br>nscbaghmara@gmail.com                                 |
| 216     | Meghalaya | PMU Baghmara | 150843  | Completed              | Improvement/widening to 2-lane with Earthen shoulder of Ranikor- Maheshkhola- Baghmara road section from Rongara to Panda, existing Ch. From Km 102.345 to Km 119.810 (design Ch. From Km 96.00 to Km 112.300) design length-16.30 km on EPC (Pkg-5)                                                                                             | SH 04              | 16.3                | 146.88                                | 30-09-2020    | 24-10-2020     | 100                   | 100                    | 24-04-2022                | -                                  | 30-09-2024                | Narendra Sharma                                                             | aks.nh102a@gmail.com<br>akshivhare@rediffmail.com<br>akshivhare2015@gmail.com |
| 217     | Meghalaya | PMU Baghmara | 152812  | Completed              | Improvement/ widening to 2-laning with earthen shoulder of Panda (Design Ch. 112.300 km) to Baghmara (Design Ch. 129.385 km ) on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH(O)-NE [R-M-B Package-6]                                                                                               | SH 04              | 17.085              | 144.99                                | 27-01-2022    | 30-09-2022     | 100                   | 98.59                  | 31-03-2024                | -                                  | 20-12-2024                | Nidhi Creative Infrastructure Pvt. Ltd.                                     | nidhi.cipl@yahoo.in<br>nidhcreativebagmara@gmail.com                          |
| 218     | Meghalaya | PMU Tura     | 80717   | Ongoing                | Widening to 2- lane with Geometric improvement of Tura-Dalu Road from Km 85.000 to Km 95.000 & Km 101.000 to km 145.000 to 2- lanes with paved shoulder of Tura- Dalu section under JICA ODA Loan assistance (Phase-I)                                                                                                                           | 51/217             | 51.536              | 610.09                                | 28-03-2018    | 15-09-2018     | 92.3                  | 85.02                  | 14-09-2021                | 15-06-2025                         | -                         | Manaranjan Brahma                                                           | nh51.turadalul.siteoffice@gmail.com                                           |
| 219     | Meghalaya | PMU Tura     | 155260  | Ongoing                | Improvement/Widening of National Highway No. 217 (Dainadubi- Darugiri section) to Two lane with paved shoulder in Meghalaya from design Km 0+000 to Km 40+840 (Design Length=40.840Km) (existing Km 8+600 to Km 53+000 of Old NH-62) under BMP (Lot-1) Pkg-1B (Meghalaya portion)                                                                | 62/217             | 40.84               | 705.83                                | 31-03-2023    | 20-03-2025     | 1.86                  | 0                      | 20-03-2027                | 20-03-2027                         | -                         | Allone Infra Pvt. Ltd. - GaneshKartikey Construction Pvt. Ltd. (JV)         | singhconst2002@gmail.com                                                      |
| 220     | Meghalaya | PMU Tura     | 155296  | Awarded, not Appointed | Improvement and Widening of National Highway No. 127B (Darugiri - Songsak - Williamnagar Junction Section) to two lane with paved shoulder from design Km 0+000 to Km 36+635 (Design length= 36.635 Km) (existing Km 112+000 to Km 151+060 of NH-1278) under Bharatmala Pariyojana (Lot-1) Pkg-1B (Meghalaya portion)                            | 127B               | 36.64               | 801.07                                | 31-03-2023    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Shivalaya Construction co. Pvt. Ltd. (SCCPL)                                | tenders@scgroup.co.in                                                         |
| 221     | Meghalaya | PMU Myliem   | 152814  | Ongoing                | Rehabilitation and up gradation of Nongstoin-Rambrai-Kyrshai road up to Meghalaya-Assam border from Km 0.335 to km 34.039 to 2- Lane under NH(O) - NE in the State of Meghalaya (Package-1)                                                                                                                                                      | -                  | 33.7                | 359.86                                | 27-01-2022    | 27-05-2022     | 89                    | 82.73                  | 25-05-2024                | 31-12-2025                         | -                         | SPICA Projects & Infrastructures Pvt. Ltd.                                  | nongstoin.spica@gmail.com                                                     |
| 222     | Meghalaya | PMU Myliem   | 156186  | Ongoing                | Improvement/Widening to 2-L with Paved Shoulder/4-L from Km 81+740 to Km 93+490 (design Km 0+000 to Km 10+670) of NH-40 (New NH-106 & 206) section & 4-L from (design Km 0.00 to Km 0.930) of NH-44 section between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) -Balance Work-(Pkg-1)                                               | 40 & 44/ 106 & 206 | 11.6                | 351.12                                | 24-07-2023    | 23-10-2023     | 63                    | 57.03                  | 22-10-2025                | 22-10-2025                         | -                         | New India Contractors & Developers Pvt. Ltd. - BCC Buildtech Pvt. Ltd. (JV) | bcc.shillong03@gmail.com,<br>office@nicdpl.com,<br>bcc.shillong2024@gmail.com |
| 223     | Meghalaya | PMU Myliem   | 156855  | Ongoing                | Improvement/Widening to 2-Lane with Paved Shoulder between Shillong-Dawki road up to Bangladesh Border from (design Km 10.670 to Km 37.550) under JICA ODA Loan assistance (Phase-II) - Balance Work-(Pkg-2) (with Toll Plaza at Ch. Km 22.850)                                                                                                  | 40/206             | 26.55               | 525.67                                | 16-10-2023    | 09-02-2024     | 32                    | 30.2                   | 07-08-2026                | 07-08-2026                         | -                         | YFC Projects Pvt. Ltd. - ACE Construction (JV)                              | info@linkcon.in                                                               |
| 224     | Meghalaya | PMU Myliem   | 160614  | Awarded, not Appointed | Improvement/Construction to 2-lane with paved shoulders/4-laning of NH-40 (New NH-206) between Shillong to Dawki road upto Bangladesh Border including Dawki Bridge in the State of Meghalaya for execution on EPC Mode under NH (O)-NE from Existing Chainage Km 123.800 to Km 131.820 (design Km 0+000 to 7+760) (Package-III) Pynursla Bypass | 40/206             | 7.76                | 564.07                                | 22-05-2025    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Dhar Construction Company-Royal Infraconstru Limited (JV)                   | dccshg2@gmail.com                                                             |
| 225     | Meghalaya | PMU Myliem   | 157191  | Ongoing                | Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) -Balance work (Pkg-4)                                                                                                                                                                   | 40/206             | 17.77               | 445.51                                | 22-01-2024    | 19-04-2024     | 30                    | 20.96                  | 19-04-2026                | 18-07-2026                         | -                         | ACE Construction - LEPL (JV)                                                | info@linkcon.in                                                               |
| 226     | Meghalaya | PMU Myliem   | 157496  | Ongoing                | Improvement/Widening to 2-L with Paved Shoulder/ 4-Laning of NH-40 section from Km 151+330 to Km 163+400 (design Km 63.530 to Km 71.520) including (Dawki Bridge of length 368 m) between Shillong-Dawki under JICA ODA Loan assistance (Phase-II) (Pkg-5) - Balance work                                                                        | 40/206             | 7.99                | 284.21                                | 08-03-2024    | 17-05-2024     | 24                    | 19.67                  | 13-11-2026                | 13-11-2026                         | -                         | ASC Infratech Pvt. Ltd.                                                     | sanjay@ascinfratech.com                                                       |

| Sl. No. | State/UT  | PMU Name     | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                | Contractor Email id         |
|---------|-----------|--------------|---------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|-----------------------------------------------------------------------|-----------------------------|
| 227     | Meghalaya | PMU Mylliern | 155169  | Ongoing       | Construction of 2-Lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (Existing km 60.900 of old NH-40) to NH106 (old NH-44E), km 0+000 to km 12+800 (Package-I) under SARDP-NE 'PHASE A' in the State of Meghalaya on EPC Mode (Greenfield alignment)       | 06 & 106          | 12.8                | 620.3                                 | 24-03-2023    | 02-09-2024     | 29.8                  | 23.82                  | 01-09-2026                | 01-09-2026                         | -                         | Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)         | anushaprojects@gmail.com    |
| 228     | Meghalaya | PMU Mylliern | 155171  | Ongoing       | Construction of 2 lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing km 60.900 of old NH-40) to NH-106 (old NH-44E), (Package-II) km 12+800 to km 24+700 under SARDP-NE 'Phase A' in the State of Meghalaya on EPC Mode                           | 06 & 106          | 11.99               | 686.03                                | 24-03-2023    | 02-09-2024     | 24                    | 20.82                  | 01-09-2026                | 01-09-2026                         | -                         | Narendra Sharma - T.K. Engineering Consortium Pvt. Ltd. (TKECPL) (JV) | nscdholpur@gmail.com        |
| 229     | Meghalaya | PMU Mylliern | 155172  | Ongoing       | Construction of 2-Lane with paved shoulders of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing Km 60.900 of old NH40) to NH106 (old NH 44E) (Package-III), from km 24+700 to km 38+256 under SARDP-NE PHASE A in the state of Meghalaya on EPC Mode (Greenfield alignment) | 06 & 106          | 13.556              | 562.48                                | 24-03-2023    | 02-09-2024     | 24                    | 18.73                  | 01-09-2026                | 01-09-2026                         | -                         | BRN Infrastructures Pvt. Ltd.                                         | brninfrastructure@gmail.com |

| Sl. No. | State/UT | PMU Name    | PMIS ID | Project Stage          | Name of Project                                                                                                                                                                                                                                                                              | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                         | Contractor Email id                                   |
|---------|----------|-------------|---------|------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|--------------------------------------------------------------------------------|-------------------------------------------------------|
| 230     | Mizoram  | PMU Seling  | 149294  | Completed              | Rehabilitation and Up-gradation to 2 lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage Km 00+000 to Km 13+510 (Selling-Dulte - I)                                                                                                                                  | 6                 | 13.51               | 219.33                                | 31-03-2020    | 01-07-2020     | 97.01                 | 94.84                  | 30-06-2022                | Completed C.C Not issued           | 27-06-2024                | GVV Construction Pvt. Ltd.                                                     | pradeepreddygvv@gmail.com                             |
| 231     | Mizoram  | PMU Seling  | 149295  | Completed              | Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-06 from Design Chainage Km 13+510 to km 27+400 (Selling-Dulte - II)                                                                                                                                | 6                 | 13.89               | 216.49                                | 31-03-2020    | 01-07-2020     | 100                   | 100                    | 30-06-2022                | -                                  | 31-03-2023                | NG Projects Ltd.                                                               | ngplmizoram@gmail.com                                 |
| 232     | Mizoram  | PMU Seling  | 149296  | Completed              | Rehabilitation and Up-gradation to 2- lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage km 27+400 to km 45+040 (Selling-Dulte - III)                                                                                                                               | 6                 | 17.64               | 331.17                                | 31-03-2020    | 01-07-2020     | 93.15                 | 87.81                  | 30-06-2022                | Completed C.C Not issued           | 10-10-2024                | NG Projects Ltd.                                                               | pradeepreddygvv@gmail.com                             |
| 233     | Mizoram  | PMU Seling  | 149297  | Completed              | Rehabilitation and Up-gradation to 2-lane with pave shoulders of Economic Corridor of NH-6 from Design Chainage Km 45+040 to Km 62+200 (Selling-Dulte - IV)                                                                                                                                  | 6                 | 17.16               | 253.41                                | 31-03-2020    | 01-07-2020     | 100                   | 100                    | 30-06-2022                | -                                  | 30-01-2024                | Anusha Projects Pvt. Ltd.                                                      | anushaprojects@gmail.com                              |
| 234     | Mizoram  | PMU Seling  | 151700  | Completed              | Up-gradation to 2 lane with paved shoulders of Dulte-Kwauluh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-I)                                                                                                                                   | 6                 | 17.95               | 318.92                                | 31-03-2021    | 25-06-2021     | 100                   | 98                     | 25-12-2022                | -                                  | 31-03-2024                | Dhariwal Buildtech Ltd.                                                        | skc.hisar@rediffmail.com<br>dbl.hisar@rediffmail.com  |
| 235     | Mizoram  | PMU Seling  | 151701  | Completed              | Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwalkuth-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-II)                                                                                                           | 6                 | 12.45               | 233.25                                | 31-03-2021    | 25-06-2021     | 100                   | 97                     | 25-12-2022                | Completed C.C Not issued           | 14-04-2024                | Dwarakamai Constructions Pvt. Ltd.                                             | dmcpcvtltd.2277@gmail.com                             |
| 236     | Mizoram  | PMU Seling  | 151702  | Completed              | Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-III)                                                                                                                            | 6                 | 26.78               | 674.71                                | 31-03-2021    | 25-06-2021     | 100                   | 99.21                  | 25-06-2023                | -                                  | 03-01-2024                | RKC Infrabuilt Pvt. Ltd. - Shri Balaji Construction Company [RKGIPL-SBCC] (JV) | bd@rkc.co.in                                          |
| 237     | Mizoram  | PMU Kolasib | 152818  | Awarded, not Appointed | 4-Laning of Vairengte - Chhimluang section (Package-3) of NH-306 from Existing Chainage km 43+000 to Km 59+700 (Design Chainage km 46+000 to km 60+850) on Silchar - Vairengte- Sairang road in the State of Mizoram under Bharatmala Pariyojna under NH(O)-NE. (Package-1&2 in Assam state) | 306 & 6           | 14.85               | 491.39                                | 27-01-2022    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Dhatarwal Construction Company Pvt. Ltd.                                       | dtw.cons@gmail.com                                    |
| 238     | Mizoram  | PMU Kolasib | 152819  | Awarded, not Appointed | 4-Laning of chhimluang-Kolasib from section (pkg-4) of NH-306 & NH-6 existing chainage km 59+700 to km 86+000 (design chainage km 61+000 to km 77+500) on Silchar-vairengte-sairang road in the state of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-4            | 306 & 6           | 16.5                | 561.91                                | 28-01-2022    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Shiwalay Infra Projects Pvt. Ltd.                                              | office@shiwalay.in                                    |
| 239     | Mizoram  | PMU Kolasib | 153039  | Awarded, not Appointed | 4-Laning of Kolasib - Sethawn section (Package-5) of NH-6 from Existing Chainage km 86+000 to km 107+850 (Design Chainage km 77+500 to km 95+500) on silchar - vairengte - sairang road under Bharatmala Pariyojna on EPC mode under NH(O)-NE (Vairengte - Sairang Pkg-5)                    | 306 & 6           | 18                  | 720.4                                 | 25-03-2022    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Rajendra Singh Kiledar Construction Company (RSK) - MLN (JV)                   | rsk-mln-jv@mlnprojects.in                             |
| 240     | Mizoram  | PMU Kolasib | 155277  | Awarded, not Appointed | 4-Laning of Sethawn - N. Kawnpui section (Package-6) of NH-6 from Existing Chainage km 107+850 to km 126+315 (Design Chainage km 95+500 to km 111+850) on Silchar-Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-6            | 306 & 6           | 16.35               | 595.65                                | 29-03-2023    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Pappu Prasad                                                                   | pprasad.mizoram@gmail.com                             |
| 241     | Mizoram  | PMU-Kolasib | 159781  | Awarded, not Appointed | Construction of 4-Laning of N. Kawnpui (N. Mulvum) –Mualkhang via Khamrang Village section (Package-7) of NH-6 from Existing Chainage km 127+200 to km 142+000 (Design Chainage km 111+850 to km 123+400) on Silchar - Vairengte - Sairang road in the State of Mizoram on EPC mode          | 6                 | 11.55               | 866.32                                | 16-12-2024    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Shri Balaji Construction Company (SBCC)                                        | sbcc_dungarpur@yahoo.com                              |
| 242     | Mizoram  | PMU-Kolasib | 159783  | Awarded, not Appointed | Construction of 4-Laning of West Serawig-Sairang section of NH-6 from Existing Chainage km 142+000 to km 158+900 (Design Chainage km 123+400 to km 136+260) on Silchar - Vairengte - Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode (Package-8)                 | 6                 | 12.86               | 875.79                                | 05-12-2024    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Dhatarwal Construction Co.                                                     | dtw.cons@gmail.com                                    |
| 243     | Mizoram  | PMU Kolasib | 155065  | Awarded, not Appointed | Construction of 2-lane Aizawl Bypass from km 0.000 to km 10.600 (Package-1) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE                                                                                              | 6                 | 10.6                | 329.7                                 | 14-03-2023    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | BRN Infrastructures Pvt. Ltd.                                                  | brninfrastructure@gmail.com                           |
| 244     | Mizoram  | PMU Kolasib | 157530  | Awarded, not Appointed | Construction of Twin Tube Uni-directional Aizawl Bypass Tunnel of 2.5 km and its approaches of 2.1 km from km 10.600 to km 15.200 on Sarrang - Phaibawk section of NH-6 in the State of Mizoram on EPC Mode under NH(O)-NE (Package-2)                                                       | 6                 | 4.6                 | 1313.28                               | 15-03-2024    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | IRCON International Ltd.                                                       | gmbd@ircon.org                                        |
| 245     | Mizoram  | PMU Kolasib | 155031  | Awarded, not Appointed | Construction of 2-lane Aizawl Bypass from km 15.200 to km 34.500 (Package-3) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE                                                                                             | 6                 | 19.3                | 720.72                                | 06-03-2023    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Dhariwal Buildtech Ltd.                                                        | skc.hisar@rediffmail.com,<br>dbl.hisar@rediffmail.com |
| 246     | Mizoram  | PMU Lunglei | 151698  | Ongoing                | Construction of 2-laning with hard shoulder configuration of Lunglei to Chhumkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 in Mizoram under Bharatmala Pariyojana on EPC mode [Pkg-A]                                                                                            | 302               | 37.42               | 698.45                                | 30-03-2021    | 30-06-2021     | 59.35                 | 54.57                  | 30-12-2022                | 30-06-2026                         | -                         | SRK Constructions and Projects Pvt. Ltd.                                       | srkhyd501@gmail.com                                   |
| 247     | Mizoram  | PMU Lunglei | 151699  | Ongoing                | Construction of 2-laning with hard shoulder configuration of Chhumkhum to Tiabung from Design Chainage Km 37.420 to Km 74.950 of NH-302 in Mizoram under Bharatmala Pariyojana on EPC mode [Pkg-B]                                                                                           | 302               | 37.53               | 740.58                                | 31-03-2021    | 10-07-2021     | 57.39                 | 50.59                  | 09-01-2023                | 30-06-2026                         | -                         | SRK Constructions and Projects Pvt. Ltd.                                       | srkhyd501@gmail.com                                   |

| Sl. No. | State/UT | PMU Name      | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                                                                                                         | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                             | Contractor Email id                                                       |
|---------|----------|---------------|---------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|------------------------------------------------------------------------------------|---------------------------------------------------------------------------|
| 248     | Mizoram  | PMU Seling    | 149925  | Completed     | Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 (Seling) to km 65.00 (Package-1) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)                                                                                                                                                                       | 54/02             | 56.96               | 1286.35                               | 25-11-2019    | 24-01-2020     | 98.9                  | 95.48                  | 25-07-2023                | Completed C.C Not issued           | 28-05-2024                | Gawar Construction Ltd. Shivalaya Construction co. Pvt. Ltd. (SCCPL) (JV)          | gawar.scc@gmail.com                                                       |
| 249     | Mizoram  | PMU Seling    | 60092   | Completed     | Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km 125.00 (Serchhip) (Package-2) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)                                                                                                                                                                   | 54/02             | 50.94               | 988.23                                | 08-03-2019    | 23-12-2019     | 100                   | 100                    | 23-06-2023                | -                                  | 31-03-2024                | Gammon India Ltd.                                                                  | manigammon@gmail.com<br>arun.dalvi@gammonengineers.com<br>info@kram.co.in |
| 250     | Mizoram  | PMU Lunglei   | 60091   | Completed     | Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 125.00 (Serchhip) to km 166.00 (Package-3) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)                                                                                                                                                                  | 54/02             | 40.2                | 785.65                                | 13-02-2019    | 25-10-2019     | 97.51                 | 94.7                   | 24-04-2023                | Completed C.C Not issued           | 30-04-2025                | Bhartia Infra Projects Ltd (BIPL) - ABCI Infrastructures Private Limited (JV)      | info@bhartiainfra.com                                                     |
| 251     | Mizoram  | PMU Lunglei   | 63336   | Ongoing       | Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 166.00 to km 208.00 (Package-4) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)                                                                                                                                                                             | 54/02             | 42.53               | 789.05                                | 13-02-2019    | 25-10-2019     | 99.82                 | 95.39                  | 24-04-2023                | 31-05-2025                         | -                         | ABCI Infrastructures Pvt. Ltd.                                                     | klbaid@abciinfra.com                                                      |
| 252     | Mizoram  | PMU Lunglei   | 63337   | Completed     | Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 208.00 to km 250.00 (Lunglei) (Package-5) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)                                                                                                                                                                   | 54/02             | 33.8                | 688.25                                | 13-02-2019    | 25-10-2019     | 94.68                 | 93.93                  | 24-04-2023                | Completed C.C Not issued           | 30-04-2025                | ABCI Infrastructures Pvt. Ltd.                                                     | silchar@abciinfra.com                                                     |
| 253     | Mizoram  | PMU Lawngtlai | 63338   | Completed     | Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 250.00 (Lunglei) to km 298.00 (Package-6) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)                                                                                                                                                                   | 54/02             | 45.56               | 906.76                                | 08-03-2019    | 16-12-2019     | 97.85                 | 94.17                  | 16-06-2023                | Completed C.C Not issued           | 15-05-2025                | ABCI Infrastructures Pvt. Ltd.-Bhartia Infra Projects Ltd (BIPL) (JV)              | klbaid@abciinfra.com                                                      |
| 254     | Mizoram  | PMU Lawngtlai | 150754  | Completed     | Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 298.00 to km 339.00 (Package-7) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)                                                                                                                                                                             | 54/02             | 39.12               | 750.32                                | 21-09-2020    | 01-10-2020     | 100                   | 97.8                   | 01-04-2024                | Completed C.C Not issued           | 06-05-2025                | Power Mech Projects Ltd.- SRC Infra Developers Pvt. Ltd. (JV)                      | muralikrishna@powermech.net                                               |
| 255     | Mizoram  | PMU Lawngtlai | 63340   | Ongoing       | Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 339.00 to km 380.00 (Siaha) (Package-8) on Aizawl-Tuipang section under JICA ODA Loan assistance (Phase-I)                                                                                                                                                                     | 54/02             | 39.9                | 637.06                                | 13-02-2019    | 16-03-2020     | 98.65                 | 91.85                  | 15-09-2023                | 31-05-2025                         | -                         | Bhartia Infra Projects Ltd (BIPL) - ABCI Infrastructures Private Limited (JV)      | info@bhartiainfra.com                                                     |
| 256     | Mizoram  | PMU Seling    | 150901  | Completed     | Construction of 2nos. bypass as 2-L with hard shoulder of Chhiathlang bypass (of 2.571km) & Serchhip Bypass (of 11.829km) (Pkg-1) on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II)                                                                                                                                                                          | 54/02             | 14.4                | 247.25                                | 30-09-2020    | 15-10-2020     | 100                   | 100                    | 15-10-2022                | -                                  | 30-03-2024                | Kram Infracon Pvt. Ltd.(KIPL) - Vijay Kumar Mishra Constr. Pvt. Ltd. (VKMCPL) (JV) | info@kram.co.in,<br>navin.mittal@kram.co.in                               |
| 257     | Mizoram  | PMU Lunglei   | 150867  | Ongoing       | Construction of 2-L with hard shoulder of Hnathial Bypass (Pkg-2) Start near Km.166.965 and End near 174.980 on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II)                                                                                                                                                                                               | 54/02             | 6.996               | 113.58                                | 31-07-2020    | 01-10-2020     | 92.84                 | 80.57                  | 03-04-2022                | 30-06-2025                         | -                         | Mathiyan Construction Pvt. Ltd.                                                    | mathiyan_mzn@rediffmail.com                                               |
| 258     | Mizoram  | PMU Lawngtlai | 151025  | Completed     | Construction of 2-L with hard shoulder of Lawngtlai Bypass (Pkg-3) on Aizawl-Tuipang section of NH-54 under JICA ODA Loan assistance (Phase-II)                                                                                                                                                                                                                                         | 54/02             | 2.3                 | 58.84                                 | 29-10-2020    | 20-11-2020     | 100                   | 95.59                  | 23-05-2022                | Completed C.C Not issued           | 20-11-2024                | David Zohmachhuana                                                                 | davidzohmachhuana@gmail.com                                               |
| 259     | Mizoram  | PMU Seling    | 152296  | Completed     | Up-gradation to 2-lane with paved shoulders of Khawkawn (from Bridge across River Tuivai) - Ngopa section of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 0.000 to km 32.796 [Design Chainage km 0.000 to km 31.280] (Package-1)                                                                                                                              | 102B              | 31.28               | 492.94                                | 02-09-2021    | 26-11-2021     | 100                   | 100                    | 20-05-2023                | -                                  | 31-05-2024                | B R Goyal Infrastructure Ltd.                                                      | technical@brginfra.com                                                    |
| 260     | Mizoram  | PMU Seling    | 154987  | Ongoing       | Up-gradation to 2-lane with paved shoulders of Ngopa - Pawlrang section of NH 102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 32.796 to km 72.030 [Design Chainage km 31.280 to km 68.170] (Package-2) Keifang- Tuivai Pkg-2                                                                                                                                        | 102B              | 36.89               | 523.78                                | 27-02-2023    | 01-09-2023     | 80.51                 | 76.02                  | 22-02-2025                | 31-12-2025                         | -                         | Mehta Construction Co.-Heera Ram Godara (JV)                                       | mehtaconst09@gmail.com                                                    |
| 261     | Mizoram  | PMU Seling    | 153022  | Ongoing       | Up-gradation to 2 lane with paved shoutders of Pawlrang - Rulchawm section- of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 72.030 to km 104.129 including 2.459 km re-alignment section from Tuivai River to Rulchawm connecting km 48.150 of NH-6 [Design Chainage km 68.170 to km 98.579] (Package-III) under Bharatmata Pariyojna (Keifang- Tuivai Pkg-3) | 102B              | 30.41               | 500.88                                | 25-03-2022    | 15-11-2023     | 68.8                  | 64.27                  | 08-05-2025                | 31-12-2025                         | -                         | Dhariwal Buildtech Ltd.                                                            | skc.hisar@rediffmail.com,<br>dbl.hisar@rediffmail.com                     |
| 262     | Mizoram  | PMU Lawngtlai | 154999  | Ongoing       | 2-laning of Zorinpui - Longmasu section of NH-502A from km 0.000 to km 28.244 in the State of Mizoram on EPC mode under NH(O)-NE, stretch of IMBR                                                                                                                                                                                                                                       | 502A              | 28.244              | 781.85                                | 23-02-2023    | 06-12-2024     | 1.12                  | 0                      | 06-12-2026                | 06-12-2026                         | -                         | RDS Project Ltd                                                                    | bimal.bhadula@rdsproject.com<br>m delhi@rdsproject.com                    |

| Sl. No. | State/UT | PMU Name     | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                      | NH No. (Old/ New)           | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                           | Contractor Email id                                                                                                |
|---------|----------|--------------|---------|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|
| 263     | Nagaland | PMU Pfutsero | 122656  | Completed     | Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road on EPC mode from existing Km. 0.000 to Km. 19.900 (Design Km. 0.000 to Km. 20.000) (Design Length - 20.00 Km) in the State of Nagaland under SARDP-NE (Package-I)                             | -                           | 20                  | 237.72                                | 22-03-2018    | 08-11-2018     | 100                   | 100                    | 08-11-2021                | -                                  | 28-11-2021                | Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB)               | kkbprojects@gmail.com , kkb nagaland@gmail.com                                                                     |
| 264     | Nagaland | PMU Pfutsero | 122657  | Completed     | Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road on EPC basis from existing Km 19.900 to Km 40.090 ( Design Km 20.000 to Km 40.000) Design Length 20.000 Km in the State of Nagaland on EPC Mode (Package-II)                                  | -                           | 20                  | 251.97                                | 22-03-2018    | 15-11-2018     | 100                   | 100                    | 14-11-2021                | -                                  | 13-10-2021                | Madhucon Projects Limited                                        | nseethaiah@madhucon.com                                                                                            |
| 265     | Nagaland | PMU Pfutsero | 122658  | Completed     | Construction of 2-Lane with hard shoulders of Pfutsero- Phek (PP) Road from existing Km 40.090 to Km 65.300 ( Design Km 40.000 to Km 62.558) Design Length 22.558 Km in the State of Nagaland on EPC Mode (Package-III)                                              | -                           | 22.56               | 282.98                                | 22-03-2018    | 15-11-2018     | 100                   | 100                    | 14-11-2021                | -                                  | 27-03-2022                | Madhucon Projects Limited                                        | nseethaiah@madhucon.com                                                                                            |
| 266     | Nagaland | PMU Pfutsero | 122646  | Completed     | Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from Existing Km 0.000 to Km 25.760 [Design Km 00.000 to design Km 25.000] (Design Length 25.00Km) in the state of Nagaland under SARDP-NE on EPC Mode (Package-I)                      | SH                          | 25                  | 339.57                                | 23-03-2018    | 03-07-2019     | 100                   | 100                    | 02-07-2022                | -                                  | 15-07-2022                | Shivalaya Construction co. Pvt. Ltd. (SCCPL)                     | scspl.nagaland@gmail.com                                                                                           |
| 267     | Nagaland | PMU Pfutsero | 122647  | Completed     | Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km 25.760 to Km 52.370 [Design Km 25.000 to Km 50.000 in the state of Nagaland under SARDP-NE on EPC Mode (Package-II)                                                    | 702A                        | 25                  | 239.3                                 | 23-03-2018    | 20-05-2019     | 100                   | 100                    | 19-05-2022                | -                                  | 15-11-2022                | Shivalaya Construction co. Pvt. Ltd. (SCCPL)                     | scspl.nagaland@gmail.com                                                                                           |
| 268     | Nagaland | PMU Pfutsero | 122648  | Completed     | Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from Existing Km 52.370 to Km 79.040 (Design Km 50.000 to Km 75.000) in the state of Nagaland under SARDP-NE on EPC mode (Package-III)                                                  | 702A                        | 25                  | 285.68                                | 23-03-2018    | 05-09-2019     | 100                   | 100                    | 03-09-2022                | -                                  | 15-07-2024                | Madhucon Projects Limited                                        | nseethaiah@madhucon.com                                                                                            |
| 269     | Nagaland | PMU Pfutsero | 122649  | Completed     | Construction of 2-Lane with hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km.79.040 to Km.100.345 (Design Km.75.000 to Km.95.000) in the state of Nagaland under SARDP-NE Phase-A on EPC Mode (Package - IV)                                        | 702A                        | 20                  | 315.03                                | 28-03-2018    | 13-12-2018     | 100                   | 100                    | 12-12-2021                | -                                  | 18-03-2023                | Madhucon Projects Limited                                        | nseethaiah@madhucon.com                                                                                            |
| 270     | Nagaland | PMU Pfutsero | 122650  | Completed     | Construction of 2-Lane with Hard shoulders of Chakabama-Zunheboto (C-Z) Road from existing Km.100.345 to Km.122.250 (Design Km.95.000 to Km.115.534) in the state of Nagaland under SARDP-NE Phase-A on EPC Mode (Package - V)                                       | 702A                        | 20.53               | 255.58                                | 28-03-2018    | 20-12-2018     | 100                   | 100                    | 19-12-2021                | -                                  | 30-04-2023                | Madhucon Projects Limited                                        | nseethaiah@madhucon.com                                                                                            |
| 271     | Nagaland | PMU Mon      | 122651  | Completed     | Construction of 2-Lane with Hard Shoulders of Merangkong-Tamlu-Mon Road on EPC basis from Existing km 0+00 to km 20+456 (Design km 0+00 to km 20+00) in the State of Nagaland under SARDP-NE Phase-A (Pkg-1)                                                         | -                           | 20                  | 215.12                                | 23-03-2018    | 18-11-2018     | 100                   | 100                    | 17-11-2021                | -                                  | 28-04-2022                | Keystone Infra Pvt. Ltd.                                         | qsnagaland@keystoneinfra.com                                                                                       |
| 272     | Nagaland | PMU Mon      | 155573  | Ongoing       | Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road from existing Km 20.456 to Km 41.065 (Design Km. 20 to Km. 40.0) (Design Length-20.000 Km) in the State of Nagaland under SARDP-NE Phase-A (Pkg-2) (Balance work)                      | -                           | 20                  | 215.79                                | 09-06-2023    | 22-08-2023     | 79.57                 | 77.2                   | 21-08-2025                | 21-08-2025                         | -                         | A. Pongshi Phom- W. Chingkam Phom (JV)                           | app.jv.wcp@gmail.com, yalim91@gmail.com,                                                                           |
| 273     | Nagaland | PMU Mon      | 122654  | Completed     | Construction of 2-Lane with hard shoulders of Merangkong-Tamlu-Mon (MTM) Road from existing Km 41.065 to Km 60.345 (Design Km. 40.000 to Km. 59.000) (Design Length-19.000 Km) in the State of Nagaland under SARDP-NE Phase-A (Pkg-3)                               | -                           | 19                  | 272.89                                | 28-03-2018    | 24-10-2019     | 100                   | 100                    | 22-10-2022                | -                                  | 31-12-2023                | SSR Crest Engineers and Constructions Limited                    | ssrcrest@gmail.com                                                                                                 |
| 274     | Nagaland | PMU Mon      | 155574  | Ongoing       | Construction of 2-Lane with hard shoulders of Merangkong- Tamlu-Mon Road on EPC Basis from existing road Km. 76.640 to Km 98.065 (Design chainage Km. 63.800 to Km. 86.835) Design Length- 23.035 Km in the state of Nagaland under SARDP-NE (PKG-IV) (Balance work) | -                           | 23.035              | 323.98                                | 09-06-2023    | 11-09-2023     | 59.68                 | 59.45                  | 10-09-2025                | 09-09-2025                         | -                         | S.S. Infrazone Private Limited - Shyama Contraction (JV)         | mtm4pm.ssiplscjv@gmail.com , mtm4ssiplscjv@gmail.com, shyamaconstruction0005@gmail.com, ssinfrapvtltd@outlook.com, |
| 275     | Nagaland | PMU Mon      | 156142  | Ongoing       | Construction of 2-lane with hard shoulders of Merangkong-Tamlu-Mon road (Wakching Twon portion) on EPC basis from existing Chainage Km 59+000 to Km 73+640 [Design Km. 59+000 to Km, 72+450] (Design length - 13.450 Km) under SARDP-NE (package-V) (Balance work)   | -                           | 13.45               | 161.73                                | 19-07-2023    | 08-09-2023     | 67.82                 | 66.58                  | 07-09-2025                | 06-09-2025                         | -                         | Jayzee Constructions                                             | jayzeeconstructiondmp@gmail.com, jayzeeconstruction.dmp@gmail.com,                                                 |
| 276     | Nagaland | PMU Mon      | 149363  | Completed     | Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km0.00 to Km16.592 [Design Km 0.00 to Km.18.779 ] (Design Length-18.779km) (Pkg-1)                                                                               | 702                         | 17.68               | 278.95                                | 02-03-2020    | 01-07-2020     | 99.04                 | 99.04                  | 30-06-2022                | Completed C.C Not issued           | 22-07-2023                | RK Infra Private Ltd (RKIPL) -Nithin Sai Construction (NSC) (JV) | nitinsaicons@gmail.com                                                                                             |
| 277     | Nagaland | PMU Mon      | 156857  | Completed     | Balance work of Construction of 2-lane with hard shoulder of Changtongya - Longleng Road on EPC basis from existing Km16.530 to Km29.530 [Design Km.18.779 to Km 31.779] (Design Length-13 km) (Pkg-2) under NH(o)                                                   | 702                         | 13                  | 184.74                                | 02-11-2023    | 25-01-2024     | 99.4                  | 98.52                  | 24-01-2025                | -                                  | 27-12-2024                | Shankar Agarwal                                                  | shankaragarwaloffice@gmail.com                                                                                     |
| 278     | Nagaland | PMU Dimapur  | 63745   | Completed     | Construction of Dimapur Bypass (Assam Portion) of 4/6 Lane pavement on EPC basis from existing Km 158.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)                   | Connecting NH-39/29 & NH-36 | 14.33               | 698.81                                | 19-03-2018    | 26-11-2019     | 100                   | 97.53                  | 25-11-2022                | Completed C.C Not issued           | 30-04-2025                | Gawar - Singh (JV) consultants Pvt Ltd                           | singhconst2002@gmail.com                                                                                           |

| Sl. No. | State/UT | PMU Name     | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                         | NH No. (Old/ New)                           | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                 | Contractor Email id                                                                       |                                     |
|---------|----------|--------------|---------|---------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|----------------------------------------|-------------------------------------------------------------------------------------------|-------------------------------------|
| 279     | Nagaland | PMU Dimapur  | 60097   | Completed     | Construction of 4/6 Lining from Km 132.375 to Km 153.058 (Total New Alignment length of 20.683 Km ) of Daboka Dimapur Section (Dimapur Bypass) (Nagaland Portion) of NH-36 & 39 in the State of Nagaland on EPC basis.                                                                                  | Connecti ng NH-39/29 & NH-36                | 20.65               | 688.12                                | 28-03-2017    | 05-09-2017     | 100                   | 99.75                  | 04-09-2020                | Completed C.C Not issued           | 30-04-2025                | Simplex Infrastructures Ltd.           | simplexkolkata@simplexinfra.net                                                           |                                     |
| 280     | Nagaland | PMU Dimapur  | 60095   | Completed     | 4 Lining of Dimapur Kohima Road from Design Km 138.775 to Km 152.490 in the state of Nagaland under SARDP-NE on EPC basis (Package - II)                                                                                                                                                                |                                             | 39/29               | 13.715                                | 519.72        | 31-03-2016     | 03-08-2016            | 100                    | 100                       | 02-08-2019                         | -                         | 10-06-2023                             | Ramky Infratructure Ltd. ECI Engineering & Constr. Co. Ltd. (JV)                          | ramkyecinh39nagaland@gmail.com      |
| 281     | Nagaland | PMU Dimapur  | 156307  | Ongoing       | 4 Lining of Balance work of Dimapur — Kohima Road from design km 152.490 to km 166.700 (Existing km 156.000 to km 172.900) Excluding Dimapur & Kohima Bypass under SARDP-NE (Package - III)                                                                                                             |                                             | 39/29               | 14.21                                 | 794.74        | 04-08-2023     | 29-09-2023            | 59.74                  | 55.83                     | 28-09-2025                         | 28-09-2025                | -                                      | Brand Eagles                                                                              | brandeagles.nagaland@gmail.com      |
| 282     | Nagaland | PMU Jakhama  | 156423  | Ongoing       | Balance work of Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting NH-39(New NH-02), NH-150(New NH-02), NH-61(New NH-29) and NH-39(New NH-02) from design Km 0.00 to Km 10.500 in the State of Nagaland under SARDP-NE on EPC Mode (Pkg.- 1)                                   | Connecti ng NHs-39/02, 150/02, 61/29, 39/02 | 10.5                | 350.88                                | 05-09-2023    | 09-11-2023     | 14.7                  | 13.09                  | 08-11-2026                | 08-11-2026                         | -                         | Brand Eagles                           | brandeaglestawang@gmail.com                                                               |                                     |
| 283     | Nagaland | PMU Jakhama  | 150878  | Ongoing       | Construction of 2-Lane with paved shoulder of Kohima-Bypass Road connecting New NH-02 and New NH-29 from Design Km 10.500 to design Km 21.000 [Design Length- 10.500 km] including (TUNNEL of 500m at Ch. 11.000Km) in the state of Nagaland Under SARDP-NE on EPC Mode (Pkg.- 2)                       | Connecti ng NHs-29 & 02                     | 10.5                | 277.44                                | 25-09-2020    | 15-10-2020     | 67.81                 | 63.05                  | 15-10-2022                | 30-06-2026                         | -                         | Bharat Constructions (India) Pvt. Ltd. | bcipkohima@gmail.com                                                                      |                                     |
| 284     | Nagaland | PMU Jakhama  | 154901  | Ongoing       | Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH- 39 (New NH-02), NH150(New NH-02), NH7-61 (New NH-29) and NH-39 (New NH-02) from Design km21.000 to km32.268 [Design length=11.268 km] in the state of Nagaland Under SARDP-NE on EPC Mode (Pkg.- 3)                     | Connecti ng NHs-39/02, 150/02, 61/29, 39/02 | 11.26               | 342.29                                | 18-01-2023    | 16-06-2023     | 29.9                  | 28.09                  | 15-06-2025                | 15-06-2025                         | -                         | Niraj Cement Structurals Ltd.          | projectkohima.niraj@gmail.com                                                             |                                     |
| 285     | Nagaland | PMU Jakhama  | 150880  | Ongoing       | Construction of 2-lane with Paved shoulder of Kohima-Bypass Road connecting NH-2, 29 from Dsign km32.0 to km43.454 [Design length=11.454] (Pkg.- 4)                                                                                                                                                     | Connecti ng NHs-39/02, 150/02, 61/29, 39/02 | 11.45               | 202.36                                | 14-08-2020    | 15-10-2020     | 30.86                 | 28.2                   | 17-04-2022                | 31-03-2026                         | -                         | Pele Khezhie                           | pelekhezhie.p4@gmail.com                                                                  |                                     |
| 286     | Nagaland | PMU Pfutsero | 149309  | Completed     | Construction of 2- lane with hard shoulder of Kohima-Jessami Road on NH-29 (Old NH-150) from existing Km 7.880 (near chedama Junction) to existing km 30.474 (Near Chakahabama) (Design km 7.88 to km 29.60) (Design length - 21.72 km) on EPC Mode (Package I)                                         |                                             | 150 / 29            | 21.72                                 | 320.97        | 17-03-2020     | 01-07-2020            | 100                    | 100                       | 30-06-2022                         | -                         | 04-09-2023                             | RK Infra Private Ltd (RKIPL) -Nithin Sai Construction (NSC) (JV)                          | kj.rkipl.nsc@gmail.com              |
| 287     | Nagaland | PMU Pfutsero | 156782  | Ongoing       | Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km 30.474 (Near Kidwema road Chakahabama) to existing Km 53.220 (Near Kikruma Village) (Design Km 29.60 to Km 51.50) (Design length-21.90 Km) on EPC mode (Package II) under NH(O) -Balance work |                                             | 150 / 29            | 21.9                                  | 355.79        | 10-10-2023     | 05-01-2024            | 15.19                  | 14.43                     | 04-01-2026                         | 04-01-2026                | -                                      | Ratna Infrastructure Projects Pvt. Ltd.                                                   | ho@ratnainfra.in                    |
| 288     | Nagaland | PMU Pfutsero | 149347  | Completed     | Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH-29 (Old NH-150) from existing Km53.220 (Near Kikruma Village) to existing Km 76.320 (Near Mesulumi Village) (Design Km51.50 to Km74.20) (Design length-22.70 Km) on EPC mode (Package III) under NH(O) 2019-20                 |                                             | 150 / 29            | 22.7                                  | 361.53        | 23-03-2020     | 01-07-2020            | 100                    | 100                       | 30-06-2022                         | -                         | 10-06-2024                             | Sudhakara Infratech Pvt. Ltd. (SIPL) - R. Maheswara Naidu (RMN) infrastructures Ltd. (JV) | sudhakarainfratech.kohima@gmail.com |
| 289     | Nagaland | PMU Pfutsero | 149927  | Completed     | Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 76.320 (near Mesulumi Vill.) to existing Km98.380 (near Chizami Vill.) [Design Length= 21.50 km] on EPC (Package IV)                                                                          |                                             | 150 / 29            | 21.5                                  | 330.78        | 30-03-2020     | 01-07-2020            | 100                    | 100                       | 31-12-2021                         | -                         | 19-03-2023                             | Keystone Infra Pvt. Ltd.                                                                  | kohima-jessami@keystoneinfra.com    |
| 290     | Nagaland | PMU Pfutsero | 156685  | Ongoing       | Balance work of Construction of 2-lane with hard shoulder of Kohima - Jessami road on NH 29 (old NH 150) from existing km 98.380 (near Chizami vill.) to km120.367 (Nagaland/Manipur Border) [Design km 95.700 to design km 117.200] [Design Length= 21.500 km] on EPC (Package V)                      |                                             | 150 / 29            | 21.5                                  | 330.8         | 22-09-2023     | 23-11-2023            | 87.1                   | 80.16                     | 21-11-2025                         | 21-11-2025                | -                                      | Kaushal Sharma - Prachi Infra & Roads Pvt. Ltd. (JV)                                      | ks.jessami@gmail.com                |
| 291     | Nagaland | PMU Pfutsero | 153084  | Completed     | Construction of 2 lane with Hard shoulder from Design Chainage Km 283.000 to Km 325.440 (5- legged junction at Old Akhegwo) to (Akash Bridge) of Akegwo- Jessami section of NH-202 (Package-I) [Nagaland Portion]                                                                                       |                                             | 202                 | 42.44                                 | 605.36        | 30-03-2022     | 23-06-2022            | 100                    | 99.35                     | 20-12-2024                         | -                         | 17-01-2025                             | Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB) - Y. N. Dhanani (YND) (JV)             | kkbnagaland@gmail.com               |
| 292     | Nagaland | PMU Pfutsero | 155138  | Ongoing       | Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-I (Design Chainage 0+000 Km to 34+795 Km) in the State of Nagaland on EPC mode under NH (O)-NE                                                                                                                  |                                             | 202K                | 34.97                                 | 430.24        | 23-03-2023     | 24-08-2023            | 54.28                  | 53.5                      | 23-02-2026                         | 23-02-2026                | -                                      | Mayasheel Construction-JSP Projects Pvt. Ltd. (JV)                                        | mayasheelconstruction@gmail.com     |
| 293     | Nagaland | PMU Pfutsero | 154866  | Ongoing       | Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-II (Design Chainage 34+795 Km to 69+875 Km) in the State of Nagaland on EPC mode under NH (O)-NE                                                                                                                |                                             | 202K                | 35.08                                 | 442.54        | 08-02-2023     | 24-08-2023            | 26.58                  | 22.92                     | 23-02-2026                         | 23-02-2026                | -                                      | Kantilal Khimjibhi Bhalala Project Pvt. Ltd. (KKB)                                        | kkbnagaland@gmail.com               |
| 294     | Nagaland | PMU Pfutsero | 154863  | Ongoing       | Widening to 2 Lane with Hard shoulder of Akegwo-Avangkhu section of NH-202K for Package-III (Design Chainage 69+875 Km to 106+816 Km) in the State of Nagaland on EPC mode under NH (O)-NE                                                                                                              |                                             | 202K                | 36.941                                | 497.18        | 08-02-2023     | 26-08-2023            | 62.02                  | 60.11                     | 25-02-2026                         | 25-02-2026                | -                                      | New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV)               | office@bcc-buildtech.com            |

| Sl. No. | State/UT | PMU Name    | PMIS ID | Project Stage          | Name of Project                                                                                                                                                                                                                             | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                            | Contractor Email id                      |
|---------|----------|-------------|---------|------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|-------------------------------------------------------------------|------------------------------------------|
| 295     | Nagaland | PMU Dimapur | 150988  | Completed              | Construction of 2-lane with hard shoulder of Peren-Dimapur section on NH129A from design Km109.494 to Km126.775 (Length=17.281) (Pkg-1)                                                                                                     | 129A              | 14.401              | 257.15                                | 10-09-2020    | 20-10-2020     | 100                   | 100                    | 22-04-2022                | -                                  | 02-07-2023                | Mayasheel Construction JPS Projects Pvt. Ltd. (JV)                | mayasheelconstruction.nagaland@gmail.com |
| 296     | Nagaland | PMU Dimapur | 160120  | Awarded, not Appointed | Construction of 2-laning with Paved/Hard Shoulder of Peren-Dimapur road section on NH-129A from design km 120.320 to design km 123.200 (Design length: 2.88 km in Peren town) in the State Of Nagaland on EPC Mode under NH(O) (Package-1A) | 129A              | 2.88                | 106.32                                | 28-03-2025    | To be given    | 0                     | 0                      | -                         | Awarded, not Appointed             | -                         | Affluent Enterprises & Services                                   | affluententerprise13@gmail.com           |
| 297     | Nagaland | PMU Dimapur | 155563  | Ongoing                | Balance work for 2-lane with hard shoulder of Peren Dimapur section on NH - 129A from Design Km 126.775 to Km 146.208 (Length 19.433 Km) in the state of Nagaland on EPC mode under NH(O)-TSP (Pkg-2)                                       | 129A              | 19.433              | 258.52                                | 31-05-2023    | 10-09-2023     | 59.54                 | 56.15                  | 09-09-2025                | 09-09-2025                         | -                         | AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV) | amiprojects16@gmail.com                  |
| 298     | Nagaland | PMU Dimapur | 155125  | Ongoing                | Construction of 2 laning with Hard shoulder of Peren-Dimapur section on NH 129A from Design Km 146.208 to Km 163.592 (Length- 17.384 km) under NH(O)-TSP (Pkg - 3)                                                                          | 129A              | 17.384              | 199.02                                | 20-03-2023    | 07-06-2023     | 61.25                 | 59.47                  | 06-06-2025                | 23-11-2025                         | -                         | AM Infrastructure Projects Pvt. Ltd.- RN Infra Projects Ltd. (JV) | amiprojects16@gmail.com                  |
| 299     | Nagaland | PMU Dimapur | 157172  | Ongoing                | Construction of 2 Laning with Hard Shoulder of Peren - Dimapur section on NH - 129A from Design Km 163.592 to Km 173.850 (Length - 10.258 km) (Pkg - 4) under NH (O) - TSP                                                                  | 129A              | 10.258              | 116.54                                | 04-01-2024    | 24-02-2024     | 52.03                 | 48.56                  | 23-02-2026                | 23-02-2026                         | -                         | Vertex Construction                                               | vertexinfra417@gmail.com                 |

| Sl. No. | State/UT | PMU Name      | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                         | Contractor Email id                                 |
|---------|----------|---------------|---------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|--------------------------------------------------------------------------------|-----------------------------------------------------|
| 300     | Sikkim   | PMU Ranipool  | 66756   | Completed     | Construction of 2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500 on NH-10 in East District of Sikkim on EPC basis.                                                                             | 10                | 0.42                | 35.69                                 | 05-03-2019    | 09-09-2019     | 100                   | 100                    | 08-09-2021                | -                                  | 22-05-2022                | Nagyan Construction Pvt. Ltd. (NCPL)                                           | -                                                   |
| 301     | Sikkim   | PMU Ranipool  | 148751  | Completed     | Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800 on NH-10 on EPC Mode in Sikkim                                                                                                                                           | 10                | 0.48                | 8.93                                  | 21-05-2019    | 16-09-2019     | 100                   | 100                    | 15-09-2021                | -                                  | 14-09-2022                | Mohan Bajaj                                                                    | mohanbajajconstt@gmail.com                          |
| 302     | Sikkim   | PMU Kalimpong | 60102   | Completed     | Construction of Rangpo-Viaduct of 826 m Viaduct Bridge at Rangpo between km 51.100 to 53.900 along with approaches with total project length of 1.123 Km on Sevoke – Gangtok road (NH-10) in the State of West Bengal and Sikkim on EPC mode   | 31A/10            | 1.123               | 133.49                                | 16-12-2016    | 20-02-2017     | 100                   | 100                    | 20-02-2020                | -                                  | 08-06-2022                | Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)                           | -                                                   |
| 303     | Sikkim   | PMU Ranipool  | 147008  | Completed     | Construction of 2-lane with paved shoulder including geometric improvement from Km 0.000 to Km 16.000 of stretch Singtam- Tarku of NH 510 on EPC basis under SARDP-NE Phase 'A' in the state of Sikkim (Pkg- I)                                | 510               | 16                  | 375.8                                 | 26-02-2019    | 05-10-2019     | 96.55                 | 94.77                  | 05-04-2022                | Completed C.C Not issued           | 29-11-2023                | Vinod Kumar Jain (VKJ)- N Siva Prakash Reddy (NSPR) Constr. (I) Pvt. Ltd. (JV) | vkjnsprjv@gmail.com                                 |
| 304     | Sikkim   | PMU Gyalshing | 60105   | Completed     | Construction and up-gradation of existing road to 2 - lane with paved shoulder including geometric improvement of NH-510 from km 16.000 to km 32.500 (Tarku - Rabangla) on EPC basic under SARDP-NE Phase 'A' in the state of Sikkim (Pkg- II) | 510               | 16.5                | 290.05                                | 31-03-2017    | 01-11-2017     | 100                   | 97.15                  | 31-10-2020                | Completed C.C Not issued           | 29-04-2024                | S&P Infrastructure Developers Pvt. Ltd.                                        | snp.sikkim510@gmail.com<br>info@spinfra.in          |
| 305     | Sikkim   | PMU Rhenock   | 60101   | Completed     | Constuction/Upgradation of existing road to 2 lane with paved shoulder from Km. 0.000 to Km. 26.706 in Rhenok-Rorathang-Pakyong as Alternate Highway to Gangtok on NH-717A on EPC Mode under SARDP-NE Phase-A in Sikkim                        | 717A              | 26.7                | 530.67                                | 31-03-2017    | 01-11-2017     | 100                   | 100                    | 31-10-2020                | -                                  | 24-05-2022                | Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)                           | draplanning.sikkim@gmail.co<br>m                    |
| 306     | Sikkim   | PMU Ranipool  | 151436  | Ongoing       | Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge (viaduct) of 680 m on Ranipool to Pakyong road                                       | 717A              | 2                   | 0                                     | 04-02-2021    | 10-04-2021     | 76.81                 | 74.93                  | 10-04-2023                | 30-10-2025                         | -                         | Suryodaya Infra Projects Pvt Ltd (SIPL)                                        | sipl.ranipool@gmail.com                             |
| 307     | Sikkim   | PMU Ranipool  | 154527  | Ongoing       | Construction/Upgradation of Existing road to 2 lane with paved shoulder including Geometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167 (Balance Work) under SARDP-NE "A"                                                  | 717A              | 14.167              | 380.94                                | 02-11-2022    | 05-01-2023     | 74.56                 | 71.98                  | 06-07-2024                | 28-02-2026                         | -                         | Bhavya Construction                                                            | bhavya.silchar@gmail.com<br>bhavva.sikkim@gmail.com |
| 308     | Sikkim   | PMU Rhenock   | 151060  | Ongoing       | Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (NH-717B) on EPC Mode under SARDP-NE Phase-A in Sikkim (Pkg-II B)            | 717B              | 10.4                | 244.91                                | 31-08-2020    | 15-10-2020     | 82.33                 | 79.84                  | 15-04-2023                | 31-12-2025                         | -                         | J.K. Associates - A.K. Builders (JV)                                           | akjsiteoffice@gmail.com                             |
| 309     | Sikkim   | PMU Rhenock   | 151061  | Ongoing       | Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochenpheri at km 52.00 in the section of Rongli to Chochenpheri of NH 717B (Pkg-II C)                                        | 717B              | 14.4                | 478.79                                | 16-03-2021    | 25-05-2021     | 58.28                 | 50.86                  | 23-05-2024                | 31-03-2026                         | -                         | Nalanda Engicon Pvt. Ltd.- Ujjain Engicon Pvt. Ltd. (JV)                       | Pkg2c@nalandaengicon.com                            |
| 310     | Sikkim   | PMU Rhenock   | 151063  | Ongoing       | Construction of 2-laning with Paved Shoulder of New Greenfield alignment from Chochenpheri at Km 52+000 to Helipad near Menla at Km 82+000 of Rhenock- Menla Spur under SARDP-NE Phase 'A' on NH-717B (Pkg-III A)                              | 717B              | 30                  | 786.6                                 | 28-10-2020    | 10-12-2020     | 51.45                 | 45.56                  | 09-12-2023                | 31-12-2026                         | -                         | U.P. State Bridge Corporation Ltd.                                             | bcusikkimupsbc@gmail.com                            |
| 311     | Sikkim   | PMU Rhenock   | 151347  | Ongoing       | Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla Spur under SARDP-NE Phase 'A' on NH-717B (Pkg- III B)                                          | 717B              | 12.03               | 379.3                                 | 28-12-2020    | 25-02-2021     | 74.58                 | 73.27                  | 24-02-2024                | 31-12-2025                         | -                         | A. G. Construction                                                             | agconstruction.rhenok@gmail.<br>com                 |
| 312     | Sikkim   | PMU Gyalshing | 150788  | Completed     | Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla on NH-510 (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)                  | 510               | 1.1                 | 79.21                                 | 22-09-2020    | 15-10-2020     | 100                   | 98.43                  | 15-10-2022                | Completed C.C Not issued           | 26-03-2024                | Nagyan Construction Pvt. Ltd. (NCPL)                                           | ncplsikkim@gmail.com                                |
| 313     | Sikkim   | PMU Gyalshing | 150789  | Ongoing       | Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840 under SARDP-NE Phase "A" (Pkg- IV)                                          | 510               | 25.24               | 292.8                                 | 31-08-2020    | 31-10-2020     | 60.89                 | 57.93                  | 01-05-2022                | 31-03-2026                         | -                         | Shivam Condev Pvt. Ltd.                                                        | shivamsikkimpkgivnh510@gm<br>ail.com                |
| 314     | Sikkim   | PMU Gyalshing | 150790  | Ongoing       | Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch on NH-510 between Legship - Gyalshing from km58.840 to km75.00 under SARDP-NE Phase "A" on EPC mode (Pkg- V)           | 510               | 16.16               | 414.2                                 | 14-09-2020    | 10-11-2020     | 47.56                 | 44.17                  | 09-05-2023                | 31-12-2026                         | -                         | JRA Infrastructure Ltd. (JRAIPL)                                               | jra.ahmedabad@gmail.com                             |
| 315     | Sikkim   | PMU Gyalshing | 150791  | Ongoing       | Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 under SARDP-NE Phase "A" on EPC Mode (Pkg- VI)                                                | 510               | 15.21               | 439.56                                | 14-09-2020    | 10-11-2020     | 51.85                 | 48.33                  | 10-05-2022                | 31-03-2026                         | -                         | JRA Infrastructure Ltd. (JRAIPL)                                               | jra.ahmedabad@gmail.com                             |

| Sl. No. | State/UT | PMU Name        | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                                                                                                               | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                               | Contractor Email id                |
|---------|----------|-----------------|---------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|------------------------------------------------------|------------------------------------|
| 316     | Tripura  | PMU Khowai      | 150663  | Completed     | Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) in Tripura on EPC basis under NH(O) during 2019-20                                                                                                                                                                                                                                                                        | 44/08             | 74.876              | 257.96                                | 03-06-2020    | 24-07-2020     | 100                   | 100                    | 15-01-2022                | -                                  | 31-12-2021                | Shiv Build India Pvt. Ltd.                           | sbilcharubariagartalanh8@gmail.com |
| 317     | Tripura  | PMU Udaipur     | 60107   | Completed     | Improvement/ Widening to 2-laning with Paved shoulder of Agartala-Udaipur Section of NH-44 (New NH-08) from Km 6.800 to km 55.00 in the state of Tripura under SARDP-NE Phase 'A' on EPC basis                                                                                                                                                                                                | 44/08             | 48.2                | 649                                   | 31-10-2014    | 15-09-2015     | 100                   | 100                    | 14-03-2018                | -                                  | 30-11-2021                | Krishna Mohan Construction (KMC)                     | kmc_qs@rediffmail.com              |
| 318     | Tripura  | PMU Udaipur     | 63065   | Completed     | Construction of Extra-dosed RCC Bridge (412 m) including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) "Maitri Setu"                                                                                                                                                                                                                        | 44/08             | 1.888               | 128.69                                | 22-03-2017    | 27-10-2017     | 100                   | 100                    | 26-04-2020                | -                                  | 04-03-2021                | Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL) | extradosed.dra@gmail.com           |
| 319     | Tripura  | PMU Teliamura   | 60108   | Completed     | Improvement/Widening to 2-Laning with paved shoulder of Udaipur-Sabroom Section from Km 55.000 to Km 128.712 of NH-44 (New NH-08) in the State of Tripura under SARDP-NE Phase "A" on EPC Basis                                                                                                                                                                                               | 44/08             | 73.712              | 915                                   | 02-05-2014    | 31-10-2015     | 100                   | 100                    | 30-04-2018                | -                                  | 25-05-2018                | Oriental Structural Engineers Pvt. Ltd               | -                                  |
| 320     | Tripura  | PMU Udaipur     | 151212  | Ongoing       | Construction of 2 RCC Bridges over river Gomati at Km 49.800 and Muhuri at Km 93.775 including approach road to the bridge on Agartala to Sabroom Road section of NH-08 on EPC basis                                                                                                                                                                                                          | 44/ 08            | 1.877               | 86.54                                 | 13-08-2020    | 23-09-2020     | 62.88                 | 61.08                  | 23-03-2022                | 30-09-2025                         | -                         | Brijesh Agrawal                                      | erbrijesh123@yahoo.com             |
| 321     | Tripura  | PMU Udaipur     | 155061  | Ongoing       | Improvement and Widening to 2-lane with earthen/paved shoulder from Km 23 to Km 34.500 (11.5 Km) and overlay from Km 20.30 to Km 22.00 (1.7 Km) (Total Length = 13.2 Km) on Udaipur to Srimantapur section on NH-08 on EPC basis under NH(O)-NE                                                                                                                                               | 44/08             | 13.2                | 195.95                                | 03-03-2023    | 29-05-2023     | 45.3                  | 35.67                  | 27-11-2024                | 30-11-2025                         | -                         | Satish Prasad                                        | spc.srimantapur@gmail.com          |
| 322     | Tripura  | PMU Teliamura   | 157537  | Ongoing       | Improvement & widening of existing NH-08 to 4-lane with Paved Shoulder from Champak Nagar to Khayerpur section (design Km 242+500 to Km 261+610) in the state of Tripura on EPC under NH(O)-NE                                                                                                                                                                                                | 44/08             | 19.11               | 920.66                                | 15-03-2024    | 28-09-2024     | 21.1                  | 17.7                   | 28-09-2026                | 28-09-2026                         | -                         | New India Contractors & Developers Pvt. Ltd.         | tripuranh8@nicdpl.com              |
| 323     | Tripura  | PMU Khowai      | 149305  | Completed     | Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EPC basis [Tripura Bypass]                                                                                                                                                                                                                             | 44/08             | 12.9                | 147.06                                | 20-03-2020    | 01-07-2020     | 100                   | 100                    | 01-07-2022                | -                                  | 02-06-2022                | Civtect India Pvt. Ltd.                              | civtectkhowai@gmail.com            |
| 324     | Tripura  | PMU Udaipur     | 149368  | Completed     | Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A in Tripura on EPC Mode under NH(O)                                                                                                                                                                                                                            | 108A              | 21.412              | 287.47                                | 03-06-2020    | 15-07-2020     | 100                   | 98.82                  | 06-01-2022                | Completed C.C Not issued           | 30-04-2025                | Satish Prasad                                        | spc.jolaibari@gmail.com            |
| 325     | Tripura  | PMU kumarghat   | 149273  | Completed     | Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis(PKG- I )                                                                                                                                                                                             | 208A              | 11.8                | 154.51                                | 20-03-2020    | 15-07-2020     | 100                   | 100                    | 14-07-2022                | -                                  | 15-08-2023                | ASC Infratech Pvt. Ltd.                              | dkthakur@ascinftratech.com         |
| 326     | Tripura  | PMU Dharamnagar | 149759  | Completed     | Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder on EPC basis (Package-II)                                                                                                                                                                                    | 208A              | 13.45               | 178.43                                | 30-03-2020    | 15-07-2020     | 100                   | 100                    | 14-07-2022                | -                                  | 15-10-2023                | ASC Infratech Pvt. Ltd.                              | kbplanning@ascinftratech.com;      |
| 327     | Tripura  | PMU Dharamnagar | 157575  | Ongoing       | Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder (Package-III)                                                                                                                                                                                               | 208A              | 11.21               | 174.43                                | 15-03-2024    | 01-09-2024     | 16.61                 | 12.45                  | 02-03-2026                | 02-03-2026                         | -                         | Brahmaputra Infrastructures Pvt. Ltd.                | guwahati@brahmaputragroup.com      |
| 328     | Tripura  | PMU kumarghat   | 150648  | Completed     | Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length-18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis                                                                                                                                                                                                                 | 208               | 18.6                | 302.03                                | 03-06-2020    | 15-07-2020     | 99.94                 | 96.33                  | 13-01-2022                | Completed C.C Not issued           | 03-12-2024                | Satish Prasad                                        | spc.kumarghat@gmail.com            |
| 329     | Tripura  | PMU kumarghat   | 151213  | Ongoing       | Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Km 18.600 to Km 26.700) on NH-208 under JICA ODA Loan assistance (Phase-IV) (Pkg-1)                                                                                                                                                                                   | 208               | 8.1                 | 105.27                                | 24-11-2020    | 29-12-2020     | 96.1                  | 95.64                  | 30-06-2022                | 30-06-2025                         | -                         | Sahu Construction                                    | spc.fultali@gmail.com              |
| 330     | Tripura  | PMU kumarghat   | 151214  | Completed     | Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 under JICA ODA Loan assistance (Phase-IV) (Pkg-2)                                                                                                                                                                                                                       | 208               | 20                  | 218.23                                | 24-11-2020    | 31-12-2020     | 100                   | 100                    | 01-07-2022                | -                                  | 02-02-2023                | Narendra Builders - Jeet Construction Co. (JV)       | nbjeetkumarghat@gmail.com          |
| 331     | Tripura  | PMU kumarghat   | 151215  | Completed     | Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 under JICA ODA Loan assistance (Phase-IV) (Pkg-3)                                                                                                                                                                                                                    | 208               | 14.5                | 296.48                                | 24-11-2020    | 01-01-2021     | 100                   | 100                    | 02-07-2022                | -                                  | 26-05-2023                | J Infratech Limited (JIL)- Maan Builders (JV)        | jcpl.tripura@gmail.com             |
| 332     | Tripura  | PMU- kumarghat  | 151216  | Completed     | Improvement & widening to 2-lane with paved shoulder of road Bamanchara - Srirampur section from Km 63.700 to Km 75.700 under JICA ODA Loan assistance (Phase-IV) (Pkg-4)                                                                                                                                                                                                                     | 208               | 12                  | 171.5                                 | 24-11-2020    | 29-12-2020     | 100                   | 99.35                  | 30-06-2022                | Completed C.C Not issued           | 21-11-2024                | Sahu Construction                                    | spc.bamancherra@gmail.com          |
| 333     | Tripura  | PMU Khowai      | 151217  | Completed     | Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 under JICA ODA Loan assistance (Phase-IV) (Pkg-5)                                                                                                                                                                                                                        | 208               | 25.6                | 317.96                                | 24-11-2020    | 30-12-2020     | 100                   | 100                    | 01-07-2022                | -                                  | 17-04-2023                | Civtect India Pvt. Ltd.                              | civtectkhowai@gmail.com            |
| 334     | Tripura  | PMU Teliamura   | 157289  | Ongoing       | Improvement and Widening to 2-lane with paved shoulder of road from Km 101.300 to km 127.319 (Total Length 26.019 Km) i.e. the Khowai -Teliamura-Amarpur-Harina-Sabroom section of NH 208 in the state of Tripura on EPC under JICA ODA Loan Phase -VI (Package-1)                                                                                                                            | 208               | 26.019              | 431.78                                | 12-02-2024    | 18-07-2024     | 34.6                  | 24.63                  | 17-07-2026                | 17-07-2026                         | -                         | Civtect India Pvt. Ltd.                              | civtect@gmail.com                  |
| 335     | Tripura  | PMU Udaipur     | 157290  | Ongoing       | Improvement and Widening to 2-lane with paved shoulder of road from existing Km 438.170 (Khowai Chowmuhani) to existing Km 439.410 (South Pulinpur) of NH-08 and from design Km 0.000 (South Pulinpur) to design Km 36.00 (near Rangamati) of NH 208 on Khowai - Teliamura- Harina section (Total length 37.24) in the state of Tripura on EPC mode under JICA ODA Loan Phase -VI (Package-2) | 208               | 37.24               | 657.21                                | 12-02-2024    | 02-09-2024     | 31.5                  | 31.07                  | 02-09-2026                | 02-09-2026                         | -                         | Anupam Nirman Pvt. Ltd.- Bhavya Construction (JV)    | bhavya.telimura@gmail.com          |

| Sl. No. | State/UT | PMU Name        | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                    | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                  | Contractor Email id                                        |
|---------|----------|-----------------|---------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|-------------------------------------------------------------------------|------------------------------------------------------------|
| 336     | Tripura  | PMU Udaipur     | 157291  | Ongoing       | Improvement and Widening to 2-lane with paved shoulder of road from design Km 36.000 (Rangamati) to design Km 72.000 (Pati Chhari) (Total length 36.000 Km) on Teliamura to Harina section of NH 208 in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-3) | 208               | 36                  | 670.9                                 | 12-02-2024    | 02-09-2024     | 2                     | 0                      | 02-09-2026                | 02-09-2026                         | -                         | Rani Constructions Pvt. Ltd.                                            | hyd@ranigroup.com, nh208.p3@ranigroup.com                  |
| 337     | Tripura  | PMU Udaipur     | 157292  | Ongoing       | Improvement and Widening to 2-lane with paved shoulder of road from design Km 72.000 (Pati Chhari) to design Km 107.654 (Harina) (Total length 35.654 Km) on Teliamura to Harina section of NH 208 in the state of Tripura on EPC mode under JICA ODA Loan Phase –VI (Package-4)   | 208               | 35.654              | 726.9                                 | 12-02-2024    | 20-12-2024     | 3.1                   | 0                      | 20-12-2026                | 20-12-2026                         | -                         | Bhartia Infra Projects Ltd (BIPL)                                       | info@bhartiainfra.com, bipltrp.pkg4@gmail.com              |
| 338     | Tripura  | PMU Khowai      | 149267  | Completed     | Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder (Package-I)                                                                                             | 208A/ NH 108B     | 12.8                | 210.54                                | 30-03-2020    | 15-07-2020     | 100                   | 100                    | 15-07-2022                | -                                  | 24-04-2023                | Shiva Buildtech Pvt. Ltd.                                               | shivabuildtech@gmail.com/shivabuildtech.tripura@gmail.com  |
| 339     | Tripura  | PMU Teliamura   | 157131  | Ongoing       | Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-II)                                                                                        | 208A/ 108B        | 12                  | 141.48                                | 18-12-2023    | 01-03-2024     | 27.18                 | 14.74                  | 31-08-2025                | 31-08-2025                         | -                         | Sahu Construction                                                       | sahu1222construction@gmail.com                             |
| 340     | Tripura  | PMU Khowai      | 150808  | Completed     | Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-III)                                                                                | 208A/ NH 108B     | 14                  | 173.17                                | 21-09-2020    | 22-10-2020     | 100                   | 97.26                  | 15-04-2022                | -                                  | 30-05-2024                | A K Construction Co.                                                    | akccagartalakhwai@gmail.com/akconstruction1@rediffmail.com |
| 341     | Tripura  | PMU Teliamura   | 155176  | Ongoing       | Construction of 4-Lane with paved shoulder Agartala bypass (Western side, length – 25.402 km) connecting NH-8 (near Amtali) to NH-108B (near Lembuchhera) in the state of Tripura on EPC basis.                                                                                    | 08 & 108B         | 25.402              | 2026.05                               | 27-03-2023    | 09-03-2024     | 7.96                  | 3.18                   | 09-03-2027                | 09-03-2027                         | -                         | Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)                    | dra.agartala@draipl.com                                    |
| 342     | Tripura  | PMU kumarghat   | 150640  | Completed     | Rehabilitation and up-gradation of road from km 0.000 to km 16.29 (Total Length: 16.29 km) of Manu-Laichara Section on Nh-44A to 2- lane with paved shoulder-on EPC Mode (Manu-Simlung -I)                                                                                         | 108 / 44A         | 16.077              | 247.76                                | 30-03-2020    | 15-07-2020     | 100                   | 100                    | 14-01-2022                | -                                  | 27-08-2023                | Engineering Projects (INDIA) Ltd. (EPIL)                                | epilmanupkg1@gmail.com                                     |
| 343     | Tripura  | PMU Dharamnagar | 153005  | Ongoing       | Rehabilitation and up-gradation of road from km 16.077 to km 43.935 (total length 27.858 km) of Laichara-Kanchanpur section on NH-44A to 2 lane with paved shoulder (Manu-Simlung -II)                                                                                             | 108 / 44A         | 27.858              | 456.88                                | 23-03-2022    | 10-01-2023     | 49.88                 | 47.55                  | 09-01-2025                | 31-01-2026                         | -                         | Jugal Kishore Mahanta Infra works (JKM) - Ket Construction (JV)         | jkmo@jkmnfra.net                                           |
| 344     | Tripura  | PMU Dharamnagar | 150642  | Completed     | Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vaghmun section(PKG- III) on NH-44A to 2 -lane with Paved shoulder (Manu-Simlung-III)                                                                                     | 108 / 44A         | 20.248              | 347.36                                | 03-06-2020    | 20-07-2020     | 100                   | 100                    | 19-01-2022                | -                                  | 06-07-2023                | Rajendra Singh Bhamboo Infra Pvt. Ltd.                                  | rsbipltripura@gmail.com;                                   |
| 345     | Tripura  | PMU Dharamnagar | 151713  | Ongoing       | Rehabilitation and up-gradation of road from Km 66.845 to 85.125 (Total length: 18.280 Km) of Vaghmun-simlung section on NH-44A (Package-IV) to 2-lane with paved shoulder (Manu-Simlung-IV)                                                                                       | 108 / 44A         | 6.47                | 354.79                                | 27-03-2021    | 25-06-2021     | 59.09                 | 15.06                  | 24-12-2022                | 31-12-2025                         | -                         | JSR Constructions Pvt Ltd - PRN Infratech, Engineers & Contractors (JV) | admin@jsr.co.in                                            |

| Sl. No. | State/UT    | PMU Name       | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                                                               | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                                              | Contractor Email id                                 |
|---------|-------------|----------------|---------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|-----------------------------------------------------------------------------------------------------|-----------------------------------------------------|
| 346     | Uttarakhand | PMU Uttarkashi | 151224  | Completed     | Protection works at Nalupani Landslide (Ex. Km 123.080 to km 123.480, Km. 123.665 to Km. 123.740 and Km. 123.770 to Km. 123.970) Section of NH-34 in the State of Uttarakhand                                                                                                                                                                 | 34                | 0.735               | 47.13                                 | 16-06-2017    | 11-09-2017     | 100                   | 100                    | 15-03-2019                | -                                  | 15-01-2020                | KCC Buildcon Pvt. Ltd.                                                                              | kcc.dharsu@gmail.com                                |
| 347     | Uttarakhand | PMU Uttarkashi | 60113   | Completed     | Construction of Road, Bridge and Slope Protection Gallery works of Landslide at Barethi (Ex. Km. 100.300 to km 101.060) of Section NH-34 in the State of Uttarakhand on EPC                                                                                                                                                                   | 34                | 0.76                | 40.89                                 | 18-09-2017    | 04-01-2018     | 100                   | 100                    | 03-01-2020                | -                                  | 30-04-2021                | Bharat Constructions (India) Pvt. Ltd.                                                              | bharatconstruction248@gmail.com                     |
| 348     | Uttarakhand | PMU Uttarkashi | 149200  | Completed     | Construction of valley side slope stabilization treatment including drainage, cross drainage work and pavement in Dharasu- Gangotri road from km. 123.080 to km 123.970 of NH-34 and stabilization of dumping zone                                                                                                                            | 34                | 0.89                | 23.51                                 | 22-11-2019    | 08-01-2020     | 100                   | 100                    | 05-07-2020                | -                                  | 08-09-2020                | Chaudhary Construction Company Pvt Ltd.                                                             | ccc.nhidclधारसुपम@gmail.com                         |
| 349     | Uttarakhand | PMU Chamoli    | 50299   | Completed     | Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Maithana (Km 423.500), Birahi (Km 437.400) & Gulabkoti (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district                                                 | 58/07             | 0.775               | 57.66                                 | 06-04-2016    | 04-11-2016     | 100                   | 100                    | 06-05-2018                | -                                  | 31-05-2021                | R.G. Buildwell Engineers LTD.                                                                       | uk.package@gmail.com                                |
| 350     | Uttarakhand | PMU Chamoli    | 151306  | Completed     | Rehabilitation/ Treatment of Landslide location with slope protection and Drainage improvement at Helang (Km 468.200), Govindghat-II (Km 497.000) and Govindghat-III (km 500.000) on Rudraprayag-Mana section on NH-58 (New NH 07) with proposed length of 275m, 150m & 150m respectively in Chamoli District                                 | 58/07             | 0.575               | 45.09                                 | 06-04-2016    | 04-11-2016     | 100                   | 100                    | 31-01-2020                | -                                  | 15-01-2020                | R.G. Buildwell Engineers LTD.                                                                       | uk.package@gmail.com                                |
| 351     | Uttarakhand | PMU Chamoli    | 123225  | Completed     | Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna"                                                                                                                                                                                                     | 58/07             | 1.175               | 89.27                                 | 10-12-2018    | 03-05-2019     | 100                   | 100                    | 02-05-2020                | -                                  | 25-08-2020                | Bharat Constructions (India) Pvt. Ltd.                                                              | bharatconstruction248@gmail.com                     |
| 352     | Uttarakhand | PMU Chamoli    | 123224  | Completed     | Construction and Upgradation of existing road to 2-lane with paved shoulder and Slope Protection Work (450m) & Patalganga Tunnel of (150 m) from existing Km. 458.900 to Km. 459.475 (Design Ch. 456.200 to Ch. 456.800) of Patalganga Landslide of NH-07 under "Chardham Pariyojna" on EPC basis in the state Uttarakhand.                   | 58/07             | 0.6                 | 45.37                                 | 10-12-2018    | 03-05-2019     | 100                   | 100                    | 02-05-2020                | -                                  | 31-01-2021                | Bharat Constructions (India) Pvt. Ltd.                                                              | bharatconstruction248@gmail.com                     |
| 353     | Uttarakhand | PMU Chamoli    | 102034  | Completed     | Construction and upgradation of existing road to 2-lane with paved shoulder from Km 368.000 to Km 399.000 of Lameri to Karanprayag (Excluding km 379.000 to km 380.275) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-1)                                                                                               | 58/07             | 29.125              | 274.31                                | 26-03-2018    | 23-05-2018     | 97.31                 | 97.06                  | 20-11-2020                | Completed C.C Not issued           | 29-02-2024                | RCC Developers ltd                                                                                  | rccd109@gmail.com                                   |
| 354     | Uttarakhand | PMU Chamoli    | 102035  | Completed     | Construction and upgradation of existing road to 2-lane with paved shoulder from km 399.000 to km 430.000 of karanprayag to chamoli (excluding km 420.250 to km 420.500 and km 423.300 to 423.650) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-2)                                                                    | 58/07             | 28.8                | 403.36                                | 26-03-2018    | 24-05-2018     | 98.93                 | 98.46                  | 21-11-2020                | Completed C.C Not issued           | 31-03-2024                | Shivalaya Construction co. Pvt. Ltd. (SCCPL) - Hillways Construction Company Pvt. Ltd. (HCCPL) (JV) | scclhccpljv@rediffmail.com                          |
| 355     | Uttarakhand | PMU Chamoli    | 102036  | Completed     | Construction and Upgradation of existing road to 2-lane with paved shoulder from Km 430.000 to Km 468.000 of Chamoli to Paini (excluding Km 437.625 to Km 437.775, Km 458.900 to Km 459.475 and Km 464.425 to Km 464.525) of NH-07 under Chardham Pariyojana on EPC basis under NH(O) (Package-3)                                             | 58/07             | 36.675              | 417.24                                | 26-03-2018    | 23-05-2018     | 99.88                 | 98.88                  | 20-11-2020                | Completed C.C Not issued           | 31-03-2024                | NKG Infrastructure Pvt. Ltd.                                                                        | nkg@nkgindia.com                                    |
| 356     | Uttarakhand | PMU Chamoli    | 157531  | Ongoing       | Construction for Mitigation Measures of 10 Nos. Landslides, 01 No. Sinking Zones and 1 No. of Minor Bridge in between at Ch. Km 368.00 to Km 433.00 on NH-07 on EPC (Package-1)                                                                                                                                                               | 58/07             | 1.69                | 216.68                                | 15-03-2024    | 14-06-2024     | 75.8                  | 65.58                  | 14-12-2025                | 05-12-2025                         | -                         | Bharat Constructions (India) Pvt. Ltd.                                                              | bcipnlhidclpkg01kpg@gmail.com                       |
| 357     | Uttarakhand | PMU Chamoli    | 157525  | Ongoing       | Construction for Mitigation Measures of 5 Nos. Landslides, 5 Nos. Sinking Zones in between Ch. 433.00 to 450.00 (BANERPANI VILLAGE) on NH-07 on EPC mode in the state of Uttarakhand (Package-2)                                                                                                                                              | 58/07             | 1.99                | 259.64                                | 15-03-2024    | 16-12-2024     | 20.23                 | 4.07                   | 15-06-2026                | 08-06-2026                         | -                         | SRM Contractors Ltd.                                                                                | srmcontractors@gmail.com<br>srmslope@gmail.com      |
| 358     | Uttarakhand | PMU Chamoli    | 157526  | Ongoing       | Construction for Mitigation Measures of 5 Nos. Landslides, 5 Nos. Sinking Zones and 1 No. of Minor Bridge in between at Ch. Km 450.00 to Km 468.00 on NH-07 on EPC (Package-3)                                                                                                                                                                | 58/07             | 1.4615              | 250.33                                | 15-03-2024    | 14-06-2024     | 48.5                  | 37.1                   | 14-12-2025                | 05-12-2025                         | -                         | RSB Projects Pvt. Ltd. - SRM Contractors Ltd. (JV)                                                  | srmcontractors@gmail.com<br>srmslope@gmail.com      |
| 359     | Uttarakhand | PMU Barkot     | 68016   | Ongoing       | Construction, Operation & Maintenance of 2-L BI-directional Silkyara Bend- Barkot Tunnel with escape passage including approaches (Tunnel-4.531 & Approach road- 0.328) on Dharasu-Yamunotri section b/w Chainage 25.400km and 51.00km falling along NH-134 (Old NH-94) on EPC mode Silkyara Side (South Portal) & Barkot Site (North Portal) | 94/134            | 4.859               | 1383.78                               | 31-05-2018    | 09-07-2018     | 63.9                  | 63.17                  | 08-07-2022                | 30-09-2026                         | -                         | Navayuga Engineering Co. Limited                                                                    | necdokumentcontroller@gmail.com<br>nec@navayuga.com |

| Sl. No. | State/UT    | PMU Name      | PMIS ID | Project Stage | Name of Project                                                                                                                                                                                                                                                                                                                                                                                                | NH No. (Old/ New) | Project Length (Km) | Final Sanctioned Cost/ TPC (in Crore) | Date of Award | Appointed Date | Physical Progress (%) | Financial Progress (%) | Scheduled Completion Date | Likely Completion date as per PMIS | Actual Date of Completion | Name of the Contractor                                                          | Contractor Email id        |
|---------|-------------|---------------|---------|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------|---------------------------------------|---------------|----------------|-----------------------|------------------------|---------------------------|------------------------------------|---------------------------|---------------------------------------------------------------------------------|----------------------------|
| 360     | West Bengal | PMU Kalimpong | 148459  | Completed     | Construction of Mechi bridge (of 675m) and Approaches of 2/4-Lane with paved shoulder on NH-327B across Indo-Nepal border on Asian Highway (AH -02) by ADB fund under SASEC Tranche-2 on EPC mode                                                                                                                                                                                                              | 327B              | 1.5                 | 158.65                                | 23-11-2017    | 01-02-2018     | 100                   | 100                    | 30-01-2021                | -                                  | 05-09-2020                | Dineshchandra R. Agarwal Infracon Pvt. Ltd. (DRAIPL)                            | draiplmechi@gmail.com      |
| 361     | West Bengal | PMU Kalimpong | 145870  | Ongoing       | Construction of alternative highway to Gangtok in Sikkim via Bagrakot -Chuiikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenok-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (from Km 0.00 to Km 13.00 of Bagrakot -Kafer section of NH 717A on EPC Mode under Phase-A of SARDP-NE in the State of West Bengal) PKG- IVA                | 717A              | 15.24               | 402.94                                | 01-03-2019    | 04-10-2019     | 98.54                 | 74.02                  | 03-04-2022                | 30-06-2025                         | -                         | N Siva Prakash Reddy (NSPR) Constr. (I) Pvt. Ltd. - Vinod Kumar Jain (VKJ) (JV) | nsprvkj.bagrakot@gmail.com |
| 362     | West Bengal | PMU Kalimpong | 150915  | Ongoing       | Construction of alternative highway to Gangtok in Sikkim via Bagrakot -Chuiikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenock-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (from Km 13.00 to Km 25.60 of Bagrakot -Kafer section of NH 717A on EPC Mode under Phase-A of SARDP-NE in the State of West Bengal) PKG- IVB              | 717A              | 12.6                | 295.97                                | 19-08-2020    | 05-10-2020     | 95.61                 | 93.81                  | 05-04-2023                | 31-10-2025                         | -                         | Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructrue Pvt. Ltd. (JV)      | nh717a.4b@ranigroup.com>   |
| 363     | West Bengal | PMU Kalimpong | 149354  | Completed     | Construction of alternative highway to Gangtok in Sikkim via Bagrakot -Chuiikhim-Nimbong -Kafer-Bakhim-Algarah-Rhenock in the State of West Bengal and from Rhenock-Rorathang-Pakyong along with spur from Aritar-Rolep-Menla in the State of Sikkim (Package No. IVD from Km 26.10 to 40.00 of Bagrakot - Kafer section of NH 717A on EPC Mode under Phase A of SARDP-NE in the State of West Bengal) PKG IVD | 717A              | 13.9                | 242.97                                | 20-03-2020    | 11-06-2020     | 100                   | 99.42                  | 10-06-2022                | -                                  | 02-01-2024                | Ketan Construction Ltd.(KCL)-Bhutan Builders Pvt. Ltd.(BBPL) (JV)               | kclbbpl2020@gmail.com      |
| 364     | West Bengal | PMU Kalimpong | 150916  | Ongoing       | Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of Kafer- Lava More section from km 40.00 to km 61.100 of NH717-A on EPC under SARDP-NE A in state of West Bengal (Pkg-VA)                                                                                                                                                                           | 717A              | 21.1                | 273.78                                | 21-08-2020    | 05-10-2020     | 95.12                 | 93.09                  | 05-04-2023                | 31-10-2025                         | -                         | Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructrue Pvt. Ltd. (JV)      | nh717a.5a@ranigroup.com    |
| 365     | West Bengal | PMU Kalimpong | 151855  | Completed     | Restoration of existing road from km 76.35 to km 79.7 of NH-717A [i.e. start of Pedong Bypass to Rishi Border) in the State of West Bengal on EPC Mode (Pkg- VB)(I)]                                                                                                                                                                                                                                           | 717A              | 3.35                | 5.3                                   | 08-06-2021    | 26-07-2021     | 100                   | 100                    | 21-01-2022                | -                                  | 29-05-2020                | Vishwas Construction Co. Ltd                                                    | vishwas.pedong@gmail.com   |
| 366     | West Bengal | PMU Kalimpong | 150917  | Ongoing       | Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of sect. from Pedong bypass to Reshi Border km 79.700 to km 96.254 of NH-717A under SARDP-NE-A on EPC (Lava More-Reshi Border ) Pkg-VB as part of Alternate connectivity to Gangtok.                                                                                                                 | 717A              | 16.554              | 395.59                                | 24-07-2020    | 20-10-2020     | 91.24                 | 88.25                  | 17-04-2022                | 31-10-2025                         | -                         | TTC Infra India - Suryodaya Infra Projects Pvt Ltd (SIPL) (JV)                  | ttc.prpkgvb@gmail.com      |