

RHS FOOT PATH DRAIN LEVEL (501+820 to 502+250)

SL.No	Chainage	Drain Width	Offset from PCL to drain Inner Edge	PCC Top Level	Invert Level	Top Level of Drain/Foot path drain Level	Remarks
1	501+820	1.500	19.500	89.097	89.222	90.322	
2	501+830	1.500	19.500	89.140	89.265	90.363	
3	501+840	1.500	19.500	89.182	89.307	90.406	
4	501+850	1.500	19.500	89.225	89.350	90.449	
5	501+860	1.500	19.500	89.267	89.392	90.491	
6	501+870	1.500	19.500	89.310	89.435	90.534	
7	501+880	1.500	19.500	89.352	89.477	90.577	
8	501+890	1.500	19.500	89.395	89.520	90.619	
9	501+900	1.500	19.500	89.437	89.562	90.662	
10	501+910	1.500	19.500	89.480	89.605	90.704	
11	501+920	1.500	19.500	89.522	89.647	90.747	
12	501+930	1.500	19.500	89.565	89.690	90.790	
13	501+940	1.500	19.500	89.607	89.732	90.832	
14	501+950	1.500	19.500	89.650	89.775	90.875	
15	501+960	1.500	19.500	89.693	89.818	90.918	
16	501+970	1.500	19.500	89.735	89.860	90.960	
17	501+980	1.500	19.500	89.778	89.903	91.003	
18	501+990	1.500	19.500	89.820	89.945	91.046	
19	502+000	1.500	19.500	89.863	89.988	91.088	
20	502+010	1.500	19.500	89.905	90.030	91.131	
21	502+020	1.500	19.500	89.948	90.073	91.173	
22	502+030	1.500	19.500	90.032	90.157	91.219	
23	502+040	1.500	19.500	90.115	90.240	91.278	
24	502+050	1.500	19.500	90.199	90.324	91.353	
25	502+060	1.500	19.500	90.282	90.407	91.444	
26	502+070	1.500	19.500	90.365	90.490	91.551	
27	502+080	1.500	19.500	90.449	90.574	91.674	
28	502+090	1.500	19.500	90.549	90.674	91.810	
29	502+100	1.500	19.500	90.649	90.774	91.944	
30	502+110	1.500	19.500	90.750	90.875	92.067	
31	502+120	1.500	19.500	90.850	90.975	92.179	
32	502+130	1.500	19.500	90.950	91.075	92.281	
33	502+140	1.500	19.500	91.050	91.175	92.371	
34	502+150	1.500	19.500	91.151	91.276	92.451	
35	502+160	1.500	19.500	91.251	91.376	92.519	
36	502+170	1.500	19.500	91.351	91.476	92.576	
37	502+180	1.500	19.500	91.366	91.491	92.623	
38	502+190	1.500	19.500	91.382	91.507	92.658	
39	502+200	1.500	19.500	91.397	91.522	92.683	
40	502+210	1.500	19.500	91.413	91.538	92.696	
41	502+220	1.500	19.500	91.428	91.553	92.699	
42	502+230	1.500	19.500	91.443	91.568	92.699	
43	502+240	1.500	19.500	91.459	91.584	92.699	
44	502+250	1.500	19.500	91.474	91.599	92.699	

Survey Engineer
M/s KEPL- SHIVA HARLALKA(J)
NH-37, J/D RDP-NE EPC Mod.
Site Office -Nowjan Village
Sivasagar-785040

Signature

Contractor's Representatives

Signature
Project Engineer
VSPL, Sivasagar

Authority Engineer Representatives