


RHS FOOT PATH DRAIN LEVEL (502+270 to 503+160)

SL.No	Chainage	Drain Width	Offset from PCL to drain Inner Edge	PCC Top Level	Invert Level	Top Level of Drain/Foot path drain Level	Remarks
1	502+270	1.500	20.500	91.474	91.599	92.699	
2	502+280	1.500	21.000	91.466	91.591	92.699	
3	502+290	1.500	21.250	91.457	91.582	92.699	
4	502+300	1.500	21.250	91.449	91.574	92.699	
5	502+310	1.500	21.250	91.441	91.566	92.699	
6	502+320	1.500	21.250	91.432	91.557	92.699	
7	502+330	1.500	21.250	91.424	91.549	92.699	
8	502+340	1.500	21.250	91.416	91.541	92.699	
9	502+350	1.500	21.250	91.407	91.532	92.698	
10	502+360	1.500	21.250	91.399	91.524	92.684	
11	502+370	1.500	21.250	91.390	91.515	92.654	
12	502+380	1.500	21.250	91.382	91.507	92.607	
13	502+390	1.500	21.250	91.297	91.422	92.545	
14	502+400	1.500	21.250	91.211	91.336	92.467	
15	502+410	1.500	21.250	91.126	91.251	92.375	
16	502+420	1.500	21.250	91.040	91.165	92.279	
17	502+430	1.500	21.250	90.955	91.080	92.183	
18	502+440	1.500	21.250	90.870	90.995	92.087	
19	502+450	1.500	21.250	90.784	90.909	91.991	
20	502+460	1.500	21.250	90.699	90.824	91.895	
21	502+470	1.500	21.250	90.612	90.737	91.799	
22	502+480	1.500	21.250	90.528	90.653	91.703	
23	502+490	1.500	21.250	90.443	90.568	91.607	
24	502+500	1.500	21.250	90.357	90.482	91.512	
25	502+510	1.500	21.250	90.272	90.397	91.416	
26	502+520	1.500	21.250	90.187	90.312	91.320	
27	502+530	1.500	21.250	90.101	90.226	91.229	
28	502+540	1.500	21.250	90.016	90.141	91.156	
29	502+550	1.500	21.250	89.930	90.055	91.104	
30	502+560	1.500	21.250	89.845	89.970	91.070	
31	502+570	1.500	21.250	89.862	89.987	91.056	
32	502+580	1.500	21.250	89.880	90.005	91.062	
33	502+590	1.500	21.250	89.897	90.022	91.082	
34	502+600	1.500	21.250	89.914	90.039	91.103	
35	502+610	1.500	21.250	89.932	90.057	91.124	
36	502+620	1.500	21.250	89.949	90.074	91.145	
37	502+630	1.500	21.250	89.967	90.092	91.166	
38	502+640	1.500	21.250	89.984	90.109	91.187	
39	502+650	1.500	21.250	90.001	90.126	91.208	
40	502+660	1.500	21.250	90.019	90.144	91.229	
41	502+670	1.500	21.250	90.036	90.161	91.250	
42	502+680	1.500	21.250	90.053	90.178	91.271	
43	502+690	1.500	21.250	90.071	90.196	91.292	
44	502+700	1.500	21.250	90.088	90.213	91.313	out line
45	502+710	1.500	21.250	90.106	90.231	91.334	
46	502+720	1.500	21.250	90.124	90.249	91.355	

Shilpa
Survey Engineer
Contractor - Shilpa HARILAKA (JV)
M/s KRL - Representative
NH-37, J/D RD-NE-EPG Mode
Site Office - Nowjan Village
Sivasagar-785640


Bridge Engineer
VSPL, Sivasagar
Authority Engineer Representatives

47	502+730	1.500	21.250	90.141	90.266	91.376	
48	502+740	1.500	21.250	90.159	90.284	91.395	
49	502+750	1.500	21.250	90.177	90.302	91.402	
50	502+760	1.500	21.250	90.116	90.241	91.392	
51	502+770	1.500	21.250	90.054	90.179	91.366	
52	502+780	1.500	21.250	89.993	90.118	91.324	
53	502+790	1.500	21.250	89.931	90.056	91.266	
54	502+800	1.500	21.250	89.870	89.995	91.193	
55	502+810	1.500	21.250	89.808	89.933	91.117	
56	502+820	1.500	20.920	89.747	89.872	91.042	
57	502+830	1.500	20.520	89.685	89.810	90.966	
58	502+840	1.500	20.060	89.624	89.749	90.891	
59	502+850	1.500	19.530	89.562	89.687	90.815	
60	502+860	1.500	19.500	89.501	89.626	90.740	
61	502+870	1.500	19.500	89.439	89.564	90.664	
62	502+880	1.500	19.500	89.407	89.532	90.594	
63	502+890	1.500	19.500	89.376	89.501	90.537	
64	502+900	1.500	19.500	89.344	89.469	90.494	
65	502+910	1.500	19.500	89.312	89.437	90.466	
66	502+920	1.500	19.500	89.280	89.405	90.452	
67	502+930	1.500	19.500	89.249	89.374	90.446	
68	502+940	1.500	19.500	89.217	89.342	90.442	
69	502+950	1.500	19.500	89.212	89.337	90.437	
70	502+960	1.500	19.500	89.207	89.332	90.432	
71	502+970	1.500	19.500	89.202	89.327	90.427	
72	502+980	1.500	19.500	89.197	89.322	90.422	
73	502+990	1.500	19.500	89.192	89.317	90.417	out line
74	503+000	1.500	19.500	89.203	89.328	90.412	
75	503+010	1.500	19.500	89.213	89.338	90.407	
76	503+020	1.500	19.500	89.224	89.349	90.410	
77	503+030	1.500	19.500	89.235	89.360	90.423	
78	503+040	1.500	19.500	89.245	89.370	90.437	
79	503+050	1.500	19.500	89.256	89.381	90.450	
80	503+060	1.500	19.500	89.267	89.392	90.464	
81	503+070	1.500	19.500	89.277	89.402	90.477	
82	503+080	1.500	19.500	89.288	89.413	90.491	
83	503+090	1.500	19.500	89.299	89.424	90.504	
84	503+100	1.500	19.500	89.309	89.434	90.517	
85	503+110	1.500	19.500	89.320	89.445	90.531	
86	503+120	1.500	19.500	89.330	89.455	90.544	
87	503+130	1.500	19.500	89.330	89.455	90.558	
88	503+140	1.500	19.500	89.352	89.477	90.571	
89	503+150	1.500	19.500	89.362	89.487	90.585	
90	503+160	1.500	19.500	89.373	89.498	90.598	

Survey Engineer
 M/s KEPL- SHIVA HARLALKA(JV)
 NH-37, J/D RDP-NE EPC Mode
 Site Office -Nowjan -Maga
 Sivasagar-785640


Contractor's Representatives


Bridge Engineer
 VSPL, Sivasagar

Authority Engineer Representatives